Name of Work:Package No.05 (Consists of 3 Works)

# EMB

## "FIRST AND PART BILL"

Name of Work:Package No.05 (Consists of 3 Works)

# Pre- Measurment Sheet

## "FIRST AND PART BILL"

# Name of Work:Package No.05 (Consists of 3 Works)

Detailed Measurements

Date of Measurements 05-12-2022, 07-12-2022

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 1 | Removing & Resetting of cover Slabs of drains and pointing in CM 1:2. | | | | | | |
| | **Ramchandrapura** | | | | | | |
| | **Gangamma Temple Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.75 | | 22.50 | |
| | Ch: 30.00m to 40.00m | 1 | 10.00 | 0.75 | | 7.50 | |
| | Gap | | | | | | |
| | Ch: 40.00m to 70.00m | 1 | 30.00 | 0.75 | | 22.50 | |
| | Ch: 70.00m to 100.00m | 1 | 30.00 | 0.75 | | 22.50 | |
| | Ch: 100.00m to 130.00m | 1 | 30.00 | 0.75 | | 22.50 | |
| | Ch: 130.00m to 160.00m | 1 | 30.00 | 0.75 | | 22.50 | |
| | Ch: 160.00m to 190.00m | 1 | 30.00 | 0.75 | | 22.50 | |
| | Ch: 190.00m to 220.00m | 1 | 30.00 | 0.75 | | 22.50 | |
| | Ch: 220.00m to 241.00m | 1 | 21.00 | 0.75 | | 15.75 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.75 | | 22.50 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 0.75 | | 22.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | 0.75 | | 11.25 | |
| | Gap | | | | | | |
| | Ch: 75.00m to 95.00m | 1 | 20.00 | 0.75 | | 15.00 | |
| | Gap | | | | | | |
| | Ch: 95.00m to 125.00m | 1 | 30.00 | 0.75 | | 22.50 | |
| | Ch: 125.00m to 145.00m | 1 | 20.00 | 0.75 | | 15.00 | |
| | Gap | | | | | | |
| | Ch: 145.00m to 160.00m | 1 | 15.00 | 0.75 | | 11.25 | |
| | Gap | | | | | | |
| | Ch: 160.00m to 190.00m | 1 | 30.00 | 0.75 | | 22.50 | |
| | Gap | | | | | | |
| | Ch: 190.00m to 220.00m | 1 | 30.00 | 0.75 | | 22.50 | |
| | Ch: 220.00m to 230.00m | 1 | 10.00 | 0.75 | | 7.50 | |
| | | | | | **Total Qty** | **353.25** | **Sqm** |

AEE (VRP) SD

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

TEJUS CONSULTANTS

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ವಿಶ್ವಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

## Name of Work:Package No.05 (Consists of 3 Works)

Detailed Measurements

Date of Measurements 06-12-2022, 08-12-2022, 09-12-2022

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 2 | Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work. | | | | | | |
| | **RCC Drain** | | | | | | |
| | **Shimadri Layout** | | | | | | |
| | **1st Cross Rd** | | | | | | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 90.00m to 98.20m | 1 | 8.20 | 1.10 | 1.00 | 9.02 | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 90.00m to 104.80m | 1 | 14.80 | 1.10 | 1.00 | 16.28 | |
| | **2nd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.00 | 1.00 | 30.00 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 1.00 | 1.00 | 30.00 | |
| | Ch: 60.00m to 68.20m | 1 | 8.20 | 1.00 | 1.00 | 8.20 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.00 | 1.00 | 30.00 | |
| | Ch: 30.00m to 53.50m | 1 | 23.50 | 1.00 | 1.00 | 23.50 | |
| | Ch: 53.50m to 58.40m Road Gap | | 4.90 | | | | |
| | Ch: 58.40m to 68.20m | 1 | 9.80 | 1.00 | 1.00 | 9.80 | |
| | **3rd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.00 | 1.00 | 30.00 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 1.00 | 1.00 | 30.00 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 1.00 | 1.00 | 30.00 | |
| | Ch: 90.00m to 105.40m | 1 | 15.40 | 1.00 | 1.00 | 15.40 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.00 | 1.00 | 30.00 | |

AEE (VRP) SD

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿಜಯಪುರ ಉಪ ವಿಭಾಗ
ಪಿ.ಡಬ್ಲ್ಯೂ.ಡಿ. ಮತ್ತು ಇ-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 1.00 | 1.00 | 30.00 | 1190.60 Mt |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 1.00 | 1.00 | 30.00 | |
| | Ch: 90.00m to 109.70m | 1 | 19.70 | 1.00 | 1.00 | 19.70 | |
| | **4th Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.00 | 1.00 | 30.00 | |
| | Ch: 30.00m to 56.20m | 1 | 26.20 | 1.00 | 1.00 | 26.20 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.00 | 1.00 | 30.00 | |
| | Ch: 30.00m to 57.0m | 1 | 27.00 | 1.00 | 1.00 | 27.00 | |
| | **5th Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.00 | 1.00 | 30.00 | |
| | Ch: 30.00m to 56.40m | 1 | 26.40 | 1.00 | 1.00 | 26.40 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.00 | 1.00 | 30.00 | |
| | Ch: 30.00m to 56.00m | 1 | 26.00 | 1.00 | 1.00 | 26.00 | |
| | **Singapura Paradise** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 90.00m to 120.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 120.00m to 150.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 150.00m to 180.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 180.00m to 197.20m | 1 | 17.20 | 1.10 | 1.00 | 18.92 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 1.10 | 1.00 | 33.00 | |
| | Ch: 90.00m to 92.50m | 1 | 2.50 | 1.10 | 1.00 | 2.75 | |
| | **Culvert** | | | | | | |
| | | 1 | 5.00 | 1.50 | 1.00 | 7.50 | |
| | | 1 | 5.50 | 1.50 | 1.00 | 8.25 | |
| | **Darin Desilt** | | | | | | |
| | **Ramchandrapura** | | | | | | |
| | **Gangamma Temple Rd** | | | | | | |
| | **LHS** | | | | | | |
| | | 1 | 30.00 | 0.45 | 0.50 | 6.75 | |
| | | 1 | 10.00 | 0.45 | 0.45 | 2.03 | |
| | Gap | | | | | | |
| | | 1 | 30.00 | 0.45 | 0.55 | 7.43 | |
| | | 1 | 30.00 | 0.45 | 0.50 | 6.75 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

AEE (VRP) SD
1152.87

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿಜ್ಞಾನನಗರ ಉಪ ವಿಭಾಗ
ಬಿ.ಡಿ.ಎ. ಬೆಂಗಳೂರು-97

4

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | | 1 | 30.00 | 0.45 | 0.45 | 6.08 | 1152.87 |
| | | 1 | 30.00 | 0.45 | 0.30 | 4.05 | |
| | | 1 | 30.00 | 0.45 | 0.55 | 7.43 | |
| | | 1 | 30.00 | 0.45 | 0.40 | 5.40 | |
| | | 1 | 21.00 | 0.45 | 0.35 | 3.31 | |
| | **RHS** | | | | | | |
| | | 1 | 30.00 | 0.45 | 0.55 | 7.43 | |
| | | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| | | 1 | 15.00 | 0.45 | 0.50 | 3.38 | |
| | Gap | | | | | | |
| | | 1 | 20.00 | 0.45 | 0.50 | 4.50 | |
| | Gap | | | | | | |
| | | 1 | 30.00 | 0.45 | 0.55 | 7.43 | |
| | | 1 | 20.00 | 0.45 | 0.50 | 4.50 | |
| | Gap | | | | | | |
| | | 1 | 15.00 | 0.45 | 0.45 | 3.04 | |
| | Gap | | | | | | |
| | | 1 | 30.00 | 0.45 | 0.50 | 6.75 | |
| | Gap | | | | | | |
| | | 1 | 30.00 | 0.45 | 0.55 | 7.43 | |
| | | 1 | 10.00 | 0.45 | 0.45 | 2.03 | |
| | **Balaji Layout** | | | | | | |
| | **2nd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | | 1 | 30.00 | 0.45 | 0.35 | 4.73 | |
| | | 1 | 30.00 | 0.45 | 0.40 | 5.40 | |
| | **RHS** | | | | | | |
| | | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| | | 1 | 30.00 | 0.45 | 0.35 | 4.73 | |
| | | 1 | 5.00 | 0.45 | 0.40 | 0.90 | |
| | **3rd Cross Rd Left Side Rd** | | | | | | |
| | **LHS** | | | | | | |
| | | 1 | 30.00 | 0.45 | 0.35 | 4.73 | |
| | | 1 | 25.00 | 0.45 | 0.40 | 4.50 | |
| | **RHS** | | | | | | |
| | | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| | | 1 | 20.00 | 0.45 | 0.40 | 3.60 | |
| | **3rd Cross Rd Right Side Rd** | | | | | | |
| | **LHS** | | | | | | |
| | | 1 | 25.00 | 0.45 | 0.35 | 3.94 | |
| | | 1 | 20.00 | 0.45 | 0.40 | 3.60 | |
| | **RHS** | | | | | | |
| | | 1 | 15.00 | 0.45 | 0.35 | 2.36 | |
| | | 1 | 10.00 | 0.45 | 0.40 | 1.80 | |

ಸ.ಕಾ.ಅ.
1284-90

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

TEJU CONSULTANTS

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿಶ್ವಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | | 1 | 18.00 | 0.45 | 0.35 | 2.84 | 1284.90 |
| | **4th Cross Rd Right Side Rd** | | | | | | |
| | **LHS** | | | | | | |
| | | 1 | 24.00 | 0.45 | 0.30 | 3.24 | |
| | **4th Cross Rd Left Side Rd** | | | | | | |
| | **LHS** | | | | | | |
| | | 1 | 15.00 | 0.45 | 0.35 | 2.36 | |
| | | 1 | 22.00 | 0.45 | 0.45 | 4.46 | Use |
| | | 1 | 10.00 | 0.45 | 0.40 | 1.80 | |
| | **RHS** | | | | | | |
| | | 1 | 25.00 | 0.45 | 0.35 | 3.94 | |
| | | 1 | 10.00 | 0.45 | 0.45 | 2.03 | Use |
| | | 1 | 10.00 | 0.45 | 0.40 | 1.80 | |
| | **Varadharaj Nagara** | | | | | | |
| | **3rd Main Rd** | | | | | | |
| | **RHS** | | | | | | |
| | | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| | | 1 | 30.00 | 0.45 | 0.30 | 4.05 | |
| | | 1 | 30.00 | 0.45 | 0.35 | 4.73 | |
| | | 1 | 30.00 | 0.45 | 0.40 | 5.40 | |
| | | 1 | 30.00 | 0.45 | 0.30 | 4.05 | |
| | | 1 | 30.00 | 0.45 | 0.35 | 4.73 | Use |
| | | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| | | 1 | 30.00 | 0.45 | 0.40 | 5.40 | |
| | | 1 | 30.00 | 0.45 | 0.35 | 4.73 | |
| | | 1 | 20.00 | 0.45 | 0.30 | 2.70 | |
| | **LHS** | | | | | | |
| | | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| | | 1 | 30.00 | 0.45 | 0.30 | 4.05 | |
| | | 1 | 30.00 | 0.45 | 0.35 | 4.73 | |
| | | 1 | 30.00 | 0.45 | 0.40 | 5.40 | Use |
| | | 1 | 30.00 | 0.45 | 0.30 | 4.05 | |
| | | 1 | 30.00 | 0.45 | 0.35 | 4.73 | |
| | | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| | | 1 | 30.00 | 0.45 | 0.40 | 5.40 | |
| | | 1 | 30.00 | 0.45 | 0.35 | 4.73 | |
| | | 1 | 10.00 | 0.45 | 0.30 | 1.35 | |
| | **Aveksha Hospital Rd** | | | | | | |
| | RHS | | | | | | |
| | | 1 | 30.00 | 0.45 | 0.45 | 6.08 | |
| | | 1 | 30.00 | 0.45 | 0.40 | 5.40 | Use |
| | | 1 | 20.00 | 0.45 | 0.35 | 3.15 | |
| | LHS | | | | | | |
| | | 1 | 30.00 | 0.45 | 0.40 | 5.40 | |

AEE (VRP) SD

1432.67

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿಶ್ವೇಶ್ವರಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | | 1 | 30.00 | 0.45 | 0.30 | 4.05 | 1433.67 |
| | | 1 | 20.00 | 0.45 | 0.35 | 3.15 | |
| | **4th A Cross Rd** | | | | | | |
| | | 1 | 30.00 | 0.45 | 0.40 | 5.40 | |
| | | 1 | 10.00 | 0.45 | 0.30 | 1.35 | |
| | **3rd A Cross Rd** | | | | | | |
| | | 1 | 20.00 | 0.45 | 0.40 | 3.60 | |
| | | 1 | 15.00 | 0.45 | 0.35 | 2.36 | |
| | **2nd A Cross Rd** | | | | | | |
| | | 1 | 15.00 | 0.45 | 0.30 | 2.03 | |
| | | 1 | 20.00 | 0.45 | 0.35 | 3.15 | |
| | | 1 | 10.00 | 0.45 | 0.45 | 2.03 | |
| | **Singapura Paradies** | | | | | | |
| | **2nd Main Rd** | | | | | | |
| | | 1 | 25.00 | 0.45 | 0.45 | 5.06 | |
| | | 1 | 10.00 | 0.45 | 0.35 | 1.58 | |
| | **1st Main Rd** | | | | | | |
| | RHS | | | | | | |
| | | 1 | 24.00 | 0.45 | 0.35 | 3.78 | |
| | | 1 | 16.00 | 0.45 | 0.40 | 2.88 | |
| | | 1 | 24.00 | 0.45 | 0.45 | 4.86 | |
| | | 1 | 12.00 | 0.45 | 0.35 | 1.89 | |
| | | 1 | 30.00 | 0.45 | 0.30 | 4.05 | |
| | LHS | | | | | | |
| | | 1 | 12.00 | 0.45 | 0.35 | 1.89 | |
| | | 1 | 24.00 | 0.45 | 0.40 | 4.32 | |
| | | 1 | 20.00 | 0.45 | 0.45 | 4.05 | |
| | | 1 | 24.00 | 0.45 | 0.35 | 3.78 | |
| | | 1 | 26.00 | 0.45 | 0.35 | 4.10 | |
| | **1st Main 1st Cross Rd** | | | | | | |
| | | 1 | 10.00 | 0.45 | 0.35 | 1.58 | |
| | | 1 | 12.00 | 0.45 | 0.45 | 2.43 | |
| | **Ganesha Layout** | | | | | | |
| | **Main Rd** | | | | | | |
| | RHS | | | | | | |
| | | 1 | 28.00 | 0.45 | 0.35 | 4.41 | |
| | | 1 | 15.00 | 0.45 | 0.40 | 2.70 | |
| | | 1 | 14.00 | 0.45 | 0.45 | 2.84 | |
| | | 1 | 19.00 | 0.45 | 0.45 | 3.85 | |
| | | 1 | 20.00 | 0.45 | 0.35 | 3.15 | |
| | LHS | | | | | | |
| | | 1 | 29.00 | 0.45 | 0.35 | 4.57 | |
| | | 1 | 30.00 | 0.45 | 0.40 | 5.40 | |
| | | 1 | 2.00 | 0.45 | 0.45 | 0.41 | |

1521.74

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | | 1 | 26.00 | 0.45 | 0.35 | 4.10 | 1521.74 |
| | | 1 | 13.00 | 0.45 | 0.30 | 1.76 | |
| | **Burm Cutting** | | | | | | |
| | **Singapura Paradies** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 120.00m to 126.00m | 2 | 6.00 | 0.45 | 0.30 | 1.62 | |
| | Ch: 126.00m to 127.20m Culvert Gap | | | | | | |
| | Ch: 127.20m to 142.20m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 142.20m to 147.70m | 2 | 5.50 | 0.65 | 0.35 | 2.50 | |
| | **5th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.35 | 5.25 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.60 | 0.40 | 7.20 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.75 | 0.30 | 6.75 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 120.00m to 137.10m | 2 | 17.10 | 0.40 | 0.25 | 3.42 | |
| | **4th Min Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.45 | 0.45 | 6.08 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.50 | 0.35 | 5.25 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.40 | 0.40 | 4.80 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.56 | 0.30 | 5.04 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 135.00m to 147.00m | 2 | 12.00 | 0.60 | 0.30 | 4.32 | |
| | **2nd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |

AEE (VRP) SD

AEE (VRP) SD

1311.06

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿಶ್ವೇಶ್ವರಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.45 | 0.25 | 3.38 | |
| | Ch: 135.00m to 150.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 150.00m to 162.00m | 2 | 12.00 | 0.40 | 0.30 | 2.88 | |
| | **1st Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 135.00m to 150.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 150.00m to 165.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | **1st Main 1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 12.80m | 2 | 12.80 | 0.45 | 0.40 | 4.61 | |
| | Ch: 12.80m to 27.80m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 27.80m to 42.80m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 42.80m to 57.80m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |
| | Ch: 57.80m to 72.80m | 2 | 15.00 | 0.50 | 0.35 | 5.25 | |
| | Ch: 72.80m to 87.80m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 87.80m to 102.80m | 2 | 15.00 | 0.60 | 0.40 | 7.20 | |
| | Ch: 102.80m to 110.50m | 2 | 7.70 | 0.75 | 0.30 | 3.47 | |
| | **1st Main 2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 30.00m to 36.10m | 2 | 6.10 | 0.40 | 0.25 | 1.22 | |
| | Ch: 36.10m to 51.10m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 51.10m to 66.10m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 66.10m to 81.10m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 81.10m to 96.10m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 96.10m to 108.90m | 2 | 12.80 | 0.45 | 0.35 | 4.03 | |
| | **1st Main 3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 11.90m | 2 | 11.90 | 0.40 | 0.40 | 3.81 | |
| | Ch: 11.90m to 26.90m | 2 | 15.00 | 0.56 | 0.30 | 5.04 | |
| | Ch: 26.90m to 37.20m | 2 | 10.30 | 0.50 | 0.25 | 2.58 | |
| | Ch: 37.20m to 52.20m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 52.20m to 62.00m | 2 | 9.80 | 0.60 | 0.30 | 3.53 | |
| | Ch: 62.00m to 77.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |

1711.06

AEE (VRP) SD

AEE (VRP) SD

1919.22

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿಶ್ವೇಶ್ವರಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 77.00m to 86.40m | 2 | 9.40 | 0.80 | 0.40 | 6.02 | 1919.22 |
| | Ch: 86.40m to 101.40m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 101.40m to 116.40m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 116.40m to 125.30m | 2 | 8.90 | 0.40 | 0.25 | 1.78 | |
| | **New Sai Garden** | | | | | | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.45 | 0.25 | 3.38 | |
| | Ch: 45.00m to 58.30m | 2 | 13.30 | 0.65 | 0.35 | 6.05 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 45.00m to 54.30m | 2 | 9.30 | 0.60 | 0.30 | 3.35 | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 45.00m to 47.50m | 2 | 2.50 | 0.40 | 0.30 | 0.60 | |
| | **Ganesh Layout** | | | | | | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 15.00m to 20.00m | 2 | 5.00 | 0.50 | 0.25 | 1.25 | |
| | Ch: 20.00m to 35.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 35.00m to 50.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 50.00m to 57.60m | 2 | 7.60 | 0.40 | 0.30 | 1.82 | |
| | Ch: 57.60m to 72.60m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |
| | Ch: 72.60m to 87.60m | 2 | 15.00 | 0.50 | 0.35 | 5.25 | |
| | Ch: 87.60m to 95.10m | 2 | 7.50 | 0.55 | 0.35 | 2.89 | |
| | Ch: 95.10m to 110.10m | 2 | 15.00 | 0.60 | 0.40 | 7.20 | |
| | Ch: 110.10m to 120.40m | 2 | 10.30 | 0.75 | 0.30 | 4.64 | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 105.00m to 115.50m | 2 | 10.50 | 0.45 | 0.35 | 3.31 | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.40 | 0.40 | 4.80 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.56 | 0.30 | 5.04 | |

2091.93

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | 2091.93 |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 135.00m to 150.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 150.00m to 165.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 165.00m to 180.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 180.00m to 195.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 195.00m to 210.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 210.00m to 225.00m | 2 | 15.00 | 0.45 | 0.25 | 3.38 | |
| | Ch: 225.00m to 240.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 240.00m to 255.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 255.00m to 270.00m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |
| | Ch: 270.00m to 285.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 285.00m to 300.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 300.00m to 315.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 315.00m to 330.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 330.00m to 336.50m | 2 | 6.50 | 0.80 | 0.35 | 3.64 | |
| | **7th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 45.00m to 55.40m | 2 | 10.40 | 0.60 | 0.35 | 4.37 | |
| | **6th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 45.00m to 46.20m | 2 | 1.20 | 0.40 | 0.30 | 0.29 | |
| | **6th Main Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.35 | 5.25 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.60 | 0.40 | 7.20 | |
| | Ch: 45.00m to 47.00m | 2 | 2.00 | 0.75 | 0.30 | 0.90 | |
| | **5th Main Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 30.00m to 36.30m | 2 | 6.30 | 0.40 | 0.25 | 1.26 | |
| | **5th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |

2286.44

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 47.50m | 2 | 2.50 | 0.45 | 0.35 | 0.79 | 2286.44 |
| | **4th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.40 | 0.40 | 4.80 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.56 | 0.30 | 5.04 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 45.00m to 48.90m | 2 | 3.90 | 0.55 | 0.35 | 1.50 | |
| | **2nd Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 45.00m to 48.90m | 2 | 3.90 | 0.50 | 0.30 | 1.17 | |
| | **Balaji Layout** | | | | | | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.45 | 0.25 | 3.38 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.65 | 0.35 | 5.85 | |
| | Ch: 75.00m to 89.30m | 2 | 14.30 | 0.40 | 0.30 | 3.43 | |
| | **3rd Cross Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 75.00m to 76.60m | 2 | 1.60 | 0.60 | 0.35 | 0.67 | |
| | **3rd Cross Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 75.00m to 75.20m | 2 | 0.20 | 0.45 | 0.40 | 0.07 | |
| | **4th Cross Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 12.10m | 2 | 12.10 | 0.40 | 0.30 | 2.90 | |
| | Ch: 12.10m to 15.90m | 2 | 3.80 | 0.56 | 0.25 | 1.06 | |
| | Ch: 15.90m to 18.50m | 2 | 2.60 | 0.50 | 0.35 | 0.91 | |
| | Ch: 18.50m to 24.70m | 2 | 6.20 | 0.55 | 0.35 | 2.39 | |
| | **4th Cross Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 10.50m | 2 | 10.50 | 0.75 | 0.30 | 4.73 | |
| | Ch: 10.50m to 25.50m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 25.50m to 29.20m | 2 | 3.70 | 0.60 | 0.35 | 1.55 | |
| | Ch: 29.20m to 38.00m | 2 | 8.80 | 0.50 | 0.30 | 2.64 | |
| | Ch: 38.00m to 53.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |

2435.67

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ABE (VRP) SD

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 53.00m to 63.70m | 2 | 10.70 | 0.80 | 0.40 | 6.85 | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.45 | 0.35 | 4.73 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.40 | 0.40 | 4.80 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.56 | 0.30 | 5.04 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 120.00m to 123.50m | 2 | 3.50 | 0.60 | 0.30 | 1.26 | |
| | **Singapura Layout** | | | | | | |
| | **1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 60.00m to 70.80m | 2 | 10.80 | 0.60 | 0.35 | 4.54 | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.45 | 0.25 | 3.38 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 120.00m to 121.30m | 2 | 1.30 | 0.75 | 0.25 | 0.49 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 30.00m to 32.00m | 2 | 2.00 | 0.40 | 0.30 | 0.48 | |
| | Ch: 32.00m to 47.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 47.00m to 62.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 62.00m to 77.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 77.00m to 92.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 92.00m to 107.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 107.00m to 122.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 122.00m to 137.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 137.00m to 152.00m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |
| | Ch: 152.00m to 167.00m | 2 | 15.00 | 0.50 | 0.35 | 5.25 | |
| | Ch: 167.00m to 169.60m | 2 | 2.60 | 0.55 | 0.35 | 1.00 | |
| | Ch: 169.60m to 184.60m | 2 | 15.00 | 0.60 | 0.40 | 7.20 | |
| | Ch: 184.60m to 185.60m | 2 | 1.00 | 0.75 | 0.30 | 0.45 | |

2436.67

2616.20

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾಪೀಠದ ಉಪ ವಿಭಾಗ
ಬಿ.ಡಿ.ಎ.ಮಿ, ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | 2616.20 |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.45 | 0.35 | 4.73 | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 135.00m to 150.00m | 2 | 15.00 | 0.40 | 0.40 | 4.80 | |
| | Ch: 150.00m to 165.00m | 2 | 15.00 | 0.56 | 0.30 | 5.04 | |
| | Ch: 165.00m to 180.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 180.00m to 195.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 195.00m to 210.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 210.00m to 213.40m | 2 | 3.40 | 0.75 | 0.25 | 1.28 | |
| | **5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.45 | 0.25 | 3.38 | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 135.00m to 150.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 150.00m to 165.00m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |
| | Ch: 165.00m to 180.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 180.00m to 195.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 195.00m to 210.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 210.00m to 225.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 225.00m to 230.50m | 2 | 5.50 | 0.80 | 0.35 | 3.08 | |
| | **6th Cross Rd From End** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 45.00m to 62.20m | 2 | 2.20 | 0.60 | 0.35 | 0.92 | |
| | Continued | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |

2813.87

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.50 | 0.35 | 5.25 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.60 | 0.40 | 7.20 | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.75 | 0.30 | 6.75 | |
| | Ch: 135.00m to 150.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 150.00m to 165.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 165.00m to 180.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 180.00m to 195.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 195.00m to 210.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 210.00m to 218.90m | 2 | 8.90 | 0.60 | 0.35 | 3.74 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.45 | 0.35 | 4.73 | |
| | Ch: 30.00m to 34.70m | 2 | 4.70 | 0.65 | 0.35 | 2.14 | |
| | **5th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.56 | 0.30 | 5.04 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 90.00m to 96.00m | 2 | 6.00 | 0.60 | 0.35 | 2.52 | |
| | **Patanjali Shop Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.45 | 0.25 | 3.38 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |
| | Ch: 135.00m to 144.40m | 2 | 9.40 | 0.50 | 0.40 | 3.76 | |
| | **Cross Rd-6** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 15.00m to 20.50m | 2 | 5.50 | 0.75 | 0.25 | 2.06 | |
| | **Cross Rd-5** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 15.00m to 16.00m | 2 | 1.00 | 0.50 | 0.40 | 0.40 | |
| | **Cross Rd-4** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 15.00m to 22.20m | 2 | 7.20 | 0.60 | 0.35 | 3.02 | |
| | **Cross Rd-3** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |

2813.87

2998.60

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 24.20m | 2 | 9.20 | 0.45 | 0.40 | 3.31 | 2996.60 |
| | **Cross Rd-2** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 15.00m to 22.00m | 2 | 7.00 | 0.56 | 0.25 | 1.96 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 15.00m to 22.70m | 2 | 7.70 | 0.60 | 0.40 | 3.70 | |
| | **3rd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.45 | 0.35 | 4.73 | |
| | Ch: 135.00m to 150.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 150.00m to 165.00m | 2 | 15.00 | 0.40 | 0.40 | 4.80 | |
| | Ch: 165.00m to 178.00m | 2 | 13.00 | 0.56 | 0.30 | 4.37 | |
| | **2nd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 135.00m to 150.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 150.00m to 165.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 165.00m to 180.00m | 2 | 15.00 | 0.45 | 0.25 | 3.38 | |
| | Ch: 180.00m to 195.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 195.00m to 210.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 210.00m to 225.00m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |
| | Ch: 225.00m to 240.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 240.00m to 255.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 255.00m to 270.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 270.00m to 285.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 285.00m to 300.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 300.00m to 315.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 315.00m to 330.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 330.00m to 345.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |

3209.06

AEE (VRP) SD

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 345.00m to 360.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | 3209.86 |
| | Ch: 360.00m to 375.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 375.00m to 390.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 390.00m to 395.30m | 2 | 5.30 | 0.50 | 0.25 | 1.33 | |
| | **Cross Rd-7** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 15.00m to 27.30m | 2 | 12.30 | 0.40 | 0.30 | 2.95 | |
| | **1st Main Rd from end** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.35 | 5.25 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.60 | 0.40 | 7.20 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.75 | 0.30 | 6.75 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 135.00m to 150.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 150.00m to 165.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 165.00m to 180.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 180.00m to 195.00m | 2 | 15.00 | 0.45 | 0.35 | 4.73 | |
| | Ch: 195.00m to 210.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 210.00m to 225.00m | 2 | 15.00 | 0.40 | 0.40 | 4.80 | |
| | Ch: 225.00m to 240.00m | 2 | 15.00 | 0.56 | 0.30 | 5.04 | |
| | Ch: 240.00m to 255.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 255.00m to 270.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 270.00m to 275.00m | 2 | 5.00 | 0.60 | 0.30 | 1.80 | |
| | Continued | | | | | | |
| | Ch: 275.00m to 290.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 290.00m to 305.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 305.00m to 320.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 320.00m to 335.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 335.00m to 350.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 350.00m to 365.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 365.00m to 380.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 380.00m to 395.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 395.00m to 410.00m | 2 | 15.00 | 0.45 | 0.25 | 3.38 | |
| | Ch: 410.00m to 425.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 425.00m to 438.00m | 2 | 13.00 | 0.40 | 0.30 | 3.12 | |
| | **Cross Rd-8** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 15.00m to 27.50m | 2 | 12.50 | 0.55 | 0.35 | 4.81 | |
| | **Cross Rd-9** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |

3415.46

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 27.00m | 2 | 12.00 | 0.80 | 0.35 | 6.72 | 3425.46 |
| | **Kamaru House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 15.00m to 24.50m | 2 | 9.50 | 0.40 | 0.30 | 2.28 | |
| | Continued | | | | | | |
| | Ch: 24.50m to 39.50m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 39.50m to 54.50m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 54.50m to 69.50m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 69.50m to 84.50m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 84.50m to 99.50m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 99.50m to 114.50m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 114.50m to 129.50m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |
| | Ch: 129.50m to 144.50m | 2 | 15.00 | 0.50 | 0.35 | 5.25 | |
| | Ch: 144.50m to 159.50m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 159.50m to 174.50m | 2 | 15.00 | 0.60 | 0.40 | 7.20 | |
| | Ch: 174.50m to 189.50m | 2 | 15.00 | 0.75 | 0.30 | 6.75 | |
| | Ch: 189.50m to 204.50m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 204.50m to 219.50m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 219.50m to 234.50m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 234.50m to 249.50m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 249.50m to 264.50m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 264.50m to 269.50m | 2 | 5.00 | 0.60 | 0.35 | 2.10 | |
| | Ch: 269.50m to 284.50m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 284.50m to 291.50m | 2 | 7.00 | 0.50 | 0.25 | 1.75 | |
| | **Muniswamappa Garden** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.40 | 0.40 | 4.80 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.56 | 0.30 | 5.04 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Continued | | | | | | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 135.00m to 150.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 150.00m to 165.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 165.00m to 180.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 180.00m to 195.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 195.00m to 208.00m | 2 | 13.00 | 0.45 | 0.25 | 2.93 | |
| | **1st Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |

Contractor

TEJUS CONSULTANTS

Consultant

Asst.Engineer

3611.48

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | 3611.48 |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 105.00m to 112.00m | 2 | 7.00 | 0.60 | 0.35 | 2.94 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 30.00m to 35.30m | 2 | 5.30 | 0.60 | 0.35 | 2.23 | |
| | **Cross Rd-2** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 45.00m to 50.00m | 2 | 5.00 | 0.40 | 0.30 | 1.20 | |
| | **Cross Rd-3** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.35 | 5.25 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 30.00m to 37.00m | 2 | 7.00 | 0.60 | 0.40 | 3.36 | |
| | **Cross Rd-4** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 45.00m to 48.70m | 2 | 3.70 | 0.40 | 0.25 | 0.74 | |
| | Ch: 48.70m to 51.40m | 2 | 2.70 | 0.80 | 0.40 | 1.73 | |
| | **Cross Rd-5** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.45 | 0.35 | 4.73 | |
| | Ch: 45.00m to 53.00m | 2 | 8.00 | 0.65 | 0.35 | 3.64 | |
| | **Cross Rd-6** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.56 | 0.30 | 5.04 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 75.00m to 81.70m | 2 | 6.70 | 0.80 | 0.40 | 4.29 | |
| | **Cross Rd-7** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 30.00m to 42.70m | 2 | 12.70 | 0.80 | 0.35 | 7.11 | |
| | **Acchi Store Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |

AEE (VRP) SD

3778.83

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

TEJUS CONSULTANTS

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿಶ್ವಾಪಣ್ಯಮಠ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.45 | 0.25 | 3.38 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 135.00m to 138.60m | 2 | 3.60 | 0.75 | 0.25 | 1.35 | |
| | **Kuvempu Nagara 2nd Stage** | | | | | | |
| | **Thetar Gate Opposite Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 60.00m to 73.50m | 2 | 13.50 | 0.45 | 0.30 | 3.65 | |
| | **Varadharaju Nagara** | | | | | | |
| | **1st Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.50 | 0.35 | 5.25 | |
| | Ch: 60.00m to 61.00m | 2 | 1.00 | 0.55 | 0.35 | 0.39 | |
| | **1st Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.75 | 0.30 | 6.75 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 30.00m to 35.50m | 2 | 5.50 | 0.60 | 0.35 | 2.31 | |
| | **2nd Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 60.00m to 63.60m | 2 | 3.60 | 0.50 | 0.25 | 0.90 | |
| | **2nd Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 15.00m to 22.60m | 2 | 7.60 | 0.40 | 0.40 | 2.43 | |
| | **3rd Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 60.00m to 66.00m | 2 | 6.00 | 0.80 | 0.40 | 3.84 | |
| | **4th Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |

3228.83

3941.91

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | 3941.21 |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 60.00m to 65.50m | 2 | 5.50 | 0.45 | 0.40 | 1.98 | |
| | **6th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.45 | 0.25 | 3.38 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 75.00m to 78.00m | 2 | 3.00 | 0.55 | 0.35 | 1.16 | |
| | **4th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 75.00m to 81.00m | 2 | 6.00 | 0.80 | 0.25 | 2.40 | |
| | **3rd A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 75.00m to 82.80m | 2 | 7.80 | 0.56 | 0.25 | 2.18 | |
| | **2nd A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.60 | 0.40 | 7.20 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.75 | 0.30 | 6.75 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 75.00m to 84.00m | 2 | 9.00 | 0.50 | 0.30 | 2.70 | |
| | **1st A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 60.00m to 71.00m | 2 | 11.00 | 0.45 | 0.35 | 3.47 | |
| | **5th Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.40 | 0.40 | 4.80 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.56 | 0.30 | 5.04 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 45.00m to 50.00m | 2 | 5.00 | 0.55 | 0.35 | 1.93 | |
| | Continued | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |

4124.81

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 135.00m to 150.00m | 2 | 15.00 | 0.45 | 0.25 | 3.38 | |
| | Ch: 150.00m to 162.00m | 2 | 12.00 | 0.65 | 0.35 | 5.46 | |
| | Ch: 162.00m to 163.20m Culvert Gap | 2 | 1.20 | 0.40 | 0.30 | 0.29 | |
| | Ch: 163.20m to 175.00m | 2 | 11.80 | 0.56 | 0.25 | 3.30 | |
| | Ch: 175.00m to 188.00m | 2 | 13.00 | 0.50 | 0.40 | 5.20 | |
| | **1st Cross A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 15.00m to 18.00m | 2 | 3.00 | 0.75 | 0.25 | 1.13 | |
| | **Axis Bank Opposite Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 135.00m to 150.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 150.00m to 152.50m | 2 | 2.50 | 0.56 | 0.25 | 0.70 | |
| | **Singapura Garden** | | | | | | |
| | **4th D Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.60 | 0.40 | 7.20 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.75 | 0.30 | 6.75 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 105.00m to 119.70m | 2 | 14.70 | 0.60 | 0.35 | 6.17 | |
| | **Vasbalanagara** | | | | | | |
| | **5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.45 | 0.35 | 4.73 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.40 | 0.40 | 4.80 | |

4314.76

Contractor

Consultant

Asst.Engineer

Asst.Exec.Enginee

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.56 | 0.30 | 5.04 | 4314.2 |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 135.00m to 145.00m | 2 | 10.00 | 0.60 | 0.35 | 4.20 | |
| | **Thirumala Store Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 75.00m to 86.00m | 2 | 11.00 | 0.45 | 0.25 | 2.48 | |
| | **3rd Main 5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 45.00m to 60.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 60.00m to 75.00m | 2 | 15.00 | 0.60 | 0.30 | 5.40 | |
| | Ch: 75.00m to 90.00m | 2 | 15.00 | 0.75 | 0.25 | 5.63 | |
| | Ch: 90.00m to 105.00m | 2 | 15.00 | 0.80 | 0.35 | 8.40 | |
| | Ch: 105.00m to 120.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 120.00m to 135.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 135.00m to 150.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 150.00m to 165.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 165.00m to 180.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 180.00m to 195.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |
| | Ch: 195.00m to 210.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 210.00m to 225.00m | 2 | 15.00 | 0.45 | 0.40 | 5.40 | |
| | Ch: 225.00m to 240.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 240.00m to 255.00m | 2 | 15.00 | 0.40 | 0.30 | 3.60 | |
| | Ch: 255.00m to 270.00m | 2 | 15.00 | 0.56 | 0.25 | 4.20 | |
| | Ch: 270.00m to 285.00m | 2 | 15.00 | 0.50 | 0.35 | 5.25 | |
| | Ch: 285.00m to 300.00m | 2 | 15.00 | 0.55 | 0.35 | 5.78 | |
| | Ch: 300.00m to 315.00m | 2 | 15.00 | 0.60 | 0.40 | 7.20 | |
| | Ch: 315.00m to 330.00m | 2 | 15.00 | 0.75 | 0.30 | 6.75 | |
| | Ch: 330.00m to 345.00m | 2 | 15.00 | 0.80 | 0.25 | 6.00 | |
| | Ch: 345.00m to 360.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 360.00m to 375.00m | 2 | 15.00 | 0.50 | 0.30 | 4.50 | |
| | Ch: 375.00m to 390.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 390.00m to 405.00m | 2 | 15.00 | 0.80 | 0.40 | 9.60 | |
| | Ch: 405.00m to 420.00m | 2 | 15.00 | 0.60 | 0.35 | 6.30 | |
| | Ch: 420.00m to 435.00m | 2 | 15.00 | 0.45 | 0.30 | 4.05 | |

4543.98

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 435.00m to 450.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 450.00m to 465.00m | 2 | 15.00 | 0.45 | 0.35 | 4.73 | |
| | Ch: 465.00m to 480.00m | 2 | 15.00 | 0.65 | 0.35 | 6.83 | |
| | Ch: 480.00m to 495.00m | 2 | 15.00 | 0.40 | 0.40 | 4.80 | |
| | Ch: 495.00m to 510.00m | 2 | 15.00 | 0.56 | 0.30 | 5.04 | |
| | Ch: 510.00m to 525.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 525.00m to 538.50m | 2 | 13.50 | 0.55 | 0.35 | 5.20 | |
| | **Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 2 | 15.00 | 0.40 | 0.25 | 3.00 | |
| | Ch: 15.00m to 30.00m | 2 | 15.00 | 0.56 | 0.40 | 6.72 | |
| | Ch: 30.00m to 45.00m | 2 | 15.00 | 0.50 | 0.35 | 5.25 | |
| | Ch: 45.00m to 53.60m | 2 | 8.60 | 0.55 | 0.30 | 2.84 | |
| | Ch: 53.60m to 65.00m | 2 | 11.40 | 0.65 | 0.25 | 3.71 | |
| | Ch: 65.00m to 80.00m | 2 | 15.00 | 0.40 | 0.35 | 4.20 | |
| | Ch: 80.00m to 95.00m | 2 | 15.00 | 0.56 | 0.35 | 5.88 | |
| | Ch: 95.00m to 110.00m | 2 | 15.00 | 0.50 | 0.40 | 6.00 | |
| | Ch: 110.00m to 121.00m | 2 | 11.00 | 0.55 | 0.30 | 3.63 | |
| | Continued Infront of Ground | | | | | | |
| | Ch: 121.00m to 136.00m | 2 | 15.00 | 0.40 | 0.35 | 4.20 | |
| | Ch: 136.00m to 151.00m | 2 | 15.00 | 0.56 | 0.30 | 5.04 | |
| | Ch: 151.00m to 166.00m | 2 | 15.00 | 0.50 | 0.25 | 3.75 | |
| | Ch: 166.00m to 181.00m | 2 | 15.00 | 0.55 | 0.40 | 6.60 | |
| | Ch: 181.00m to 194.50m | 2 | 13.50 | 0.60 | 0.35 | 5.67 | |
| | | | | | **Total Qty** | **4644.55** | **Cum** |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

## Name of Work:Package No.05 (Consists of 3 Works)

Detailed Measurements

Date of Measurements 27-12-2022, 29-12-2022, 30-12-2022

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 10 | Earth work in surface excavation for stripping, seating of bund, Road way by manual means for lowering & levelling the ground for all works other than foundation & depth in Ordinary rock and soft rock upto 300mm depth as per drawing and technical specifications, including setting out, barricading, caution lights, including dressing of excavated surfaces, disposing off or levelling the excavated stuff or sorting & stacking the | | | | | | |
| | **Asphalt Road** | | | | | | |
| | **Edge Correction/Cut Portion** | | | | | | |
| | **Singapura Paradies** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.20 | 3.15 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.20 | 3.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.20 | 3.15 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.20 | 2.85 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.20 | 3.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.20 | 3.15 | |
| | Ch: 120.00m to 126.00m | 1 | 6.00 | (1.00 + 0.90)/2 | 0.20 | 1.14 | |
| | Ch: 126.00m to 127.20m Culvert Gap | | 1.20 | | | | |
| | Ch: 127.20m to 142.20m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 142.20m to 147.70m | 1 | 5.50 | (0.90 + 0.70)/2 | 0.20 | 0.88 | |
| | **5th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.20 | 3.15 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.00)/2 | 0.20 | 3.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |

37.42

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರ ಕಾರ್ಯಾಲಯ
ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ರಸ್ತೆ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.20 | 2.40 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.20 | 2.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 120.00m to 137.10m | 1 | 17.10 | (1.10 + 0.80)/2 | 0.20 | 3.25 | |
| | **4th Min Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.20 | 2.85 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 1.20)/2 | 0.20 | 3.00 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.20 + 0.80)/2 | 0.20 | 3.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |
| | Ch: 135.00m to 147.00m | 1 | 12.00 | (0.80 + 0.90)/2 | 0.20 | 2.04 | |
| | **2nd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.20 | 3.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.20 | 2.70 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.00)/2 | 0.20 | 3.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |

37.42

42.37

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | 42.37 |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.20 | 3.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.20 | 3.45 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.20 | 3.30 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 150.00m to 161.00m | 1 | 11.00 | (0.90 + 0.90)/2 | 0.20 | 1.98 | |
| | **1st Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.20 | 3.45 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.20 | 3.45 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.20 | 3.60 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.20 | 3.60 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.20 | 3.45 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.40)/2 | 0.20 | 3.60 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.40 + 1.20)/2 | 0.20 | 3.90 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.20 | 3.30 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.20 | 3.00 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.20 | 3.15 | |
| | **1st Main 1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 12.80m | 1 | 12.80 | (0.80 + 0.70)/2 | 0.20 | 1.92 | |
| | Ch: 12.80m to 27.80m | 1 | 15.00 | (4.30 + 1.00)/2 | 0.20 | 7.95 | |
| | Ch: 27.80m to 42.80m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 42.80m to 57.80m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |

164.06

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 57.80m to 72.80m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 72.80m to 87.80m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 87.80m to 102.80m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.20 | 2.70 | |
| | Ch: 102.80m to 110.50m | 1 | 7.70 | (1.00 + 0.80)/2 | 0.20 | 1.39 | |
| | **1st Main 2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 30.00m to 36.10m | 1 | 6.10 | (0.90 + 0.90)/2 | 0.20 | 1.10 | |
| | Ch: 36.10m to 51.10m | 1 | 15.00 | (4.50 + 1.00)/2 | 0.20 | 8.25 | |
| | Ch: 51.10m to 66.10m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |
| | Ch: 66.10m to 81.10m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 81.10m to 96.10m | 1 | 15.00 | (0.90 + 0.90)/2 | 0.20 | 2.70 | |
| | Ch: 96.10m to 108.90m | 1 | 12.80 | (0.90 + 0.80)/2 | 0.20 | 2.18 | |
| | **1st Main 3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 11.90m | 1 | 11.90 | (1.10 + 0.90)/2 | 0.20 | 2.38 | |
| | Ch: 11.90m to 26.90m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.20 | 2.25 | |
| | Ch: 26.90m to 37.20m | 1 | 10.30 | (0.80 + 1.20)/2 | 0.20 | 2.06 | |
| | Ch: 37.20m to 52.20m | 1 | 15.00 | (0.90 + 1.30)/2 | 0.20 | 3.30 | |
| | Ch: 52.20m to 62.00m | 1 | 9.80 | (1.30 + 1.20)/2 | 0.20 | 2.45 | |
| | Ch: 62.00m to 77.00m | 1 | 15.00 | (0.90 + 0.90)/2 | 0.20 | 2.70 | |
| | Ch: 77.00m to 86.40m | 1 | 9.40 | (0.90 + 1.00)/2 | 0.20 | 1.79 | |
| | Ch: 86.40m to 101.40m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.20 | 3.60 | |
| | Ch: 101.40m to 116.40m | 1 | 15.00 | (1.30 + 1.30)/2 | 0.20 | 3.90 | |

164.00

222.40

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 116.40m to 125.30m | 1 | 8.90 | (1.30 + 1.40)/2 | 0.20 | 2.40 | |
| | **New Sai Garden** | | | | | | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 5.70)/2 | 0.20 | 17.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.70 + 6.10)/2 | 0.20 | 17.70 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.10 + 5.90)/2 | 0.20 | 18.00 | |
| | Ch: 45.00m to 58.00m | 1 | 13.00 | (5.90 + 6.50)/2 | 0.20 | 16.12 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 5.70)/2 | 0.20 | 17.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.70 + 5.60)/2 | 0.20 | 16.95 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.60 + 5.70)/2 | 0.20 | 16.95 | |
| | Ch: 45.00m to 54.30m | 1 | 9.30 | (5.70 + 5.70)/2 | 0.20 | 10.60 | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.90 + 5.90)/2 | 0.20 | 17.70 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.90 + 5.60)/2 | 0.20 | 17.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.60 + 5.90)/2 | 0.20 | 17.25 | |
| | Ch: 45.00m to 47.00m | 1 | 2.00 | (5.90 + 5.80)/2 | 0.20 | 2.34 | |
| | **Ganesh Layout** | | | | | | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.20 | 3.75 | |
| | Ch: 15.00m to 20.00m | 1 | 5.00 | (1.20 + 1.10)/2 | 0.20 | 1.15 | |
| | Ch: 20.00m to 35.00m | 1 | 15.00 | (4.80 + 1.00)/2 | 0.20 | 8.70 | |
| | Ch: 35.00m to 50.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 50.00m to 57.60m | 1 | 7.60 | (0.90 + 0.80)/2 | 0.20 | 1.29 | |
| | Ch: 57.60m to 72.60m | 1 | 15.00 | (6.20 + 1.30)/2 | 0.20 | 11.25 | |

882.40

439.15

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 72.60m to 87.60m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.20 | 3.75 | |
| | Ch: 87.60m to 95.10m | 1 | 7.50 | (1.20 + 1.30)/2 | 0.20 | 1.88 | |
| | Ch: 95.10m to 110.10m | 1 | 15.00 | (5.90 + 1.50)/2 | 0.20 | 11.10 | |
| | Ch: 110.10m to 120.40m | 1 | 10.30 | (1.50 + 1.40)/2 | 0.20 | 2.99 | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.20 | 3.15 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.20 | 3.60 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.20 | 4.20 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.50 + 1.00)/2 | 0.20 | 3.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.20 | 2.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.70 + 1.20)/2 | 0.20 | 2.85 | |
| | Ch: 105.00m to 115.50m | 1 | 10.50 | (1.20 + 1.00)/2 | 0.20 | 2.31 | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.20 | 3.15 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.20 | 3.15 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.20 | 3.15 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.20 | 3.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.20 | 3.30 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.20 | 3.15 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.20 | 3.45 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.20 | 2.85 | |

439.15

512.17

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | 512.17 |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.20 | 3.30 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.20 | 3.45 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.20 | 3.15 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (0.80 + 1.20)/2 | 0.20 | 3.00 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.20 | 3.30 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.20 | 3.15 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.20 | 3.00 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 330.00m to 336.50m | 1 | 6.50 | (1.00 + 1.20)/2 | 0.20 | 1.43 | |
| | **7th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.20 | 2.10 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.50)/2 | 0.20 | 1.65 | |
| | Ch: 45.00m to 55.40m | 1 | 10.40 | (0.50 + 0.80)/2 | 0.20 | 1.35 | |
| | **6th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.60)/2 | 0.20 | 2.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.60 + 0.50)/2 | 0.20 | 1.65 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.50 + 0.80)/2 | 0.20 | 1.95 | |

565.51

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 46.20m | 1 | 1.20 | (0.80 + 0.90)/2 | 0.20 | 0.20 | |
| | **6th Main Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.20 | 2.40 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.20 | 2.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 45.00m to 47.00m | 1 | 2.00 | (0.90 + 0.70)/2 | 0.20 | 0.32 | |
| | **5th Main Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.20 | 2.40 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.20 | 2.25 | |
| | Ch: 30.00m to 36.30m | 1 | 6.30 | (0.80 + 0.90)/2 | 0.20 | 1.07 | |
| | **5th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.60 + 0.90)/2 | 0.20 | 2.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.20 | 2.10 | |
| | Ch: 45.00m to 47.50m | 1 | 2.50 | (0.60 + 0.70)/2 | 0.20 | 0.33 | |
| | **4th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.50)/2 | 0.20 | 2.10 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.50 + 0.70)/2 | 0.20 | 1.80 | |
| | Ch: 45.00m to 48.90m | 1 | 3.90 | (0.70 + 0.60)/2 | 0.20 | 0.51 | |
| | **2nd Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.20 | 2.10 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.70)/2 | 0.20 | 1.95 | |
| | Ch: 45.00m to 48.90m | 1 | 3.90 | (0.70 + 0.90)/2 | 0.20 | 0.62 | |

565.51

600.36

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | **Sri Balaji Layout (Singapura Bus Stop)** | | | | | | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.50 + 5.80)/2 | 0.20 | 16.95 | 600.36 |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.80 + 5.70)/2 | 0.20 | 17.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.70 + 6.50)/2 | 0.20 | 18.30 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.50 + 6.50)/2 | 0.20 | 19.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.50 + 6.20)/2 | 0.20 | 19.05 | |
| | Ch: 75.00m to 89.30m | 1 | 14.30 | (6.20 + 6.50)/2 | 0.20 | 18.16 | |
| | **3rd Cross Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 6.50)/2 | 0.20 | 18.45 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.50 + 6.40)/2 | 0.20 | 19.35 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.40 + 6.40)/2 | 0.20 | 19.20 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.40 + 6.90)/2 | 0.20 | 19.95 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.90 + 6.70)/2 | 0.20 | 20.40 | |
| | Ch: 75.00m to 76.60m | 1 | 1.60 | (6.70 + 6.60)/2 | 0.20 | 2.13 | |
| | **3rd Cross Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.80 + 6.10)/2 | 0.20 | 19.35 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.10 + 6.10)/2 | 0.20 | 18.30 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.10 + 6.30)/2 | 0.20 | 18.60 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.30 + 6.40)/2 | 0.20 | 19.05 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.40 + 6.50)/2 | 0.20 | 19.35 | |
| | **4th Cross Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 12.10m | 1 | 12.10 | (6.90 + 6.90)/2 | 0.20 | 16.70 | |
| | Ch: 12.10m to 15.90m | 1 | 3.80 | (5.20 + 2.80)/2 | 0.20 | 3.04 | |
| | Ch: 15.90m to 18.50m | 1 | 2.60 | (2.80 + 5.40)/2 | 0.20 | 2.13 | 925.57 |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿಶ್ವೇಶ್ವರಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 18.50m to 24.50m | 1 | 6.00 | (5.90 + 6.40)/2 | 0.20 | 7.38 | |
| | **4th Cross Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 10.50m | 1 | 10.50 | (6.10 + 6.20)/2 | 0.20 | 12.92 | |
| | Ch: 10.50m to 25.50m | 1 | 15.00 | (5.20 + 4.70)/2 | 0.20 | 14.85 | |
| | Ch: 25.50m to 29.20m | 1 | 3.70 | (4.70 + 4.80)/2 | 0.20 | 3.52 | |
| | Ch: 29.20m to 38.00m | 1 | 8.80 | (5.20 + 6.40)/2 | 0.20 | 10.21 | |
| | Ch: 38.00m to 53.00m | 1 | 15.00 | (4.30 + 5.20)/2 | 0.20 | 14.25 | |
| | Ch: 53.00m to 63.70m | 1 | 10.70 | (5.20 + 6.10)/2 | 0.20 | 12.09 | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.70 + 6.50)/2 | 0.20 | 19.80 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.50 + 6.40)/2 | 0.20 | 19.35 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.40 + 6.90)/2 | 0.20 | 19.95 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.90 + 6.00)/2 | 0.20 | 19.35 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.00 + 5.40)/2 | 0.20 | 17.10 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.40 + 6.50)/2 | 0.20 | 17.85 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (6.50 + 5.80)/2 | 0.20 | 18.45 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (5.80 + 6.00)/2 | 0.20 | 17.70 | |
| | Ch: 120.00m to 122.50m | 1 | 2.50 | (6.00 + 7.40)/2 | 0.20 | 3.35 | |
| | **Singapura Layout** | | | | | | |
| | **1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.50)/2 | 0.20 | 2.10 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.50 + 0.70)/2 | 0.20 | 1.80 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.20 | 1.95 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 1.00)/2 | 0.20 | 2.40 | |

925.57

1161.93

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 70.80m | 1 | 10.80 | (1.00 + 1.20)/2 | 0.20 | 2.38 | 1161.93 |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.20 | 4.20 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.20 | 3.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.20 | 3.45 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.20 | 3.15 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.30)/2 | 0.20 | 3.30 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.20 | 3.60 | |
| | Ch: 120.00m to 121.30m | 1 | 1.30 | (1.10 + 1.20)/2 | 0.20 | 0.30 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.10)/2 | 0.20 | 3.90 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.20 | 2.85 | |
| | Ch: 30.00m to 32.00m | 1 | 2.00 | (0.80 + 0.90)/2 | 0.20 | 0.34 | |
| | Ch: 32.00m to 47.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 47.00m to 62.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |
| | Ch: 62.00m to 77.00m | 1 | 15.00 | (7.50 + 0.90)/2 | 0.20 | 12.60 | |
| | Ch: 77.00m to 92.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 92.00m to 107.00m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.20 | 2.70 | |
| | Ch: 107.00m to 122.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.20 | 3.45 | |
| | Ch: 122.00m to 137.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.20 | 4.05 | |
| | Ch: 137.00m to 152.00m | 1 | 15.00 | (1.40 + 1.00)/2 | 0.20 | 3.60 | 1232.89 |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 152.00m to 167.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.20 | 3.30 | |
| | Ch: 167.00m to 169.60m | 1 | 2.60 | (1.20 + 1.30)/2 | 0.20 | 0.65 | |
| | Ch: 169.60m to 184.60m | 1 | 15.00 | (4.20 + 1.20)/2 | 0.20 | 8.10 | |
| | Ch: 184.60m to 185.60m | 1 | 1.00 | (1.20 + 1.40)/2 | 0.20 | 0.26 | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.20)/2 | 0.20 | 4.05 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.20 | 3.30 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.20 | 3.30 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.20 | 3.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.20 | 3.45 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.20 | 3.30 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.20 | 3.30 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.20 | 3.30 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.20 | 3.75 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.20 | 3.30 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.20 | 3.30 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.80)/2 | 0.20 | 3.00 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.20 | 2.25 | |
| | Ch: 210.00m to 211.00m | 1 | 1.00 | (0.70 + 0.70)/2 | 0.20 | 0.14 | |
| | **5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.20 | 2.25 | |

1232.89

1294.49

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುದ್ದೀಪದ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.20 | 1.95 | 1296.49 |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.20 | 2.10 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.20 | 2.70 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.20 | 3.30 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.20 | 3.15 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.20 | 3.15 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.20 | 3.30 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.20 | 3.15 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.20 | 3.60 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.20 | 3.45 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |
| | Ch: 225.00m to 229.50m | 1 | 4.50 | (1.00 + 1.10)/2 | 0.20 | 0.95 | |
| | **6th Cross Rd From End** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.20 | 3.15 | |
| | Ch: 45.00m to 47.20m | 1 | 2.20 | (1.20 + 1.40)/2 | 0.20 | 0.57 | |
| | Continued | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | 1852.16 |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 1.20)/2 | 0.20 | 3.00 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.20 | 3.75 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.20 | 3.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.20)/2 | 0.20 | 3.60 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.20 | 3.30 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.80 + 1.20)/2 | 0.20 | 3.00 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.20 | 3.45 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.20 | 3.15 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.20 | 3.45 | |
| | Ch: 210.00m to 218.90m | 1 | 8.90 | (1.30 + 1.50)/2 | 0.20 | 2.49 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.20 | 3.45 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.20 | 3.15 | |
| | Ch: 30.00m to 34.70m | 1 | 4.70 | (1.10 + 1.00)/2 | 0.20 | 0.99 | |
| | **5th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.20 | 3.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.20 | 2.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.70 + 0.70)/2 | 0.20 | 2.10 | |

1352.16

1412.94

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 90.00m to 96.00m | 1 | 6.00 | 0.70 + 0.80 / 2 | 0.20 | 0.90 | 1412.94 |
| | **Patanjali Shop Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 1.50 + 1.00 / 2 | 0.20 | 3.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 1.00 + 0.90 / 2 | 0.20 | 2.85 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 0.90 + 1.10 / 2 | 0.20 | 3.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | 1.10 + 1.20 / 2 | 0.20 | 3.45 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | 1.20 + 1.30 / 2 | 0.20 | 3.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | 1.30 + 0.90 / 2 | 0.20 | 3.30 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | 0.90 + 1.00 / 2 | 0.20 | 2.85 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | 1.00 + 1.30 / 2 | 0.20 | 3.45 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | 1.30 + 1.10 / 2 | 0.20 | 3.60 | |
| | Ch: 135.00m to 141.40m | 1 | 6.40 | 1.10 + 0.90 / 2 | 0.20 | 1.28 | |
| | **Cross Rd-6** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 0.90 + 0.80 / 2 | 0.20 | 2.55 | |
| | Ch: 15.00m to 20.50m | 1 | 5.50 | 0.80 + 0.90 / 2 | 0.20 | 0.94 | |
| | **Cross Rd-5** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 0.90 + 0.80 / 2 | 0.20 | 2.55 | |
| | Ch: 15.00m to 16.00m | 1 | 1.00 | 0.80 + 0.70 / 2 | 0.20 | 0.15 | |
| | **Cross Rd-4** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 0.80 + 0.70 / 2 | 0.20 | 2.25 | |
| | Ch: 15.00m to 22.20m | 1 | 7.20 | 0.70 + 0.90 / 2 | 0.20 | 1.15 | |
| | **Cross Rd-3** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 0.80 + 0.90 / 2 | 0.20 | 2.55 | |
| | Ch: 15.00m to 24.20m | 1 | 9.20 | 0.90 + 1.00 / 2 | 0.20 | 1.75 | |
| | **Cross Rd-2** | | | | | | |

1459.00

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

TEJUS CONSULTANTS

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 15.00m to 22.00m | 1 | 7.00 | (1.00 + 1.10)/2 | 0.20 | 1.47 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 15.00m to 22.70m | 1 | 7.70 | (0.90 + 0.80)/2 | 0.20 | 1.31 | |
| | **3rd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.20 | 3.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.90)/2 | 0.20 | 2.70 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.20 | 2.70 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.20 | 2.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.70 + 1.10)/2 | 0.20 | 2.70 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.20 | 3.00 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.20 | 3.00 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.20 | 3.45 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.20 | 3.15 | |
| | Ch: 165.00m to 178.00m | 1 | 13.00 | (0.90 + 1.20)/2 | 0.20 | 2.73 | |
| | **2nd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.20 | 3.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.20 | 3.30 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.20 | 3.30 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.20 | 3.45 | |

1459.00

1617.30

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುದ್ದೀಪದ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.20 | 3.30 | 1517.31 |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.00)/2 | 0.20 | 3.00 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.20 | 3.30 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.20 | 3.15 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.20 | 2.25 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.20 | 1.95 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.20 | 2.10 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.20 | 2.25 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.20 | 2.25 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.20 | 2.10 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (0.60 + 0.60)/2 | 0.20 | 1.80 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (0.60 + 0.60)/2 | 0.20 | 1.80 | |
| | Ch: 330.00m to 345.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.20 | 2.10 | |
| | Ch: 345.00m to 360.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.20 | 2.25 | |
| | Ch: 360.00m to 375.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.20 | 1.95 | |
| | Ch: 375.00m to 390.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.20 | 2.10 | |
| | Ch: 390.00m to 395.30m | 1 | 5.30 | (0.80 + 0.60)/2 | 0.20 | 0.74 | |
| | **Cross Rd-7** | | | | | | |

1564.20

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

41

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 15.00m to 27.30m | 1 | 12.30 | (0.80 + 0.90)/2 | 0.20 | 2.09 | |
| | **1st Main Rd from end** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.20 | 3.15 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.20 | 3.60 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.20 | 4.20 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.50 + 1.40)/2 | 0.20 | 4.35 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.40 + 1.20)/2 | 0.20 | 3.90 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.20 + 0.80)/2 | 0.20 | 3.00 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.20 | 2.25 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.20 | 1.95 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (0.60 + 0.60)/2 | 0.20 | 1.80 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (0.60 + 0.60)/2 | 0.20 | 1.80 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (0.60 + 0.70)/2 | 0.20 | 1.95 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (0.70 + 1.20)/2 | 0.20 | 2.85 | |
| | Ch: 270.00m to 275.00m | 1 | 5.00 | (1.20 + 1.40)/2 | 0.20 | 1.30 | |
| | Continued | | | | | | |

1569.20

1626.44

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 275.00m to 290.00m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.20 | 4.20 | |
| | Ch: 290.00m to 305.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.20 | 3.30 | |
| | Ch: 305.00m to 320.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 320.00m to 335.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.20 | 2.10 | |
| | Ch: 335.00m to 350.00m | 1 | 15.00 | (0.60 + 0.70)/2 | 0.20 | 1.95 | |
| | Ch: 350.00m to 365.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.20 | 2.25 | |
| | Ch: 365.00m to 380.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.20 | 2.10 | |
| | Ch: 380.00m to 395.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.20 | 2.10 | |
| | Ch: 395.00m to 410.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.20 | 2.25 | |
| | Ch: 410.00m to 425.00m | 1 | 15.00 | (0.70 + 1.10)/2 | 0.20 | 2.70 | |
| | Ch: 425.00m to 438.00m | 1 | 13.00 | (1.10 + 1.50)/2 | 0.20 | 3.38 | |
| | **Cross Rd-8** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 15.00m to 27.50m | 1 | 12.50 | (0.80 + 0.60)/2 | 0.20 | 1.75 | |
| | **Cross Rd-9** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 15.00m to 27.00m | 1 | 12.00 | (0.90 + 1.00)/2 | 0.20 | 2.28 | |
| | **Kamaru House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.20 | 3.75 | |
| | Ch: 15.00m to 24.50m | 1 | 9.50 | (1.30 + 1.00)/2 | 0.20 | 2.19 | |
| | Continued | | | | | | |
| | Ch: 24.50m to 39.50m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.20 | 4.20 | |
| | Ch: 39.50m to 54.50m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.20 | 3.60 | |
| | Ch: 54.50m to 69.50m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.20 | 3.45 | |

1B 26.44

1631.64

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 69.50m to 84.50m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.20 | 3.75 | |
| | Ch: 84.50m to 99.50m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.20 | 4.20 | |
| | Ch: 99.50m to 114.50m | 1 | 15.00 | (1.50 + 1.20)/2 | 0.20 | 4.05 | |
| | Ch: 114.50m to 129.50m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.20 | 3.15 | |
| | Ch: 129.50m to 144.50m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.20 | 3.00 | |
| | Ch: 144.50m to 159.50m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.20 | 3.15 | |
| | Ch: 159.50m to 174.50m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 174.50m to 189.50m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 189.50m to 204.50m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.20 | 2.70 | |
| | Ch: 204.50m to 219.50m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.20 | 3.45 | |
| | Ch: 219.50m to 234.50m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.20 | 3.45 | |
| | Ch: 234.50m to 249.50m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 249.50m to 264.50m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 264.50m to 269.50m | 1 | 5.00 | (0.80 + 0.90)/2 | 0.20 | 0.85 | |
| | Ch: 269.50m to 284.50m | 1 | 15.00 | (6.80 + 1.00)/2 | 0.20 | 11.70 | |
| | Ch: 284.50m to 291.50m | 1 | 7.00 | (1.00 + 1.10)/2 | 0.20 | 1.47 | |
| | **Muniswamappa Garden** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.40)/2 | 0.20 | 4.35 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.40 + 1.30)/2 | 0.20 | 4.05 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.20 | 3.45 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.20 | 3.30 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.20 | 3.45 | |

1681.64

1755.96

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಅಭಿವೃದ್ಧಿ ಅಧಿಕಾರಿಯವರು
ವಿಶ್ವೇಶ್ವರಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.20 | 3.60 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.20 | 4.05 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.40 + 1.00)/2 | 0.20 | 3.60 | |
| | Continued | | | | | | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.20 | 3.00 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.20 | 3.45 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.80)/2 | 0.20 | 3.00 | |
| | Ch: 195.00m to 208.00m | 1 | 13.00 | (0.80 + 1.00)/2 | 0.20 | 2.34 | |
| | **1st Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.20 | 4.05 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.40 + 1.50)/2 | 0.20 | 4.35 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.20 | 4.20 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.20 | 4.05 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.40 + 1.30)/2 | 0.20 | 4.05 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.20 | 4.20 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.50 + 1.50)/2 | 0.20 | 4.50 | |
| | Ch: 105.00m to 112.00m | 1 | 7.00 | (1.50 + 1.60)/2 | 0.20 | 2.17 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 30.00m to 35.30m | 1 | 5.30 | (0.80 + 0.90)/2 | 0.20 | 0.90 | |
| | **Cross Rd-2** | | | | | | |

1755.96

1822.57

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

45

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 1.00 + 0.90 / 2 | 0.20 | 2.85 | 1822.57 |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 0.90 + 0.70 / 2 | 0.20 | 2.40 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 0.70 + 0.60 / 2 | 0.20 | 1.95 | |
| | Ch: 45.00m to 50.00m | 1 | 5.00 | 0.60 + 0.90 / 2 | 0.20 | 0.75 | |
| | **Cross Rd-3** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 0.90 + 1.00 / 2 | 0.20 | 2.85 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 1.00 + 0.80 / 2 | 0.20 | 2.70 | |
| | Ch: 30.00m to 37.00m | 1 | 7.00 | 0.80 + 0.60 / 2 | 0.20 | 0.98 | |
| | **Cross Rd-4** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 1.10 + 0.90 / 2 | 0.20 | 3.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 0.90 + 0.70 / 2 | 0.20 | 2.40 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 0.70 + 0.60 / 2 | 0.20 | 1.95 | |
| | Ch: 45.00m to 48.70m | 1 | 3.70 | 0.60 + 0.90 / 2 | 0.20 | 0.56 | |
| | Ch: 48.70m to 51.40m | 1 | 2.70 | 3.50 + 0.70 / 2 | 0.20 | 1.13 | |
| | **Cross Rd-5** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 1.00 + 0.90 / 2 | 0.20 | 2.85 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 0.90 + 1.10 / 2 | 0.20 | 3.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 1.10 + 0.80 / 2 | 0.20 | 2.85 | |
| | Ch: 45.00m to 53.00m | 1 | 8.00 | 0.80 + 0.90 / 2 | 0.20 | 1.36 | |
| | **Cross Rd-6** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 0.90 + 1.00 / 2 | 0.20 | 2.85 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 1.00 + 0.80 / 2 | 0.20 | 2.70 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 0.80 + 1.10 / 2 | 0.20 | 2.85 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | 1.10 + 1.30 / 2 | 0.20 | 3.60 | |

1868.15

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾಪ್ರಕಾಶ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.20 | 3.60 | |
| | Ch: 75.00m to 81.70m | 1 | 6.70 | (1.10 + 1.00)/2 | 0.20 | 1.41 | |
| | **Cross Rd-7** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.20 | 3.15 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.20 | 3.45 | |
| | Ch: 30.00m to 42.70m | 1 | 12.70 | (1.30 + 1.40)/2 | 0.20 | 3.43 | |
| | **Aceh Store Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 0.90)/2 | 0.20 | 2.70 | |
| | Ch: 135.00m to 138.60m | 1 | 3.60 | (0.90 + 0.70)/2 | 0.20 | 0.58 | |
| | **Kuvempu Nagara 2nd Stage** | | | | | | |
| | **Thetar Gate Opposite Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.20 | 3.15 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.20 | 3.60 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.20 | 4.05 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.40 + 1.10)/2 | 0.20 | 3.75 | |
| | Ch: 60.00m to 73.50m | 1 | 13.50 | (1.10 + 1.50)/2 | 0.20 | 3.51 | |
| | **Varadharaju Nagara** | | | | | | |

1868.15

1426.27

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | **1st Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.00)/2 | 0.20 | 3.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 0.60)/2 | 0.20 | 2.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 0.70)/2 | 0.20 | 1.95 | |
| | Ch: 60.00m to 61.00m | 1 | 1.00 | (0.70 + 0.90)/2 | 0.20 | 0.16 | |
| | **1st Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.20 | 3.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.20 | 3.60 | |
| | Ch: 30.00m to 35.50m | 1 | 5.50 | (1.30 + 1.20)/2 | 0.20 | 1.38 | |
| | **2nd Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.20 | 3.30 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.60)/2 | 0.20 | 2.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.20 | 2.10 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.20 | 2.25 | |
| | Ch: 60.00m to 63.60m | 1 | 3.60 | (0.70 + 0.90)/2 | 0.20 | 0.58 | |
| | **2nd Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 15.00m to 22.60m | 1 | 7.60 | (0.90 + 0.80)/2 | 0.20 | 1.29 | |
| | **3rd Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.20 | 3.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.40)/2 | 0.20 | 3.90 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.40 + 0.90)/2 | 0.20 | 3.45 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.20 | 3.00 | |
| | Ch: 60.00m to 66.00m | 1 | 6.00 | (1.10 + 0.80)/2 | 0.20 | 1.14 | |

1926.27

1925.06

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | **3rd Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.20 | 3.15 | |
| | Ch: 15.00m to 21.00m | 1 | 6.00 | (1.00 + 0.90)/2 | 0.20 | 1.14 | |
| | **4th Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.20 | 2.85 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.20 | 2.55 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.20 | 2.10 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 1.10)/2 | 0.20 | 2.55 | |
| | Ch: 60.00m to 65.50m | 1 | 5.50 | (1.10 + 0.80)/2 | 0.20 | 1.05 | |
| | **6th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.00 + 4.20)/2 | 0.20 | 12.30 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.20 + 4.20)/2 | 0.20 | 12.60 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.20 + 3.50)/2 | 0.20 | 11.55 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.50 + 4.10)/2 | 0.20 | 11.40 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.10 + 5.10)/2 | 0.20 | 13.80 | |
| | Ch: 75.00m to 78.00m | 1 | 3.00 | (5.10 + 5.00)/2 | 0.20 | 3.03 | |
| | **4th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.15 + 5.40)/2 | 0.20 | 17.33 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.40 + 5.50)/2 | 0.20 | 16.35 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.50 + 5.35)/2 | 0.20 | 16.28 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.35 + 5.55)/2 | 0.20 | 16.35 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.55 + 5.40)/2 | 0.20 | 16.43 | |
| | Ch: 75.00m to 81.00m | 1 | 6.00 | (5.40 + 5.20)/2 | 0.20 | 6.36 | |
| | **3rd A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.60 + 5.15)/2 | 0.20 | 16.13 | |

1925.06

2160.34

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.15 + 5.10)/2 | 0.20 | 15.38 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.10 + 6.00)/2 | 0.20 | 16.65 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.00 + 5.70)/2 | 0.20 | 17.55 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.70 + 5.60)/2 | 0.20 | 16.95 | |
| | Ch: 75.00m to 82.80m | 1 | 7.80 | (5.60 + 5.50)/2 | 0.20 | 8.66 | |
| | **2nd A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.20 + 5.80)/2 | 0.20 | 16.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.80 + 5.30)/2 | 0.20 | 16.65 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.30 + 5.20)/2 | 0.20 | 15.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.20 + 4.70)/2 | 0.20 | 14.85 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.70 + 5.45)/2 | 0.20 | 15.23 | |
| | Ch: 75.00m to 84.00m | 1 | 9.00 | (5.45 + 5.60)/2 | 0.20 | 9.95 | |
| | **1st A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 6.20)/2 | 0.20 | 16.35 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.20 + 4.70)/2 | 0.20 | 16.35 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.70 + 4.90)/2 | 0.20 | 14.40 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.90 + 4.25)/2 | 0.20 | 13.73 | |
| | Ch: 60.00m to 71.00m | 1 | 11.00 | (4.25 + 4.30)/2 | 0.20 | 9.41 | |
| | **5th Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 5.10)/2 | 0.20 | 14.70 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.10 + 4.65)/2 | 0.20 | 14.63 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.65 + 4.30)/2 | 0.20 | 13.43 | |
| | Ch: 45.00m to 50.00m | 1 | 5.00 | (4.30 + 5.30)/2 | 0.20 | 4.80 | |
| | Continued | | | | | | |

2160.35

2442.22

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿಶ್ವೇಶ್ವರಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.40 + 4.40)/2 | 0.20 | 13.20 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.40 + 4.10)/2 | 0.20 | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.10 + 4.35)/2 | 0.20 | 12.68 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.35 + 4.60)/2 | 0.20 | 13.43 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.60 + 4.40)/2 | 0.20 | 13.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.40 + 4.30)/2 | 0.20 | 13.05 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.30 + 4.25)/2 | 0.20 | 12.83 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.25 + 4.30)/2 | 0.20 | 12.83 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.30 + 4.80)/2 | 0.20 | 13.65 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.80 + 3.90)/2 | 0.20 | 13.05 | |
| | Ch: 150.00m to 162.00m | 1 | 12.00 | (3.90 + 4.50)/2 | 0.20 | 10.08 | |
| | Ch: 162.00m to 163.20m Culvert Gap | | 1.20 | | | | |
| | Ch: 163.20m to 175.00m | 1 | 11.80 | (5.40 + 5.60)/2 | 0.20 | 12.98 | |
| | Ch: 175.00m to 187.00m | 1 | 12.00 | (5.60 + 4.50)/2 | 0.20 | 12.12 | |
| | **1st Cross A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.30 + 5.20)/2 | 0.20 | 15.75 | |
| | Ch: 15.00m to 18.00m | 1 | 3.00 | (5.20 + 5.30)/2 | 0.20 | 3.15 | |
| | **Axis Bank Opposite Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.80 + 4.30)/2 | 0.20 | 13.65 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.30 + 5.00)/2 | 0.20 | 13.95 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.00 + 5.00)/2 | 0.20 | 15.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.00 + 5.10)/2 | 0.20 | 15.15 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.10 + 5.25)/2 | 0.20 | 15.53 | |

2442.22

2390.53

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.25 + 5.00)/2 | 0.20 | 15.38 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.00 + 4.80)/2 | 0.20 | 14.70 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.80 + 4.90)/2 | 0.20 | 14.55 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.90 + 4.95)/2 | 0.20 | 14.78 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.95 + 5.10)/2 | 0.20 | 15.08 | |
| | Ch: 150.00m to 152.50m | 1 | 2.50 | (5.10 + 5.00)/2 | 0.20 | 2.53 | |
| | **Singapura Garden** | | | | | | |
| | **4th D Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.20 | 3.60 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.20 | 3.30 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.20 | 2.70 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.20 | 2.55 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.20 | 2.40 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.70 + 1.00)/2 | 0.20 | 2.55 | |
| | Ch: 105.00m to 119.70m | 1 | 14.70 | (1.00 + 1.30)/2 | 0.20 | 3.38 | |
| | **Vasbalanagara** | | | | | | |
| | **5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.20 | 3.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.20 | 3.15 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.20 | 3.45 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.20 | 3.15 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 1.30)/2 | 0.20 | 3.30 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.20 | 4.20 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.20 | 4.20 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.20 | 4.05 | |
| | Ch: 135.00m to 144.00m | 1 | 9.00 | (1.40 + 1.10)/2 | 0.20 | 2.25 | |
| | **Thirumala Store Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.60 + 5.45)/2 | 0.20 | 16.58 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.45 + 5.45)/2 | 0.20 | 16.35 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.45 + 5.40)/2 | 0.20 | 16.28 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.40 + 4.10)/2 | 0.20 | 14.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.10 + 3.70)/2 | 0.20 | 11.70 | |
| | Ch: 75.00m to 86.00m | 1 | 11.00 | (3.70 + 4.40)/2 | 0.20 | 8.91 | |
| | **3rd Main 5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (2.30 + 1.20)/2 | 0.20 | 5.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.50)/2 | 0.20 | 4.05 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.50 + 1.70)/2 | 0.20 | 4.80 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.70 + 1.90)/2 | 0.20 | 5.40 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.90 + 2.10)/2 | 0.20 | 6.00 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (2.10 + 1.50)/2 | 0.20 | 5.40 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.50 + 1.80)/2 | 0.20 | 4.95 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.80 + 1.40)/2 | 0.20 | 4.80 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.40 + 1.60)/2 | 0.20 | 4.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.60 + 2.00)/2 | 0.20 | 5.40 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (2.00 + 2.10)/2 | 0.20 | 6.15 | |

28.19.76

29.25.22

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (2.10 + 2.30)/2 | 0.20 | 6.60 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (2.30 + 1.80)/2 | 0.20 | 6.15 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.80 + 1.90)/2 | 0.20 | 5.55 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.90 + 2.10)/2 | 0.20 | 6.00 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (2.10 + 2.00)/2 | 0.20 | 6.15 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (2.00 + 1.80)/2 | 0.20 | 5.70 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (1.80 + 1.90)/2 | 0.20 | 5.55 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (1.90 + 1.90)/2 | 0.20 | 5.70 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (1.90 + 1.70)/2 | 0.20 | 5.40 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (1.70 + 1.60)/2 | 0.20 | 4.95 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (1.60 + 2.00)/2 | 0.20 | 5.40 | |
| | Ch: 330.00m to 345.00m | 1 | 15.00 | (2.00 + 2.10)/2 | 0.20 | 6.15 | |
| | Ch: 345.00m to 360.00m | 1 | 15.00 | (2.10 + 1.80)/2 | 0.20 | 5.85 | |
| | Ch: 360.00m to 375.00m | 1 | 15.00 | (1.80 + 2.30)/2 | 0.20 | 6.15 | |
| | Ch: 375.00m to 390.00m | 1 | 15.00 | (2.30 + 2.50)/2 | 0.20 | 7.20 | |
| | Ch: 390.00m to 405.00m | 1 | 15.00 | (2.50 + 1.90)/2 | 0.20 | 6.60 | |
| | Ch: 405.00m to 420.00m | 1 | 15.00 | (1.90 + 1.70)/2 | 0.20 | 5.40 | |
| | Ch: 420.00m to 435.00m | 1 | 15.00 | (1.70 + 2.10)/2 | 0.20 | 5.70 | |
| | Ch: 435.00m to 450.00m | 1 | 15.00 | (2.10 + 2.30)/2 | 0.20 | 6.60 | |
| | Ch: 450.00m to 465.00m | 1 | 15.00 | (2.30 + 1.80)/2 | 0.20 | 6.15 | |
| | Ch: 465.00m to 480.00m | 1 | 15.00 | (1.80 + 1.40)/2 | 0.20 | 4.80 | |
| | Ch: 480.00m to 495.00m | 1 | 15.00 | (1.40 + 1.30)/2 | 0.20 | 4.05 | |

29.5.22

31.03.02

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 495.00m to 510.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.20 | 4.20 | |
| | Ch: 510.00m to 525.00m | 1 | 15.00 | (1.50 + 1.40)/2 | 0.20 | 4.35 | |
| | Ch: 525.00m to 537.50m | 1 | 12.50 | (1.40 + 1.60)/2 | 0.20 | 3.75 | |
| | **Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.20 | 2.85 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.20 | 3.15 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.20 | 3.15 | |
| | Ch: 45.00m to 53.60m | 1 | 8.60 | (1.00 + 1.10)/2 | 0.20 | 1.81 | |
| | Ch: 53.60m to 65.00m | 1 | 11.40 | (6.00 + 1.30)/2 | 0.20 | 8.32 | |
| | Ch: 65.00m to 80.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.20 | 4.20 | |
| | Ch: 80.00m to 95.00m | 1 | 15.00 | (1.50 + 1.80)/2 | 0.20 | 4.95 | |
| | Ch: 95.00m to 110.00m | 1 | 15.00 | (1.80 + 2.10)/2 | 0.20 | 5.85 | |
| | Ch: 110.00m to 121.00m | 1 | 11.00 | (2.10 + 2.00)/2 | 0.20 | 4.51 | |
| | Continued Infront of Ground | | | | | | |
| | Ch: 121.00m to 136.00m | 1 | 15.00 | (2.10 + 2.00)/2 | 0.20 | 6.15 | |
| | Ch: 136.00m to 151.00m | 1 | 15.00 | (2.00 + 2.50)/2 | 0.20 | 6.75 | |
| | Ch: 151.00m to 166.00m | 1 | 15.00 | (2.50 + 2.40)/2 | 0.20 | 7.35 | |
| | Ch: 166.00m to 181.00m | 1 | 15.00 | (2.40 + 1.80)/2 | 0.20 | 6.30 | |
| | Ch: 181.00m to 194.50m | 1 | 13.50 | (1.80 + 1.60)/2 | 0.20 | 4.59 | |
| | **CC Road** | | | | | | |
| | **Ramchandrapura** | | | | | | |
| | **Devappa Layout** | | | | | | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (7.30 + 4.60)/2 | 0.20 | 17.85 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.60 + 4.60)/2 | 0.20 | 13.80 | |

3103.62

3216.90

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.60 + 4.50)/2 | 0.20 | 13.65 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.50 + 4.60)/2 | 0.20 | 13.65 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.60 + 4.50)/2 | 0.20 | 13.65 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.50 + 4.80)/2 | 0.20 | 13.95 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.80 + 4.80)/2 | 0.20 | 14.40 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.80 + 4.80)/2 | 0.20 | 14.40 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.80 + 4.90)/2 | 0.20 | 14.55 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.90 + 3.90)/2 | 0.20 | 13.20 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (3.90 + 3.70)/2 | 0.20 | 11.40 | |
| | Ch: 165.00m to 178.10m | 1 | 13.10 | (3.70 + 4.50)/2 | 0.20 | 10.74 | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.20 + 4.50)/2 | 0.20 | 13.05 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.50 + 4.20)/2 | 0.20 | 13.05 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.20 + 3.60)/2 | 0.20 | 11.70 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.60 + 3.60)/2 | 0.20 | 10.80 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (3.60 + 3.50)/2 | 0.20 | 10.65 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (3.50 + 4.00)/2 | 0.20 | 11.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.00 + 4.00)/2 | 0.20 | 12.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.00 + 3.50)/2 | 0.20 | 11.25 | |
| | Ch: 120.00m to 126.40m | 1 | 6.40 | (3.50 + 3.30)/2 | 0.20 | 4.35 | |
| | **1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.70 + 4.00)/2 | 0.20 | 11.55 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.00 + 4.30)/2 | 0.20 | 12.45 | |

3216.90

3472.59

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.30 + 4.20)/2 | 0.20 | 12.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.20 + 4.00)/2 | 0.20 | 12.30 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.00 + 3.80)/2 | 0.20 | 11.70 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (3.80 + 3.70)/2 | 0.20 | 11.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (3.70 + 4.00)/2 | 0.20 | 11.55 | |
| | Ch: 105.00m to 116.90m | 1 | 11.90 | (4.00 + 3.20)/2 | 0.20 | 8.57 | |
| | **Adishakthi Temple Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.50 + 4.40)/2 | 0.20 | 14.85 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.40 + 4.30)/2 | 0.20 | 13.05 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.30 + 6.10)/2 | 0.20 | 15.60 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.10 + 6.50)/2 | 0.20 | 18.90 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.50 + 6.00)/2 | 0.20 | 18.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (6.00 + 5.00)/2 | 0.20 | 16.50 | |
| | Ch: 90.00m to 101.00m | 1 | 11.00 | (5.00 + 5.35)/2 | 0.20 | 11.39 | |
| | **Munwshwara Temple Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.70 + 3.50)/2 | 0.20 | 10.80 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.50 + 3.10)/2 | 0.20 | 9.90 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.10 + 3.90)/2 | 0.20 | 10.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.90 + 4.10)/2 | 0.20 | 12.00 | |
| | Ch: 60.00m to 63.00m | 1 | 3.00 | (4.10 + 4.00)/2 | 0.20 | 2.43 | |
| | **Veckavathi House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.20 + 4.10)/2 | 0.20 | 13.95 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.10 + 4.50)/2 | 0.20 | 12.90 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.50 + 4.25)/2 | 0.20 | 13.13 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.25 + 3.80)/2 | 0.20 | 12.08 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (3.80 + 4.60)/2 | 0.20 | 12.60 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.60 + 4.70)/2 | 0.20 | 13.95 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.70 + 4.30)/2 | 0.20 | 13.50 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.30 + 4.20)/2 | 0.20 | 12.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.20 + 3.95)/2 | 0.20 | 12.23 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (3.95 + 3.90)/2 | 0.20 | 11.78 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (3.90 + 4.25)/2 | 0.20 | 12.23 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (4.25 + 4.30)/2 | 0.20 | 12.83 | |
| | Ch: 180.00m to 193.90m | 1 | 13.90 | (4.30 + 3.30)/2 | 0.20 | 10.56 | |
| | **Nirmala House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.15 + 4.60)/2 | 0.20 | 13.13 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.60 + 4.10)/2 | 0.20 | 13.05 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.10 + 3.95)/2 | 0.20 | 12.08 | |
| | Ch: 45.00m to 57.90m | 1 | 12.90 | (3.95 + 3.70)/2 | 0.20 | 9.87 | |
| | **Antonys House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.40 + 4.20)/2 | 0.20 | 12.90 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.20 + 4.20)/2 | 0.20 | 12.60 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.20 + 3.80)/2 | 0.20 | 12.00 | |
| | Ch: 45.00m to 58.00m | 1 | 13.00 | (3.80 + 2.60)/2 | 0.20 | 8.32 | |
| | **Gangamma Temple Rd From end** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.10 + 3.45)/2 | 0.20 | 9.83 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.45 + 3.30)/2 | 0.20 | 10.13 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.30 + 3.10)/2 | 0.20 | 9.60 | |

3735.35

3983.32

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿಜ್ಞಾನನಗರ ಉಪ ವಿಭಾಗ
ಬಿ.ಡಿ.ಎ.ಸಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.10 + 3.40)/2 | 0.20 | 9.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (3.40 + 3.30)/2 | 0.20 | 10.05 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (3.30 + 3.70)/2 | 0.20 | 10.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (3.70 + 4.00)/2 | 0.20 | 11.55 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.00 + 3.80)/2 | 0.20 | 11.70 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (3.80 + 3.20)/2 | 0.20 | 10.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (3.20 + 3.15)/2 | 0.20 | 9.53 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (3.15 + 3.25)/2 | 0.20 | 9.60 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (3.25 + 3.40)/2 | 0.20 | 9.98 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (3.40 + 3.35)/2 | 0.20 | 10.13 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (3.35 + 3.40)/2 | 0.20 | 10.13 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (3.40 + 4.45)/2 | 0.20 | 11.78 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (4.45 + 4.50)/2 | 0.20 | 13.43 | |
| | Ch: 240.00m to 244.50m | 1 | 4.50 | (4.50 + 4.45)/2 | 0.20 | 4.03 | |
| | **Mariyamma Block** | | | | | | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 4.60)/2 | 0.20 | 13.95 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.60 + 5.00)/2 | 0.20 | 14.40 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.00 + 7.40)/2 | 0.20 | 18.60 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (7.40 + 4.80)/2 | 0.20 | 18.30 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.80 + 5.20)/2 | 0.20 | 15.00 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.20 + 4.70)/2 | 0.20 | 14.85 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.70 + 4.70)/2 | 0.20 | 14.10 | |

3983.32

4285.15

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.70 + 4.45)/2 | 0.20 | 13.73 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.45 + 5.45)/2 | 0.20 | 14.85 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (5.45 + 5.60)/2 | 0.20 | 16.58 | |
| | Ch: 150.00m to 153.50m | 1 | 3.50 | (4.45 + 5.65)/2 | 0.20 | 3.54 | |
| | Continued | | | | | | |
| | Ch: 153.50m to 168.50m | 1 | 15.00 | (4.90 + 5.70)/2 | 0.20 | 15.90 | |
| | Ch: 168.50m to 171.70m | 1 | 3.20 | (5.70 + 5.80)/2 | 0.20 | 3.68 | |
| | **Kuvempu Nagara 2nd Stage** | | | | | | |
| | **M R Seetham Rao Rd 2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.30 + 5.25)/2 | 0.20 | 15.83 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.25 + 5.70)/2 | 0.20 | 16.43 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.70 + 5.50)/2 | 0.20 | 16.80 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (7.70 + 5.00)/2 | 0.20 | 19.05 | |
| | Ch: 60.00m to 74.00m | 1 | 14.00 | (5.00 + 5.15)/2 | 0.20 | 14.21 | |
| | **Narayanappa Layout** | | | | | | |
| | **Aniketan House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.40 + 4.85)/2 | 0.20 | 16.88 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.85 + 5.10)/2 | 0.20 | 14.93 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.10 + 5.40)/2 | 0.20 | 15.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.40 + 5.60)/2 | 0.20 | 16.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.60 + 5.40)/2 | 0.20 | 16.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (11.60 + 5.50)/2 | 0.20 | 25.65 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.50 + 4.70)/2 | 0.20 | 15.30 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.70 + 4.80)/2 | 0.20 | 14.25 | |
| | Ch: 120.00m to 123.60m | 1 | 3.60 | (3.60 + 3.60)/2 | 0.20 | 2.59 | |

4235.15

4524.02

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

TEJUS CONSULTANTS

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | **Mukundha House Rd From end** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.10 + 5.20)/2 | 0.20 | 15.45 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.20 + 5.40)/2 | 0.20 | 15.90 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.15 + 5.40)/2 | 0.20 | 12.83 | |
| | Ch: 45.00m to 55.00m | 1 | 10.00 | (5.40 + 5.40)/2 | 0.20 | 10.80 | |
| | Continued | | | | | | |
| | Ch: 55.00m to 70.00m | 1 | 15.00 | (4.65 + 4.70)/2 | 0.20 | 14.03 | |
| | Ch: 70.00m to 82.40m | 1 | 12.40 | (4.70 + 4.35)/2 | 0.20 | 11.22 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.70 + 4.30)/2 | 0.20 | 15.00 | |
| | Ch: 15.00m to 27.20m | 1 | 12.20 | (4.30 + 4.50)/2 | 0.20 | 10.74 | |
| | **Cross Rd-2** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.00 + 4.30)/2 | 0.20 | 13.95 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.30 + 5.50)/2 | 0.20 | 14.70 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.50 + 5.40)/2 | 0.20 | 16.35 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.40 + 5.25)/2 | 0.20 | 15.98 | |
| | Ch: 60.00m to 68.20m | 1 | 8.20 | (5.25 + 4.95)/2 | 0.20 | 8.36 | |
| | **Prakruthi Layout** | | | | | | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (7.50 + 4.55)/2 | 0.20 | 18.08 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.55 + 4.90)/2 | 0.20 | 14.18 | |
| | Ch: 30.00m to 42.30m | 1 | 12.30 | (4.90 + 5.85)/2 | 0.20 | 13.22 | |
| | **Varadharaju Nagara** | | | | | | |
| | **5th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.70 + 5.80)/2 | 0.20 | 17.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.80 + 5.40)/2 | 0.20 | 16.80 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.40 + 5.60)/2 | 0.20 | 16.50 | 4778.89 |
| | Ch: 45.00m to 55.00m | 1 | 10.00 | (5.60 + 5.90)/2 | 0.20 | 11.50 | |
| | **Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 5.10)/2 | 0.20 | 14.70 | |
| | Ch: 15.00m to 16.70m | 1 | 1.70 | (5.10 + 5.10)/2 | 0.20 | 1.73 | |
| | **Profile Corection** | | | | | | |
| | | 1 | 10.00 | 3.00 | 0.30 | 9.00 | |
| | | 1 | 15.00 | 2.00 | 0.30 | 9.00 | |
| | | 1 | 13.00 | 3.00 | 0.30 | 11.70 | |
| | | 1 | 12.00 | 4.00 | 0.30 | 14.40 | |
| | | 1 | 11.00 | 3.00 | 0.30 | 9.90 | |
| | | 1 | 9.00 | 5.00 | 0.30 | 13.50 | |
| | | 1 | 13.00 | 6.00 | 0.30 | 23.40 | |
| | | 1 | 10.00 | 4.00 | 0.30 | 12.00 | |
| | | 1 | 11.00 | 5.00 | 0.30 | 16.50 | |
| | | 1 | 12.00 | 4.00 | 0.30 | 14.40 | |
| | | 1 | 10.00 | 3.00 | 0.30 | 9.00 | |
| | | 1 | 9.00 | 2.00 | 0.30 | 5.40 | |
| | | 1 | 7.00 | 5.00 | 0.30 | 10.50 | |
| | | 1 | 14.00 | 3.00 | 0.30 | 12.60 | |
| | | 1 | 13.00 | 4.00 | 0.30 | 15.60 | |
| | | 1 | 12.00 | 4.00 | 0.30 | 14.40 | |
| | | 1 | 11.00 | 5.00 | 0.30 | 16.50 | |
| | | 1 | 14.00 | 6.00 | 0.30 | 25.20 | |
| | | 1 | 8.00 | 4.00 | 0.30 | 9.60 | |
| | | 1 | 10.00 | 3.00 | 0.30 | 9.00 | |
| | | 1 | 12.00 | 4.00 | 0.30 | 14.40 | |
| | | 1 | 11.00 | 5.00 | 0.30 | 16.50 | |
| | | 1 | 15.00 | 6.00 | 0.30 | 27.00 | |
| | | 1 | 9.00 | 3.00 | 0.30 | 8.10 | |
| | | 1 | 10.00 | 4.00 | 0.30 | 12.00 | |
| | | 1 | 13.00 | 3.00 | 0.30 | 11.70 | |
| | | 1 | 14.00 | 2.00 | 0.30 | 8.40 | |
| | | 1 | 12.00 | 5.00 | 0.30 | 18.00 | |
| | | 1 | 13.00 | 6.00 | 0.30 | 23.40 | |
| | | 1 | 10.00 | 4.00 | 0.30 | 12.00 | |
| | | 1 | 11.00 | 5.00 | 0.30 | 16.50 | |
| | | 1 | 9.00 | 4.00 | 0.30 | 10.80 | |
| | | 1 | 10.00 | 3.00 | 0.30 | 9.00 | |
| | | 1 | 13.00 | 3.00 | 0.30 | 11.70 | |
| | | 1 | 12.00 | 2.00 | 0.30 | 7.20 | |

5291.02

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | | 1 | 12.00 | 4.00 | 0.30 | 14.40 | |
| | | 1 | 9.00 | 5.00 | 0.30 | 13.50 | |
| | | 1 | 14.00 | 3.00 | 0.30 | 12.60 | |
| | | 1 | 14.00 | 4.00 | 0.30 | 16.80 | |
| | | 1 | 11.00 | 5.00 | 0.30 | 16.50 | |
| | | 1 | 12.00 | 6.00 | 0.30 | 21.60 | |
| | | 1 | 10.00 | 5.00 | 0.30 | 15.00 | |
| | | 1 | 11.00 | 4.00 | 0.30 | 13.20 | |
| | | 1 | 11.00 | 3.00 | 0.30 | 9.90 | |
| | | 1 | 12.00 | 5.00 | 0.30 | 18.00 | |
| | | 1 | 10.00 | 4.00 | 0.30 | 12.00 | |
| | | 1 | 9.00 | 3.00 | 0.30 | 8.10 | |
| | | 1 | 11.00 | 2.00 | 0.30 | 6.60 | |
| | | 1 | 14.00 | 4.00 | 0.30 | 16.80 | |
| | | 1 | 13.00 | 4.00 | 0.30 | 15.60 | |
| | | 1 | 12.00 | 3.00 | 0.30 | 10.80 | |
| | | 1 | 10.00 | 5.00 | 0.30 | 15.00 | |
| | | 1 | 9.00 | 3.00 | 0.30 | 8.10 | |
| | | 1 | 8.00 | 3.00 | 0.30 | 7.20 | |
| | | 1 | 11.00 | 4.00 | 0.30 | 13.20 | |
| | | 1 | 12.00 | 5.00 | 0.30 | 18.00 | |
| | | 1 | 13.00 | 6.00 | 0.30 | 23.40 | |
| | | 1 | 12.00 | 4.00 | 0.30 | 14.40 | |
| | | 1 | 13.00 | 3.00 | 0.30 | 11.70 | |
| | | 1 | 10.00 | 4.00 | 0.30 | 12.00 | |
| | | 1 | 9.00 | 2.00 | 0.30 | 5.40 | |
| | | 1 | 11.00 | 4.00 | 0.30 | 13.20 | |
| | | 1 | 12.00 | 3.00 | 0.30 | 10.80 | |
| | | 1 | 13.00 | 6.00 | 0.30 | 23.40 | |
| | | 1 | 15.00 | 5.00 | 0.30 | 22.50 | |
| | | 1 | 14.00 | 4.00 | 0.30 | 16.80 | |
| | | 1 | 10.00 | 2.00 | 0.30 | 6.00 | |
| | | 1 | 9.00 | 5.00 | 0.30 | 13.50 | |
| | | 1 | 9.80 | 5.00 | 0.30 | 14.70 | |
| | | | | | **Total Qty** | **5762.32** | **Cum** |
| | | | | | **Upto 125%** | **2431.16** | **Cum** |
| | | | | | **Above 125%** | **3331.16** | **Cum** |

5291.62

Contractor Consultant Asst Engineer Asst Executive Engineer

Assistant Executive Engine
Vidyaranyapura Sub Divisi
B.B.M.P, Bangalore - 97

## Name of Work:Package No.05 (Consists of 3 Works)

Detailed Measurements

Date of Measurements

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 11 | Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum.(Tipper 5.5 m3) | | | | | | |
| | Qty from Item No-2 | | | | | 4644.55 | |
| | Qty from Item No -10 | | | | | 5762.32 | |
| | | | | | **Total Qty** | **10406.87** | **Cum** |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

## Name of Work:Package No.05 (Consists of 3 Works)

Detailed Measurements

Date of Measurements 05-01-2023, 06-01-2023.

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 12 | Wet Mix Macadam (Plant mix method) Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density. | | | | | | |
| | **Asphalt Road** | | | | | | |
| | **Edge Correction/Cut Portion** | | | | | | |
| | **Singapura Paradies** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.23 | 3.62 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.23 | 3.45 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.23 | 3.62 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.23 | 3.28 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.23 | 3.45 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.23 | 3.62 | |
| | Ch: 120.00m to 126.00m | 1 | 6.00 | (1.00 + 0.90)/2 | 0.23 | 1.31 | |
| | Ch: 126.00m to 127.20m Culvert Gap | | 1.20 | | | | |
| | Ch: 127.20m to 142.20m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 142.20m to 147.70m | 1 | 5.50 | (0.90 + 0.70)/2 | 0.23 | 1.01 | |
| | **5th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.23 | 3.62 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.00)/2 | 0.23 | 3.45 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 1.00 + 0.80 / 2 | 0.23 | 3.11 | 39.93 |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | 0.80 + 0.90 / 2 | 0.23 | 2.93 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | 0.90 + 0.70 / 2 | 0.23 | 2.76 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | 0.70 + 0.80 / 2 | 0.23 | 2.59 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | 0.80 + 0.90 / 2 | 0.23 | 2.93 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | 0.90 + 1.00 / 2 | 0.23 | 3.28 | |
| | Ch: 120.00m to 137.10m | 1 | 17.10 | 1.10 + 0.80 / 2 | 0.23 | 3.74 | |
| | **4th Min Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 1.10 + 0.80 / 2 | 0.23 | 3.28 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 0.80 + 0.90 / 2 | 0.23 | 2.93 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 0.90 + 1.00 / 2 | 0.23 | 3.28 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | 1.00 + 0.80 / 2 | 0.23 | 3.11 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | 0.80 + 1.20 / 2 | 0.23 | 3.45 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | 1.20 + 0.80 / 2 | 0.23 | 3.45 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | 0.80 + 0.90 / 2 | 0.23 | 2.93 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | 0.90 + 1.00 / 2 | 0.23 | 3.28 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | 1.00 + 0.80 / 2 | 0.23 | 3.11 | |
| | Ch: 135.00m to 147.00m | 1 | 12.00 | 0.80 + 0.90 / 2 | 0.23 | 2.35 | |
| | **2nd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 1.10 + 0.90 / 2 | 0.23 | 3.45 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 0.90 + 0.80 / 2 | 0.23 | 2.93 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 0.80 + 1.00 / 2 | 0.23 | 3.11 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | 1.00 + 1.00 / 2 | 0.23 | 3.45 | |

77.30

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

TEJUS CONSULTANTS

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿಶ್ವಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.23 | 3.11 | 77.30 |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.23 | 3.45 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.23 | 3.97 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.23 | 3.80 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 150.00m to 161.00m | 1 | 11.00 | (0.90 + 0.90)/2 | 0.23 | 2.28 | |
| | **1st Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.23 | 3.97 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.23 | 3.97 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.23 | 4.14 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.23 | 4.14 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.23 | 3.97 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.40)/2 | 0.23 | 4.14 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.40 + 1.20)/2 | 0.23 | 4.49 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.23 | 3.80 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.23 | 3.45 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.23 | 3.62 | |
| | **1st Main 1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 12.80m | 1 | 12.80 | (0.80 + 0.70)/2 | 0.23 | 2.21 | |
| | Ch: 12.80m to 27.80m | 1 | 15.00 | (4.30 + 1.00)/2 | 0.23 | 9.14 | |
| | Ch: 27.80m to 42.80m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |

185.74

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 42.80m to 57.80m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 57.80m to 72.80m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 72.80m to 87.80m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 87.80m to 102.80m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.23 | 3.11 | |
| | Ch: 102.80m to 110.50m | 1 | 7.70 | (1.00 + 0.80)/2 | 0.23 | 1.59 | |
| | **1st Main 2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.23 | 3.11 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 30.00m to 36.10m | 1 | 6.10 | (0.90 + 0.90)/2 | 0.23 | 1.26 | |
| | Ch: 36.10m to 51.10m | 1 | 15.00 | (4.50 + 1.00)/2 | 0.23 | 9.49 | |
| | Ch: 51.10m to 66.10m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.23 | 3.11 | |
| | Ch: 66.10m to 81.10m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 81.10m to 96.10m | 1 | 15.00 | (0.90 + 0.90)/2 | 0.23 | 3.11 | |
| | Ch: 96.10m to 108.90m | 1 | 12.80 | (0.90 + 0.80)/2 | 0.23 | 2.50 | |
| | **1st Main 3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 11.90m | 1 | 11.90 | (1.10 + 0.90)/2 | 0.23 | 2.74 | |
| | Ch: 11.90m to 26.90m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.23 | 2.59 | |
| | Ch: 26.90m to 37.20m | 1 | 10.30 | (0.80 + 1.20)/2 | 0.23 | 2.37 | |
| | Ch: 37.20m to 52.20m | 1 | 15.00 | (0.90 + 1.30)/2 | 0.23 | 3.80 | |
| | Ch: 52.20m to 62.00m | 1 | 9.80 | (1.30 + 1.20)/2 | 0.23 | 2.82 | |
| | Ch: 62.00m to 77.00m | 1 | 15.00 | (0.90 + 0.90)/2 | 0.23 | 3.11 | |
| | Ch: 77.00m to 86.40m | 1 | 9.40 | (0.90 + 1.00)/2 | 0.23 | 2.05 | |
| | Ch: 86.40m to 101.40m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.23 | 4.14 | |

25.1.21

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

25.127

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 101.40m to 116.40m | 1 | 15.00 | (1.30 + 1.30)/2 | 0.23 | 4.49 | |
| | Ch: 116.40m to 125.30m | 1 | 8.90 | (1.30 + 1.40)/2 | 0.23 | 2.76 | |
| | **New Sai Garden** | | | | | | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 5.70)/2 | 0.23 | 19.84 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.70 + 6.10)/2 | 0.23 | 20.36 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.10 + 5.90)/2 | 0.23 | 20.70 | |
| | Ch: 45.00m to 58.00m | 1 | 13.00 | (5.90 + 6.50)/2 | 0.23 | 18.54 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 5.70)/2 | 0.23 | 19.84 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.70 + 5.60)/2 | 0.23 | 19.49 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.60 + 5.70)/2 | 0.23 | 19.49 | |
| | Ch: 45.00m to 54.30m | 1 | 9.30 | (5.70 + 5.70)/2 | 0.23 | 12.19 | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.90 + 5.90)/2 | 0.23 | 20.36 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.90 + 5.60)/2 | 0.23 | 19.84 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.60 + 5.90)/2 | 0.23 | 19.84 | |
| | Ch: 45.00m to 47.00m | 1 | 2.00 | (5.90 + 5.80)/2 | 0.23 | 2.69 | |
| | **Ganesh Layout** | | | | | | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.23 | 4.31 | |
| | Ch: 15.00m to 20.00m | 1 | 5.00 | (1.20 + 1.10)/2 | 0.23 | 1.32 | |
| | Ch: 20.00m to 35.00m | 1 | 15.00 | (4.80 + 1.00)/2 | 0.23 | 10.01 | |
| | Ch: 35.00m to 50.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 50.00m to 57.60m | 1 | 7.60 | (0.90 + 0.80)/2 | 0.23 | 1.49 | |

492.09

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿಶ್ವೇಶ್ವರಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 57.60m to 72.60m | 1 | 15.00 | (6.20 + 1.30)/2 | 0.23 | 12.94 | |
| | Ch: 72.60m to 87.60m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.23 | 4.31 | |
| | Ch: 87.60m to 95.10m | 1 | 7.50 | (1.20 + 1.30)/2 | 0.23 | 2.16 | |
| | Ch: 95.10m to 110.10m | 1 | 15.00 | (5.90 + 1.50)/2 | 0.23 | 12.77 | |
| | Ch: 110.10m to 120.40m | 1 | 10.30 | (1.50 + 1.40)/2 | 0.23 | 3.44 | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.23 | 3.62 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.23 | 4.14 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.23 | 4.83 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.50 + 1.00)/2 | 0.23 | 4.31 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.23 | 3.11 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.23 | 2.59 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.70 + 1.20)/2 | 0.23 | 3.28 | |
| | Ch: 105.00m to 115.50m | 1 | 10.50 | (1.20 + 1.00)/2 | 0.23 | 2.66 | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.23 | 3.62 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.23 | 3.62 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.23 | 3.62 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.23 | 4.31 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.23 | 3.80 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.23 | 3.62 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.23 | 3.97 | |

585.72

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

585.72

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.23 | 3.28 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.23 | 3.80 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.23 | 3.97 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.23 | 3.62 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.23 | 3.11 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (0.80 + 1.20)/2 | 0.23 | 3.45 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.23 | 3.80 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.23 | 3.62 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.23 | 3.45 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 330.00m to 336.50m | 1 | 6.50 | (1.00 + 1.20)/2 | 0.23 | 1.64 | |
| | **7th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.23 | 2.42 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.50)/2 | 0.23 | 1.90 | |
| | Ch: 45.00m to 55.40m | 1 | 10.40 | (0.50 + 0.80)/2 | 0.23 | 1.55 | |
| | **6th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.60)/2 | 0.23 | 2.59 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.60 + 0.50)/2 | 0.23 | 1.90 | |

6489

Contractor Consultant Asst.Engineer Asst. Exec. Engineer

64809

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.50 + 0.80)/2 | 0.23 | 2.24 | |
| | Ch: 45.00m to 46.20m | 1 | 1.20 | (0.80 + 0.90)/2 | 0.23 | 0.23 | |
| | **6th Main Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.23 | 2.76 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.23 | 2.59 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 45.00m to 47.00m | 1 | 2.00 | (0.90 + 0.70)/2 | 0.23 | 0.37 | |
| | **5th Main Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.23 | 2.76 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.23 | 2.59 | |
| | Ch: 30.00m to 36.30m | 1 | 6.30 | (0.80 + 0.90)/2 | 0.23 | 1.23 | |
| | **5th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.60 + 0.90)/2 | 0.23 | 2.59 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.23 | 2.42 | |
| | Ch: 45.00m to 47.50m | 1 | 2.50 | (0.60 + 0.70)/2 | 0.23 | 0.37 | |
| | **4th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.50)/2 | 0.23 | 2.42 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.50 + 0.70)/2 | 0.23 | 2.07 | |
| | Ch: 45.00m to 48.90m | 1 | 3.90 | (0.70 + 0.60)/2 | 0.23 | 0.58 | |
| | **2nd Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.23 | 2.42 | |

687.45

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

687.45

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.70)/2 | 0.23 | 2.24 | |
| | Ch: 45.00m to 48.90m | 1 | 3.90 | (0.70 + 0.90)/2 | 0.23 | 0.72 | |
| | **Sri Balaji Layout (Singapura Bus Stop)** | | | | | | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.50 + 5.80)/2 | 0.23 | 19.49 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.80 + 5.70)/2 | 0.23 | 19.84 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.70 + 6.50)/2 | 0.23 | 21.05 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.50 + 6.50)/2 | 0.23 | 22.43 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.50 + 6.20)/2 | 0.23 | 21.91 | |
| | Ch: 75.00m to 89.30m | 1 | 14.30 | (6.20 + 6.50)/2 | 0.23 | 20.89 | |
| | **3rd Cross Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 6.50)/2 | 0.23 | 21.22 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.50 + 6.40)/2 | 0.23 | 22.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.40 + 6.40)/2 | 0.23 | 22.08 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.40 + 6.90)/2 | 0.23 | 22.94 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.90 + 6.70)/2 | 0.23 | 23.46 | |
| | Ch: 75.00m to 76.60m | 1 | 1.60 | (6.70 + 6.60)/2 | 0.23 | 2.45 | |
| | **3rd Cross Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.80 + 6.10)/2 | 0.23 | 22.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.10 + 6.10)/2 | 0.23 | 21.05 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.10 + 6.30)/2 | 0.23 | 21.39 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.30 + 6.40)/2 | 0.23 | 21.91 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.40 + 6.50)/2 | 0.23 | 22.25 | |
| | **4th Cross Rd Right Side Rd** | | | | | | |

1039.25

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾಪೀಠದ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 12.10m | 1 | 12.10 | (6.90 + 6.90)/2 | 0.23 | 19.20 | 1039.25 |
| | Ch: 12.10m to 15.90m | 1 | 3.80 | (5.20 + 2.80)/2 | 0.23 | 3.50 | |
| | Ch: 15.90m to 18.50m | 1 | 2.60 | (2.80 + 5.40)/2 | 0.23 | 2.45 | |
| | Ch: 18.50m to 24.50m | 1 | 6.00 | (5.90 + 6.40)/2 | 0.23 | 8.49 | |
| | **4th Cross Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 10.50m | 1 | 10.50 | (6.10 + 6.20)/2 | 0.23 | 14.85 | |
| | Ch: 10.50m to 25.50m | 1 | 15.00 | (5.20 + 4.70)/2 | 0.23 | 17.08 | |
| | Ch: 25.50m to 29.20m | 1 | 3.70 | (4.70 + 4.80)/2 | 0.23 | 4.04 | |
| | Ch: 29.20m to 38.00m | 1 | 8.80 | (5.20 + 6.40)/2 | 0.23 | 11.74 | |
| | Ch: 38.00m to 53.00m | 1 | 15.00 | (4.30 + 5.20)/2 | 0.23 | 16.39 | |
| | Ch: 53.00m to 63.70m | 1 | 10.70 | (5.20 + 6.10)/2 | 0.23 | 13.90 | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.70 + 6.50)/2 | 0.23 | 22.77 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.50 + 6.40)/2 | 0.23 | 22.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.40 + 6.90)/2 | 0.23 | 22.94 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.90 + 6.00)/2 | 0.23 | 22.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.00 + 5.40)/2 | 0.23 | 19.67 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.40 + 6.50)/2 | 0.23 | 20.53 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (6.50 + 5.80)/2 | 0.23 | 21.22 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (5.80 + 6.00)/2 | 0.23 | 20.36 | |
| | Ch: 120.00m to 122.50m | 1 | 2.50 | (6.00 + 7.40)/2 | 0.23 | 3.85 | |
| | **Singapura Layout** | | | | | | |
| | **1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.50)/2 | 0.23 | 2.42 | |

1329.14

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

1329.14

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.50 + 0.70)/2 | 0.23 | 2.07 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.23 | 2.24 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 1.00)/2 | 0.23 | 2.76 | |
| | Ch: 60.00m to 70.80m | 1 | 10.80 | (1.00 + 1.20)/2 | 0.23 | 2.73 | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.23 | 4.83 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.23 | 4.31 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.23 | 3.97 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.23 | 3.62 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.23 | 3.11 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.30)/2 | 0.23 | 3.80 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.23 | 4.14 | |
| | Ch: 120.00m to 121.30m | 1 | 1.30 | (1.10 + 1.20)/2 | 0.23 | 0.34 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.10)/2 | 0.23 | 4.49 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.23 | 3.28 | |
| | Ch: 30.00m to 32.00m | 1 | 2.00 | (0.80 + 0.90)/2 | 0.23 | 0.39 | |
| | Ch: 32.00m to 47.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 47.00m to 62.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.23 | 3.11 | |
| | Ch: 62.00m to 77.00m | 1 | 15.00 | (7.50 + 0.90)/2 | 0.23 | 14.49 | |
| | Ch: 77.00m to 92.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 92.00m to 107.00m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.23 | 3.11 | |

1405.96

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 107.00m to 122.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.23 | 3.97 | 1405.06 |
| | Ch: 122.00m to 137.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.23 | 4.66 | |
| | Ch: 137.00m to 152.00m | 1 | 15.00 | (1.40 + 1.00)/2 | 0.23 | 4.14 | |
| | Ch: 152.00m to 167.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.23 | 3.80 | |
| | Ch: 167.00m to 169.60m | 1 | 2.60 | (1.20 + 1.30)/2 | 0.23 | 0.75 | |
| | Ch: 169.60m to 184.60m | 1 | 15.00 | (4.20 + 1.20)/2 | 0.23 | 9.32 | |
| | Ch: 184.60m to 185.60m | 1 | 1.00 | (1.20 + 1.40)/2 | 0.23 | 0.30 | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.20)/2 | 0.23 | 4.66 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.23 | 3.80 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.23 | 3.80 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.23 | 4.31 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.23 | 3.97 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.23 | 3.80 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.23 | 3.80 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.23 | 3.80 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.23 | 4.31 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.23 | 3.80 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.23 | 3.80 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.80)/2 | 0.23 | 3.45 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.23 | 2.59 | |

1485.11

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 210.00m to 211.00m | 1 | 1.00 | (0.70 + 0.70)/2 | 0.23 | 0.16 | 1485.11 |
| | **5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.23 | 3.11 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.23 | 2.59 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.23 | 2.24 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.23 | 2.42 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.23 | 3.11 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.23 | 3.80 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.23 | 3.62 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.23 | 3.62 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.23 | 3.80 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.23 | 3.62 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.23 | 4.14 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.23 | 3.97 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.23 | 3.11 | |
| | Ch: 225.00m to 229.50m | 1 | 4.50 | (1.00 + 1.10)/2 | 0.23 | 1.09 | |
| | **6th Cross Rd From End** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.23 | 3.62 | |
| | Ch: 45.00m to 47.20m | 1 | 2.20 | (1.20 + 1.40)/2 | 0.23 | 0.66 | 1546.18 |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Continued | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | 1546.18 |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 1.20)/2 | 0.23 | 3.45 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.23 | 4.31 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.23 | 4.31 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.20)/2 | 0.23 | 4.14 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.23 | 3.80 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.23 | 3.11 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.80 + 1.20)/2 | 0.23 | 3.45 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.23 | 3.97 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.23 | 3.62 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.23 | 3.97 | |
| | Ch: 210.00m to 218.90m | 1 | 8.90 | (1.30 + 1.50)/2 | 0.23 | 2.87 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.23 | 3.97 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.23 | 3.62 | |
| | Ch: 30.00m to 34.70m | 1 | 4.70 | (1.10 + 1.00)/2 | 0.23 | 1.14 | |
| | **5th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.23 | 3.45 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |

1614.01

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | 1614.01 |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.23 | 2.59 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.70 + 0.70)/2 | 0.23 | 2.42 | |
| | Ch: 90.00m to 96.00m | 1 | 6.00 | (0.70 + 0.80)/2 | 0.23 | 1.04 | |
| | **Patanjali Shop Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.00)/2 | 0.23 | 4.31 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.23 | 3.45 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.23 | 3.97 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.23 | 4.31 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.23 | 3.80 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.23 | 3.97 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.23 | 4.14 | |
| | Ch: 135.00m to 141.40m | 1 | 6.40 | (1.10 + 0.90)/2 | 0.23 | 1.47 | |
| | **Cross Rd-6** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 15.00m to 20.50m | 1 | 5.50 | (0.80 + 0.90)/2 | 0.23 | 1.08 | |
| | **Cross Rd-5** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 15.00m to 16.00m | 1 | 1.00 | (0.80 + 0.70)/2 | 0.23 | 0.17 | |
| | **Cross Rd-4** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.23 | 2.59 | |

1671.58

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿಜ್ಞಾನನಗರ ಉಪ ವಿಭಾಗ
ಬಿ.ಡಿ.ಎ.ಪ್ರ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 22.20m | 1 | 7.20 | (0.70 + 0.90)/2 | 0.23 | 1.32 | 167.58 |
| | **Cross Rd-3** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 15.00m to 24.20m | 1 | 9.20 | (0.90 + 1.00)/2 | 0.23 | 2.01 | |
| | **Cross Rd-2** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 15.00m to 22.00m | 1 | 7.00 | (1.00 + 1.10)/2 | 0.23 | 1.69 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 15.00m to 22.70m | 1 | 7.70 | (0.90 + 0.80)/2 | 0.23 | 1.51 | |
| | **3rd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.23 | 3.45 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.90)/2 | 0.23 | 3.11 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.23 | 3.11 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.23 | 3.11 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.23 | 2.59 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.70 + 1.10)/2 | 0.23 | 3.11 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.23 | 3.45 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.23 | 3.45 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.23 | 3.97 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.23 | 3.62 | |
| | Ch: 165.00m to 178.00m | 1 | 13.00 | (0.90 + 1.20)/2 | 0.23 | 3.14 | |
| | **2nd Main Rd** | | | | | | |

1726.62

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.23 | 3.45 | 1796.69 |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.23 | 3.80 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.23 | 3.80 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.23 | 3.97 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.23 | 3.80 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.00)/2 | 0.23 | 3.45 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.23 | 3.11 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.23 | 3.80 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.23 | 3.62 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.23 | 2.59 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.23 | 2.24 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.23 | 2.42 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.23 | 2.59 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.23 | 2.59 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.23 | 2.42 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (0.60 + 0.60)/2 | 0.23 | 2.07 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (0.60 + 0.60)/2 | 0.23 | 2.07 | |
| | | | | | | 1794.07 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 330.00m to 345.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.23 | 2.42 | 1794.07 |
| | Ch: 345.00m to 360.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.23 | 2.59 | |
| | Ch: 360.00m to 375.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.23 | 2.24 | Ok |
| | Ch: 375.00m to 390.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.23 | 2.42 | |
| | Ch: 390.00m to 395.30m | 1 | 5.30 | (0.80 + 0.60)/2 | 0.23 | 0.85 | |
| | **Cross Rd-7** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | Ok |
| | Ch: 15.00m to 27.30m | 1 | 12.30 | (0.80 + 0.90)/2 | 0.23 | 2.40 | |
| | **1st Main Rd from end** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.23 | 3.62 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.23 | 4.14 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.23 | 4.83 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.50 + 1.40)/2 | 0.23 | 5.00 | Ok |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.40 + 1.20)/2 | 0.23 | 4.49 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.20 + 0.80)/2 | 0.23 | 3.45 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.23 | 2.59 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.23 | 2.24 | |

1859.25

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (0.60 + 0.60)/2 | 0.23 | 2.07 | 1895.25 |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (0.60 + 0.60)/2 | 0.23 | 2.07 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (0.60 + 0.70)/2 | 0.23 | 2.24 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (0.70 + 1.20)/2 | 0.23 | 3.28 | |
| | Ch: 270.00m to 275.00m | 1 | 5.00 | (1.20 + 1.40)/2 | 0.23 | 1.50 | |
| | Continued | | | | | | |
| | Ch: 275.00m to 290.00m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.23 | 4.83 | |
| | Ch: 290.00m to 305.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.23 | 3.80 | |
| | Ch: 305.00m to 320.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 320.00m to 335.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.23 | 2.42 | |
| | Ch: 335.00m to 350.00m | 1 | 15.00 | (0.60 + 0.70)/2 | 0.23 | 2.24 | |
| | Ch: 350.00m to 365.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.23 | 2.59 | |
| | Ch: 365.00m to 380.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.23 | 2.42 | |
| | Ch: 380.00m to 395.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.23 | 2.42 | |
| | Ch: 395.00m to 410.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.23 | 2.59 | |
| | Ch: 410.00m to 425.00m | 1 | 15.00 | (0.70 + 1.10)/2 | 0.23 | 3.11 | |
| | Ch: 425.00m to 438.00m | 1 | 13.00 | (1.10 + 1.50)/2 | 0.23 | 3.89 | |
| | **Cross Rd-8** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 15.00m to 27.50m | 1 | 12.50 | (0.80 + 0.60)/2 | 0.23 | 2.01 | |
| | **Cross Rd-9** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 15.00m to 27.00m | 1 | 12.00 | (0.90 + 1.00)/2 | 0.23 | 2.62 | |
| | **Kamaru House Rd** | | | | | | |

1914.12

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.23 | 4.31 | 1914.12 |
| | Ch: 15.00m to 24.50m | 1 | 9.50 | (1.30 + 1.00)/2 | 0.23 | 2.51 | |
| | Continued | | | | | | |
| | Ch: 24.50m to 39.50m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.23 | 4.83 | |
| | Ch: 39.50m to 54.50m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.23 | 4.14 | |
| | Ch: 54.50m to 69.50m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.23 | 3.97 | |
| | Ch: 69.50m to 84.50m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.23 | 4.31 | |
| | Ch: 84.50m to 99.50m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.23 | 4.83 | |
| | Ch: 99.50m to 114.50m | 1 | 15.00 | (1.50 + 1.20)/2 | 0.23 | 4.66 | |
| | Ch: 114.50m to 129.50m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.23 | 3.62 | |
| | Ch: 129.50m to 144.50m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.23 | 3.45 | |
| | Ch: 144.50m to 159.50m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.23 | 3.62 | |
| | Ch: 159.50m to 174.50m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 174.50m to 189.50m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 189.50m to 204.50m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.23 | 3.11 | |
| | Ch: 204.50m to 219.50m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.23 | 3.97 | |
| | Ch: 219.50m to 234.50m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.23 | 3.97 | |
| | Ch: 234.50m to 249.50m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 249.50m to 264.50m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 264.50m to 269.50m | 1 | 5.00 | (0.80 + 0.90)/2 | 0.23 | 0.98 | |
| | Ch: 269.50m to 284.50m | 1 | 15.00 | (6.80 + 1.00)/2 | 0.23 | 13.46 | |
| | Ch: 284.50m to 291.50m | 1 | 7.00 | (1.00 + 1.10)/2 | 0.23 | 1.69 | |
| | **Muniswamappa Garden** | | | | | | |

1997.96

Contractor Consultant Asst.Engineer Asst.Exe.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | **6th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.40)/2 | 0.23 | 5.00 | 1997.96 |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.40 + 1.30)/2 | 0.23 | 4.66 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.23 | 3.97 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.23 | 3.80 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.23 | 3.97 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.23 | 4.14 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.23 | 4.66 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.40 + 1.00)/2 | 0.23 | 4.14 | |
| | Continued | | | | | | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.23 | 3.45 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.23 | 3.97 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.80)/2 | 0.23 | 3.45 | |
| | Ch: 195.00m to 208.00m | 1 | 13.00 | (0.80 + 1.00)/2 | 0.23 | 2.69 | |
| | **1st Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.23 | 4.66 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.40 + 1.50)/2 | 0.23 | 5.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.23 | 4.83 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.23 | 4.66 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.40 + 1.30)/2 | 0.23 | 4.66 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.23 | 4.83 | |

2081.04

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.50 + 1.50)/2 | 0.23 | 5.18 | 2081.04 |
| | Ch: 105.00m to 112.00m | 1 | 7.00 | (1.50 + 1.60)/2 | 0.23 | 2.50 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 30.00m to 35.30m | 1 | 5.30 | (0.80 + 0.90)/2 | 0.23 | 1.04 | |
| | **Cross Rd-2** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.23 | 2.76 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.23 | 2.24 | |
| | Ch: 45.00m to 50.00m | 1 | 5.00 | (0.60 + 0.90)/2 | 0.23 | 0.86 | |
| | **Cross Rd-3** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.23 | 3.11 | |
| | Ch: 30.00m to 37.00m | 1 | 7.00 | (0.80 + 0.60)/2 | 0.23 | 1.13 | |
| | **Cross Rd-4** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.23 | 3.45 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.23 | 2.76 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.23 | 2.24 | |
| | Ch: 45.00m to 48.70m | 1 | 3.70 | (0.60 + 0.90)/2 | 0.23 | 0.64 | |
| | Ch: 48.70m to 51.40m | 1 | 2.70 | (3.50 + 0.70)/2 | 0.23 | 1.30 | |
| | **Cross Rd-5** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.23 | 3.45 | |

2129.73

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.23 | 3.28 | 2129.73 |
| | Ch: 45.00m to 53.00m | 1 | 8.00 | (0.80 + 0.90)/2 | 0.23 | 1.56 | |
| | **Cross Rd-6** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.23 | 3.11 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 1.10)/2 | 0.23 | 3.28 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.23 | 4.14 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.23 | 4.14 | |
| | Ch: 75.00m to 81.70m | 1 | 6.70 | (1.10 + 1.00)/2 | 0.23 | 1.62 | |
| | **Cross Rd-7** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.23 | 3.62 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.23 | 3.97 | |
| | Ch: 30.00m to 42.70m | 1 | 12.70 | (1.30 + 1.40)/2 | 0.23 | 3.94 | |
| | **Acchi Store Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.23 | 3.11 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 0.90)/2 | 0.23 | 3.11 | |

2193.78

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 135.00m to 138.60m | 1 | 3.60 | (0.90 + 0.70)/2 | 0.23 | 0.66 | 2193.78 |
| | **Kuvempu Nagara 2nd Stage** | | | | | | |
| | **Thetar Gate Opposite Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.23 | 3.62 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.23 | 4.14 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.23 | 4.66 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.40 + 1.10)/2 | 0.23 | 4.31 | |
| | Ch: 60.00m to 73.50m | 1 | 13.50 | (1.10 + 1.50)/2 | 0.23 | 4.04 | |
| | **Varadharaju Nagara** | | | | | | |
| | **1st Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.00)/2 | 0.23 | 4.31 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 0.60)/2 | 0.23 | 2.59 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 0.70)/2 | 0.23 | 2.24 | |
| | Ch: 60.00m to 61.00m | 1 | 1.00 | (0.70 + 0.90)/2 | 0.23 | 0.18 | |
| | **1st Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.23 | 3.45 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.23 | 4.14 | |
| | Ch: 30.00m to 35.50m | 1 | 5.50 | (1.30 + 1.20)/2 | 0.23 | 1.58 | |
| | **2nd Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.23 | 3.80 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.60)/2 | 0.23 | 2.59 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.23 | 2.42 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.23 | 2.59 | |
| | Ch: 60.00m to 63.60m | 1 | 3.60 | (0.70 + 0.90)/2 | 0.23 | 0.66 | |
| | | | | | | 2249.03 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | **2nd Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | 2249.03 |
| | Ch: 15.00m to 22.60m | 1 | 7.60 | (0.90 + 0.80)/2 | 0.23 | 1.49 | |
| | **3rd Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.23 | 4.31 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.40)/2 | 0.23 | 4.49 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.40 + 0.90)/2 | 0.23 | 3.97 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.23 | 3.45 | |
| | Ch: 60.00m to 66.00m | 1 | 6.00 | (1.10 + 0.80)/2 | 0.23 | 1.31 | |
| | **3rd Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.23 | 3.62 | |
| | Ch: 15.00m to 21.00m | 1 | 6.00 | (1.00 + 0.90)/2 | 0.23 | 1.31 | |
| | **4th Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.23 | 3.28 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.23 | 2.93 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.23 | 2.42 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 1.10)/2 | 0.23 | 2.93 | |
| | Ch: 60.00m to 65.50m | 1 | 5.50 | (1.10 + 0.80)/2 | 0.23 | 1.20 | |
| | **6th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.00 + 4.20)/2 | 0.23 | 14.15 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.20 + 4.20)/2 | 0.23 | 14.49 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.20 + 3.50)/2 | 0.23 | 13.28 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.50 + 4.10)/2 | 0.23 | 13.11 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.10 + 5.10)/2 | 0.23 | 15.87 | |

2359.91

Contractor Consultant Asst.Engineer Asst.Exee.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 75.00m to 78.00m | 1 | 3.00 | (5.10 + 5.00)/2 | 0.23 | 3.48 | 2359.91 |
| | **4th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.15 + 5.40)/2 | 0.23 | 19.92 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.40 + 5.50)/2 | 0.23 | 18.80 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.50 + 5.35)/2 | 0.23 | 18.72 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.35 + 5.55)/2 | 0.23 | 18.80 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.55 + 5.40)/2 | 0.23 | 18.89 | |
| | Ch: 75.00m to 81.00m | 1 | 6.00 | (5.40 + 5.20)/2 | 0.23 | 7.31 | |
| | **3rd A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.60 + 5.15)/2 | 0.23 | 18.54 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.15 + 5.10)/2 | 0.23 | 17.68 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.10 + 6.00)/2 | 0.23 | 19.15 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.00 + 5.70)/2 | 0.23 | 20.18 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.70 + 5.60)/2 | 0.23 | 19.49 | |
| | Ch: 75.00m to 82.80m | 1 | 7.80 | (5.60 + 5.50)/2 | 0.23 | 9.96 | |
| | **2nd A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.20 + 5.80)/2 | 0.23 | 18.98 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.80 + 5.30)/2 | 0.23 | 19.15 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.30 + 5.20)/2 | 0.23 | 18.11 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.20 + 4.70)/2 | 0.23 | 17.08 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.70 + 5.45)/2 | 0.23 | 17.51 | |
| | Ch: 75.00m to 84.00m | 1 | 9.00 | (5.45 + 5.60)/2 | 0.23 | 11.44 | |
| | **1st A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 6.20)/2 | 0.23 | 18.80 | |

2691.91

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.20 + 4.70)/2 | 0.23 | 18.80 | 2691.91 |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.70 + 4.90)/2 | 0.23 | 16.56 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.90 + 4.25)/2 | 0.23 | 15.78 | |
| | Ch: 60.00m to 71.00m | 1 | 11.00 | (4.25 + 4.30)/2 | 0.23 | 10.82 | |
| | **5th Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 5.10)/2 | 0.23 | 16.91 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.10 + 4.65)/2 | 0.23 | 16.82 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.65 + 4.30)/2 | 0.23 | 15.44 | |
| | Ch: 45.00m to 50.00m | 1 | 5.00 | (4.30 + 5.30)/2 | 0.23 | 5.52 | |
| | Continued | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.40 + 4.40)/2 | 0.23 | 15.18 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.40 + 4.10)/2 | 0.23 | 14.66 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.10 + 4.35)/2 | 0.23 | 14.58 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.35 + 4.60)/2 | 0.23 | 15.44 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.60 + 4.40)/2 | 0.23 | 15.53 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.40 + 4.30)/2 | 0.23 | 15.01 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.30 + 4.25)/2 | 0.23 | 14.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.25 + 4.30)/2 | 0.23 | 14.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.30 + 4.80)/2 | 0.23 | 15.70 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.80 + 3.90)/2 | 0.23 | 15.01 | |
| | Ch: 150.00m to 162.00m | 1 | 12.00 | (3.90 + 4.50)/2 | 0.23 | 11.59 | |
| | Ch: 162.00m to 163.20m Culvert Gap | | 1.20 | | | | |
| | Ch: 163.20m to 175.00m | 1 | 11.80 | (5.40 + 5.60)/2 | 0.23 | 14.93 | |

2485.67

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 175.00m to 187.00m | 1 | 12.00 | (5.60 + 4.50)/2 | 0.23 | 13.94 | 2985.67 |
| | **1st Cross A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.30 + 5.20)/2 | 0.23 | 18.11 | |
| | Ch: 15.00m to 18.00m | 1 | 3.00 | (5.20 + 5.30)/2 | 0.23 | 3.62 | |
| | **Axis Bank Opposite Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.80 + 4.30)/2 | 0.23 | 15.70 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.30 + 5.00)/2 | 0.23 | 16.04 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.00 + 5.00)/2 | 0.23 | 17.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.00 + 5.10)/2 | 0.23 | 17.42 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.10 + 5.25)/2 | 0.23 | 17.85 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.25 + 5.00)/2 | 0.23 | 17.68 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.00 + 4.80)/2 | 0.23 | 16.91 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.80 + 4.90)/2 | 0.23 | 16.73 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.90 + 4.95)/2 | 0.23 | 16.99 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.95 + 5.10)/2 | 0.23 | 17.34 | |
| | Ch: 150.00m to 152.50m | 1 | 2.50 | (5.10 + 5.00)/2 | 0.23 | 2.90 | |
| | **Singapura Garden** | | | | | | |
| | **4th D Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.23 | 4.14 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.23 | 3.80 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.23 | 3.11 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.23 | 2.93 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.23 | 2.76 | |
| | | | | | | 3214.16 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.70 + 1.00)/2 | 0.23 | 2.93 | 3214.16 |
| | Ch: 105.00m to 119.70m | 1 | 14.70 | (1.00 + 1.30)/2 | 0.23 | 3.89 | |
| | **Vasbalanagara** | | | | | | |
| | **5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.23 | 3.45 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.23 | 3.62 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.23 | 3.97 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.23 | 3.62 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 1.30)/2 | 0.23 | 3.80 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.23 | 4.83 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.23 | 4.83 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.23 | 4.66 | |
| | Ch: 135.00m to 144.00m | 1 | 9.00 | (1.40 + 1.10)/2 | 0.23 | 2.59 | |
| | **Thirumala Store Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.60 + 5.45)/2 | 0.23 | 19.06 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.45 + 5.45)/2 | 0.23 | 18.80 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.45 + 5.40)/2 | 0.23 | 18.72 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.40 + 4.10)/2 | 0.23 | 16.39 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.10 + 3.70)/2 | 0.23 | 13.46 | |
| | Ch: 75.00m to 86.00m | 1 | 11.00 | (3.70 + 4.40)/2 | 0.23 | 10.25 | |
| | **3rd Main 5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (2.30 + 1.20)/2 | 0.23 | 6.04 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.50)/2 | 0.23 | 4.66 | |

3366.99

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.50 + 1.70)/2 | 0.23 | 5.52 | 3366.99 |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.70 + 1.90)/2 | 0.23 | 6.21 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.90 + 2.10)/2 | 0.23 | 6.90 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (2.10 + 1.50)/2 | 0.23 | 6.21 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.50 + 1.80)/2 | 0.23 | 5.69 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.80 + 1.40)/2 | 0.23 | 5.52 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.40 + 1.60)/2 | 0.23 | 5.18 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.60 + 2.00)/2 | 0.23 | 6.21 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (2.00 + 2.10)/2 | 0.23 | 7.07 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (2.10 + 2.30)/2 | 0.23 | 7.59 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (2.30 + 1.80)/2 | 0.23 | 7.07 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.80 + 1.90)/2 | 0.23 | 6.38 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.90 + 2.10)/2 | 0.23 | 6.90 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (2.10 + 2.00)/2 | 0.23 | 7.07 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (2.00 + 1.80)/2 | 0.23 | 6.56 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (1.80 + 1.90)/2 | 0.23 | 6.38 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (1.90 + 1.90)/2 | 0.23 | 6.56 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (1.90 + 1.70)/2 | 0.23 | 6.21 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (1.70 + 1.60)/2 | 0.23 | 5.69 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (1.60 + 2.00)/2 | 0.23 | 6.21 | |
| | Ch: 330.00m to 345.00m | 1 | 15.00 | (2.00 + 2.10)/2 | 0.23 | 7.07 | |
| | Ch: 345.00m to 360.00m | 1 | 15.00 | (2.10 + 1.80)/2 | 0.23 | 6.73 | |
| | | | | | | | 3507.92 |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 360.00m to 375.00m | 1 | 15.00 | (1.80 + 2.30)/2 | 0.23 | 7.07 | 3507.92 |
| | Ch: 375.00m to 390.00m | 1 | 15.00 | (2.30 + 2.50)/2 | 0.23 | 8.28 | |
| | Ch: 390.00m to 405.00m | 1 | 15.00 | (2.50 + 1.90)/2 | 0.23 | 7.59 | |
| | Ch: 405.00m to 420.00m | 1 | 15.00 | (1.90 + 1.70)/2 | 0.23 | 6.21 | |
| | Ch: 420.00m to 435.00m | 1 | 15.00 | (1.70 + 2.10)/2 | 0.23 | 6.56 | |
| | Ch: 435.00m to 450.00m | 1 | 15.00 | (2.10 + 2.30)/2 | 0.23 | 7.59 | |
| | Ch: 450.00m to 465.00m | 1 | 15.00 | (2.30 + 1.80)/2 | 0.23 | 7.07 | |
| | Ch: 465.00m to 480.00m | 1 | 15.00 | (1.80 + 1.40)/2 | 0.23 | 5.52 | |
| | Ch: 480.00m to 495.00m | 1 | 15.00 | (1.40 + 1.30)/2 | 0.23 | 4.66 | |
| | Ch: 495.00m to 510.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.23 | 4.83 | |
| | Ch: 510.00m to 525.00m | 1 | 15.00 | (1.50 + 1.40)/2 | 0.23 | 5.00 | |
| | Ch: 525.00m to 537.50m | 1 | 12.50 | (1.40 + 1.60)/2 | 0.23 | 4.31 | |
| | **Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.23 | 3.28 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.23 | 3.62 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.23 | 3.62 | |
| | Ch: 45.00m to 53.60m | 1 | 8.60 | (1.00 + 1.10)/2 | 0.23 | 2.08 | |
| | Ch: 53.60m to 65.00m | 1 | 11.40 | (6.00 + 1.30)/2 | 0.23 | 9.57 | |
| | Ch: 65.00m to 80.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.23 | 4.83 | |
| | Ch: 80.00m to 95.00m | 1 | 15.00 | (1.50 + 1.80)/2 | 0.23 | 5.69 | |
| | Ch: 95.00m to 110.00m | 1 | 15.00 | (1.80 + 2.10)/2 | 0.23 | 6.73 | |
| | Ch: 110.00m to 121.00m | 1 | 11.00 | (2.10 + 2.00)/2 | 0.23 | 5.19 | |
| | Continued Infront of Ground | | | | | | |

3627.28

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 121.00m to 136.00m | 1 | 15.00 | (2.10 + 2.00)/2 | 0.23 | 7.07 | 3627.22 |
| | Ch: 136.00m to 151.00m | 1 | 15.00 | (2.00 + 2.50)/2 | 0.23 | 7.76 | |
| | Ch: 151.00m to 166.00m | 1 | 15.00 | (2.50 + 2.40)/2 | 0.23 | 8.45 | |
| | Ch: 166.00m to 181.00m | 1 | 15.00 | (2.40 + 1.80)/2 | 0.23 | 7.25 | |
| | Ch: 181.00m to 194.50m | 1 | 13.50 | (1.80 + 1.60)/2 | 0.23 | 5.28 | |
| | **Sri Balaji Layout (Singapura Bus Stop)** | | | | | | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.00 + 6.00)/2 | 0.23 | 18.98 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.00 + 5.90)/2 | 0.23 | 20.53 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.90 + 6.00)/2 | 0.23 | 20.53 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.00 + 6.20)/2 | 0.23 | 21.05 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.00 + 6.60)/2 | 0.23 | 21.74 | |
| | Ch: 75.00m to 81.30m | 1 | 6.30 | (6.60 + 5.70)/2 | 0.23 | 8.91 | |
| | **Profile Corection** | | | | | | |
| | | 1 | 10.00 | 3.00 | 0.20 | 6.00 | |
| | | 1 | 15.00 | 2.00 | 0.20 | 6.00 | |
| | | 1 | 13.00 | 3.00 | 0.20 | 7.80 | |
| | | 1 | 12.00 | 4.00 | 0.20 | 9.60 | |
| | | 1 | 11.00 | 3.00 | 0.20 | 6.60 | |
| | | 1 | 9.00 | 5.00 | 0.20 | 9.00 | |
| | | 1 | 13.00 | 6.00 | 0.20 | 15.60 | |
| | | 1 | 10.00 | 4.00 | 0.20 | 8.00 | |
| | | 1 | 11.00 | 5.00 | 0.20 | 11.00 | |
| | | 1 | 12.00 | 4.00 | 0.20 | 9.60 | |
| | | 1 | 10.00 | 3.00 | 0.20 | 6.00 | |
| | | 1 | 9.00 | 2.00 | 0.20 | 3.60 | |
| | | 1 | 7.00 | 5.00 | 0.20 | 7.00 | |
| | | 1 | 14.00 | 3.00 | 0.20 | 8.40 | |
| | | 1 | 13.00 | 4.00 | 0.20 | 10.40 | |
| | | 1 | 12.00 | 4.00 | 0.20 | 9.60 | |
| | | 1 | 11.00 | 5.00 | 0.20 | 11.00 | |
| | | 1 | 14.00 | 6.00 | 0.20 | 16.80 | |
| | | 1 | 8.00 | 4.00 | 0.20 | 6.40 | |

3943.15

Contractor Consultant Asst.Engineer Asst Exec.Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | | 1 | 10.00 | 3.00 | 0.20 | 6.00 | 3943.15 |
| | | 1 | 12.00 | 4.00 | 0.20 | 9.60 | |
| | | 1 | 11.00 | 5.00 | 0.20 | 11.00 | |
| | | 1 | 15.00 | 6.00 | 0.20 | 18.00 | |
| | | 1 | 9.00 | 3.00 | 0.20 | 5.40 | |
| | | 1 | 10.00 | 4.00 | 0.20 | 8.00 | |
| | | 1 | 13.00 | 3.00 | 0.20 | 7.80 | |
| | | 1 | 14.00 | 2.00 | 0.20 | 5.60 | |
| | | 1 | 12.00 | 5.00 | 0.20 | 12.00 | |
| | | 1 | 13.00 | 6.00 | 0.20 | 15.60 | |
| | | 1 | 10.00 | 4.00 | 0.20 | 8.00 | |
| | | 1 | 11.00 | 5.00 | 0.20 | 11.00 | |
| | | 1 | 9.00 | 4.00 | 0.20 | 7.20 | |
| | | 1 | 10.00 | 3.00 | 0.20 | 6.00 | |
| | | 1 | 13.00 | 3.00 | 0.20 | 7.80 | |
| | | 1 | 12.00 | 2.00 | 0.20 | 4.80 | |
| | | 1 | 12.00 | 4.00 | 0.20 | 9.60 | |
| | | 1 | 9.00 | 5.00 | 0.20 | 9.00 | |
| | | 1 | 14.00 | 3.00 | 0.20 | 8.40 | |
| | | 1 | 14.00 | 4.00 | 0.20 | 11.20 | |
| | | 1 | 11.00 | 5.00 | 0.20 | 11.00 | |
| | | 1 | 12.00 | 6.00 | 0.20 | 14.40 | |
| | | 1 | 10.00 | 5.00 | 0.20 | 10.00 | |
| | | 1 | 11.00 | 4.00 | 0.20 | 8.80 | |
| | | 1 | 11.00 | 3.00 | 0.20 | 6.60 | |
| | | 1 | 12.00 | 5.00 | 0.20 | 12.00 | |
| | | 1 | 10.00 | 4.00 | 0.20 | 8.00 | |
| | | 1 | 9.00 | 3.00 | 0.20 | 5.40 | |
| | | 1 | 11.00 | 2.00 | 0.20 | 4.40 | |
| | | 1 | 14.00 | 4.00 | 0.20 | 11.20 | |
| | | 1 | 13.00 | 4.00 | 0.20 | 10.40 | |
| | | 1 | 12.00 | 3.00 | 0.20 | 7.20 | |
| | | 1 | 10.00 | 5.00 | 0.20 | 10.00 | |
| | | 1 | 9.00 | 3.00 | 0.20 | 5.40 | |
| | | 1 | 8.00 | 3.00 | 0.20 | 4.80 | |
| | | 1 | 11.00 | 4.00 | 0.20 | 8.80 | |
| | | 1 | 12.00 | 5.00 | 0.20 | 12.00 | |
| | | 1 | 13.00 | 6.00 | 0.20 | 15.60 | |
| | | 1 | 12.00 | 4.00 | 0.20 | 9.60 | |
| | | 1 | 13.00 | 3.00 | 0.20 | 7.80 | |
| | | 1 | 10.00 | 4.00 | 0.20 | 8.00 | |
| | | 1 | 9.00 | 2.00 | 0.20 | 3.60 | |
| | | 1 | 11.00 | 4.00 | 0.20 | 8.80 | |
| | | 1 | 12.00 | 3.00 | 0.20 | 7.20 | |

4336.15

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

Assistant Executive Engine
Vidyaranyapura Sub Divisi
B.B.M.P, Bangalore - 97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | | 1 | 13.00 | 6.00 | 0.20 | 15.60 | |
| | | 1 | 15.00 | 5.00 | 0.20 | 15.00 | |
| | | 1 | 14.00 | 4.00 | 0.20 | 11.20 | |
| | | 1 | 10.00 | 2.00 | 0.20 | 4.00 | |
| | | 1 | 9.00 | 5.00 | 0.20 | 9.00 | |
| | | 1 | 9.80 | 5.00 | 0.20 | 9.80 | |
| | | | | | **Total Qty** | **4400.75** | **Cum** |
| | | | | | **Upto 125%** | **2110.80** | **Cum** |
| | | | | | **Above 125%** | **2289.95** | **Cum** |

4336.15

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Divisio
B.B.M.P, Bangalore - 97

## Name of Work:Package No.05 (Consists of 3 Works)

Detailed Measurements

Date of Measurements 07-01-2023, 10-01-2023, 13-01-2023

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 13 | Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means. Prime Coat over WMM/WBM | | | | | | |
| | **Asphalt Road** | | | | | | |
| | **Edge Corretion/Cut Portion** | | | | | | |
| | **Singapura Paradies** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 1.10)/2 | | 15.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 0.90)/2 | | 15.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.10)/2 | | 15.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.10 + 0.80)/2 | | 14.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 1.00)/2 | | 15.75 | |
| | Ch: 120.00m to 126.00m | 1 | 6.00 | (1.00 + 0.90)/2 | | 5.70 | |
| | Ch: 126.00m to 127.20m Culvert Gap | | 1.20 | | | | |
| | Ch: 127.20m to 142.20m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 142.20m to 147.70m | 1 | 5.50 | (0.90 + 0.70)/2 | | 4.40 | |
| | **5th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | | 15.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.00)/2 | | 15.00 | |

173.60

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

173.60

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 1.00 + 0.80 / 2 | | 13.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | 0.80 + 0.90 / 2 | | 12.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | 0.90 + 0.70 / 2 | | 12.00 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | 0.70 + 0.80 / 2 | | 11.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | 0.80 + 0.90 / 2 | | 12.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | 0.90 + 1.00 / 2 | | 14.25 | |
| | Ch: 120.00m to 137.10m | 1 | 17.10 | 1.10 + 0.80 / 2 | | 16.25 | |
| | **4th Min Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 1.10 + 0.80 / 2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 0.80 + 0.90 / 2 | | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 0.90 + 1.00 / 2 | | 14.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | 1.00 + 0.80 / 2 | | 13.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | 0.80 + 1.20 / 2 | | 15.00 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | 1.20 + 0.80 / 2 | | 15.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | 0.80 + 0.90 / 2 | | 12.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | 0.90 + 1.00 / 2 | | 14.25 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | 1.00 + 0.80 / 2 | | 13.50 | |
| | Ch: 135.00m to 147.00m | 1 | 12.00 | 0.80 + 0.90 / 2 | | 10.20 | |
| | **2nd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 1.10 + 0.90 / 2 | | 15.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 0.90 + 0.80 / 2 | | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 0.80 + 1.00 / 2 | | 13.50 | |

443.05

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿಶ್ವಾರಾಧ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

443.05

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.00)/2 | | 15.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 1.20)/2 | | 17.25 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | | 16.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 150.00m to 161.00m | 1 | 11.00 | (0.90 + 0.90)/2 | | 9.90 | |
| | **1st Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.00)/2 | | 17.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.30)/2 | | 17.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.10)/2 | | 18.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.30)/2 | | 18.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.00)/2 | | 17.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.40)/2 | | 18.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.40 + 1.20)/2 | | 19.50 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.00)/2 | | 16.50 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.10 + 1.00)/2 | | 15.75 | |
| | **1st Main 1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 12.80m | 1 | 12.80 | (0.80 + 0.70)/2 | | 9.60 | |

753.55

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರ ಕಛೇರಿ
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 12.80m to 27.80m | 1 | 15.00 | (4.30 + 1.00)/2 | | 39.75 | 753.55 |
| | Ch: 27.80m to 42.80m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 42.80m to 57.80m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 57.80m to 72.80m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 72.80m to 87.80m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 87.80m to 102.80m | 1 | 15.00 | (0.80 + 1.00)/2 | | 13.50 | |
| | Ch: 102.80m to 110.50m | 1 | 7.70 | (1.00 + 0.80)/2 | | 6.93 | |
| | **1st Main 2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 30.00m to 36.10m | 1 | 6.10 | (0.90 + 0.90)/2 | | 5.49 | |
| | Ch: 36.10m to 51.10m | 1 | 15.00 | (4.50 + 1.00)/2 | | 41.25 | |
| | Ch: 51.10m to 66.10m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 66.10m to 81.10m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 81.10m to 96.10m | 1 | 15.00 | (0.90 + 0.90)/2 | | 13.50 | |
| | Ch: 96.10m to 108.90m | 1 | 12.80 | (0.90 + 0.80)/2 | | 10.88 | |
| | **1st Main 3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 11.90m | 1 | 11.90 | (1.10 + 0.90)/2 | | 11.90 | |
| | Ch: 11.90m to 26.90m | 1 | 15.00 | (0.70 + 0.80)/2 | | 11.25 | |
| | Ch: 26.90m to 37.20m | 1 | 10.30 | (0.80 + 1.20)/2 | | 10.30 | |
| | Ch: 37.20m to 52.20m | 1 | 15.00 | (0.90 + 1.30)/2 | | 16.50 | |
| | Ch: 52.20m to 62.00m | 1 | 9.80 | (1.30 + 1.20)/2 | | 12.25 | |

1052.05

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

1652.65

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 62.00m to 77.00m | 1 | 15.00 | (0.90 + 0.90)/2 | | 13.50 | |
| | Ch: 77.00m to 86.40m | 1 | 9.40 | (0.90 + 1.00)/2 | | 8.93 | |
| | Ch: 86.40m to 101.40m | 1 | 15.00 | (1.10 + 1.30)/2 | | 18.00 | |
| | Ch: 101.40m to 116.40m | 1 | 15.00 | (1.30 + 1.30)/2 | | 19.50 | |
| | Ch: 116.40m to 125.30m | 1 | 8.90 | (1.30 + 1.40)/2 | | 12.02 | |
| | **New Sai Garden** | | | | | | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 5.70)/2 | | 86.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.70 + 6.10)/2 | | 88.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.10 + 5.90)/2 | | 90.00 | |
| | Ch: 45.00m to 58.00m | 1 | 13.00 | (5.90 + 6.50)/2 | | 80.60 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 5.70)/2 | | 86.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.70 + 5.60)/2 | | 84.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.60 + 5.70)/2 | | 84.75 | |
| | Ch: 45.00m to 54.30m | 1 | 9.30 | (5.70 + 5.70)/2 | | 53.01 | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.90 + 5.90)/2 | | 88.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.90 + 5.60)/2 | | 86.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.60 + 5.90)/2 | | 86.25 | |
| | Ch: 45.00m to 47.00m | 1 | 2.00 | (5.90 + 5.80)/2 | | 11.70 | |
| | **Ganesh Layout** | | | | | | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.20)/2 | | 18.75 | |

2069.55

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

2069.55 103

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 20.00m | 1 | 5.00 | 1.20 + 1.10 / 2 | | 5.75 | |
| | Ch: 20.00m to 35.00m | 1 | 15.00 | 4.80 + 1.00 / 2 | | 43.50 | |
| | Ch: 35.00m to 50.00m | 1 | 15.00 | 1.00 + 0.90 / 2 | | 14.25 | |
| | Ch: 50.00m to 57.60m | 1 | 7.60 | 0.90 + 0.80 / 2 | | 6.46 | |
| | Ch: 57.60m to 72.60m | 1 | 15.00 | 6.20 + 1.30 / 2 | | 56.25 | |
| | Ch: 72.60m to 87.60m | 1 | 15.00 | 1.30 + 1.20 / 2 | | 18.75 | |
| | Ch: 87.60m to 95.10m | 1 | 7.50 | 1.20 + 1.30 / 2 | | 9.38 | |
| | Ch: 95.10m to 110.10m | 1 | 15.00 | 5.90 + 1.50 / 2 | | 55.50 | |
| | Ch: 110.10m to 120.40m | 1 | 10.30 | 1.50 + 1.40 / 2 | | 14.94 | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 1.00 + 1.10 / 2 | | 15.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 1.10 + 1.30 / 2 | | 18.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 1.30 + 1.50 / 2 | | 21.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | 1.50 + 1.00 / 2 | | 18.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | 1.00 + 0.80 / 2 | | 13.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | 0.80 + 0.70 / 2 | | 11.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | 0.70 + 1.20 / 2 | | 14.25 | |
| | Ch: 105.00m to 115.50m | 1 | 10.50 | 1.20 + 1.00 / 2 | | 11.55 | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 0.80 + 0.90 / 2 | | 12.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 0.90 + 1.20 / 2 | | 15.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 1.20 + 0.90 / 2 | | 15.75 | |

2462.62

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

21,62.62 104

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | 0.90 + 1.20 / 2 | | 15.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | 1.20 + 1.30 / 2 | | 18.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | 1.30 + 0.90 / 2 | | 16.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | 0.90 + 1.20 / 2 | | 15.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | 1.20 + 1.10 / 2 | | 17.25 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | 1.10 + 0.80 / 2 | | 14.25 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | 0.80 + 0.90 / 2 | | 12.75 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | 0.90 + 0.80 / 2 | | 12.75 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | 0.80 + 0.90 / 2 | | 12.75 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | 0.90 + 1.00 / 2 | | 14.25 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | 1.00 + 1.20 / 2 | | 16.50 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | 1.20 + 1.10 / 2 | | 17.25 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | 1.10 + 1.00 / 2 | | 15.75 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | 1.00 + 0.80 / 2 | | 13.50 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | 0.80 + 1.20 / 2 | | 15.00 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | 1.20 + 1.00 / 2 | | 16.50 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | 1.00 + 1.10 / 2 | | 15.75 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | 1.10 + 0.90 / 2 | | 15.00 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | 0.90 + 1.00 / 2 | | 14.25 | |
| | Ch: 330.00m to 336.50m | 1 | 6.50 | 1.00 + 1.20 / 2 | | 7.15 | |
| | **7th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 0.90 + 0.80 / 2 | | 12.75 | |

27.72.77

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿಶ್ವಾಸಭಾಗ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

2772.77

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.60)/2 | | 10.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.50)/2 | | 8.25 | |
| | Ch: 45.00m to 55.40m | 1 | 10.40 | (0.50 + 0.80)/2 | | 6.76 | |
| | **6th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.60)/2 | | 11.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.60 + 0.50)/2 | | 8.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.50 + 0.80)/2 | | 9.75 | |
| | Ch: 45.00m to 46.20m | 1 | 1.20 | (0.80 + 0.90)/2 | | 1.02 | |
| | **6th Main Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.70)/2 | | 12.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.70 + 0.80)/2 | | 11.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 45.00m to 47.00m | 1 | 2.00 | (0.90 + 0.70)/2 | | 1.60 | |
| | **5th Main Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.70)/2 | | 12.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.70 + 0.80)/2 | | 11.25 | |
| | Ch: 30.00m to 36.30m | 1 | 6.30 | (0.80 + 0.90)/2 | | 5.36 | |
| | **5th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.60 + 0.90)/2 | | 11.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.60)/2 | | 10.50 | |
| | Ch: 45.00m to 47.50m | 1 | 2.50 | (0.60 + 0.70)/2 | | 1.63 | |
| | **4th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |

2943.63

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

29431.63

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.50)/2 | | 10.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.50 + 0.70)/2 | | 9.00 | |
| | Ch: 45.00m to 48.90m | 1 | 3.90 | (0.70 + 0.60)/2 | | 2.54 | |
| | **2nd Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.60)/2 | | 10.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.70)/2 | | 9.75 | |
| | Ch: 45.00m to 48.90m | 1 | 3.90 | (0.70 + 0.90)/2 | | 3.12 | |
| | **Balaji Layout** | | | | | | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.50 + 5.80)/2 | | 84.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.80 + 5.70)/2 | | 86.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.70 + 6.50)/2 | | 91.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.50 + 6.50)/2 | | 97.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.50 + 6.20)/2 | | 95.25 | |
| | Ch: 75.00m to 89.30m | 1 | 14.30 | (6.20 + 6.50)/2 | | 90.81 | |
| | **3rd Cross Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 6.50)/2 | | 92.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.50 + 6.40)/2 | | 96.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.40 + 6.40)/2 | | 96.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.40 + 6.90)/2 | | 99.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.90 + 6.70)/2 | | 102.00 | |
| | Ch: 75.00m to 76.60m | 1 | 1.60 | (6.70 + 6.60)/2 | | 10.64 | |
| | **3rd Cross Rd Right Side Rd** | | | | | | |

4045.23

Contractor | Consultant | Asst.Engineer | Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.80 + 6.10)/2 | | 96.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.10 + 6.10)/2 | | 91.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.10 + 6.30)/2 | | 93.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.30 + 6.40)/2 | | 95.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.40 + 6.50)/2 | | 96.75 | |
| | **4th Cross Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 12.10m | 1 | 12.10 | (6.90 + 6.90)/2 | | 83.49 | |
| | Ch: 12.10m to 15.90m | 1 | 3.80 | (5.20 + 2.80)/2 | | 15.20 | |
| | Ch: 15.90m to 18.50m | 1 | 2.60 | (2.80 + 5.40)/2 | | 10.66 | |
| | Ch: 18.50m to 24.50m | 1 | 6.00 | (5.90 + 6.40)/2 | | 36.90 | |
| | **4th Cross Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 10.50m | 1 | 10.50 | (6.10 + 6.20)/2 | | 64.58 | |
| | Ch: 10.50m to 25.50m | 1 | 15.00 | (5.20 + 4.70)/2 | | 74.25 | |
| | Ch: 25.50m to 29.20m | 1 | 3.70 | (4.70 + 4.80)/2 | | 17.58 | |
| | Ch: 29.20m to 38.00m | 1 | 8.80 | (5.20 + 6.40)/2 | | 51.04 | |
| | Ch: 38.00m to 53.00m | 1 | 15.00 | (4.30 + 5.20)/2 | | 71.25 | |
| | Ch: 53.00m to 63.70m | 1 | 10.70 | (5.20 + 6.10)/2 | | 60.46 | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.70 + 6.50)/2 | | 99.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.50 + 6.40)/2 | | 96.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.40 + 6.90)/2 | | 99.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.90 + 6.00)/2 | | 96.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.00 + 5.40)/2 | | 85.50 | |

5481.63

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

548.63 108

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.40 + 6.50) / 2 | | 89.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (6.50 + 5.80) / 2 | | 92.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (5.80 + 6.00) / 2 | | 88.50 | |
| | Ch: 120.00m to 122.50m | 1 | 2.50 | (6.00 + 7.40) / 2 | | 16.75 | |
| | **Singapura Layout** | | | | | | |
| | **1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.50) / 2 | | 10.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.50 + 0.70) / 2 | | 9.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60) / 2 | | 9.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 1.00) / 2 | | 12.00 | |
| | Ch: 60.00m to 70.80m | 1 | 10.80 | (1.00 + 1.20) / 2 | | 11.88 | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.30) / 2 | | 21.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.30 + 1.20) / 2 | | 18.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.20 + 1.10) / 2 | | 17.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.00) / 2 | | 15.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80) / 2 | | 13.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90) / 2 | | 12.75 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.30) / 2 | | 16.50 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.30 + 1.10) / 2 | | 18.00 | |
| | Ch: 120.00m to 121.30m | 1 | 1.30 | (1.10 + 1.20) / 2 | | 1.50 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.10) / 2 | | 19.50 | |

5976.00

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

5976.00

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 0.80)/2 | | 14.25 | |
| | Ch: 30.00m to 32.00m | 1 | 2.00 | (0.80 + 0.90)/2 | | 1.70 | |
| | Ch: 32.00m to 47.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 47.00m to 62.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 62.00m to 77.00m | 1 | 15.00 | (7.50 + 0.90)/2 | | 63.00 | |
| | Ch: 77.00m to 92.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 92.00m to 107.00m | 1 | 15.00 | (0.80 + 1.00)/2 | | 13.50 | |
| | Ch: 107.00m to 122.00m | 1 | 15.00 | (1.00 + 1.30)/2 | | 17.25 | |
| | Ch: 122.00m to 137.00m | 1 | 15.00 | (1.30 + 1.40)/2 | | 20.25 | |
| | Ch: 137.00m to 152.00m | 1 | 15.00 | (1.40 + 1.00)/2 | | 18.00 | |
| | Ch: 152.00m to 167.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 167.00m to 169.60m | 1 | 2.60 | (1.20 + 1.30)/2 | | 3.25 | |
| | Ch: 169.60m to 184.60m | 1 | 15.00 | (4.20 + 1.20)/2 | | 40.50 | |
| | Ch: 184.60m to 185.60m | 1 | 1.00 | (1.20 + 1.40)/2 | | 1.30 | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.20)/2 | | 20.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.00)/2 | | 16.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.20 + 1.30)/2 | | 18.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.00)/2 | | 17.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.20 + 1.00)/2 | | 16.50 | |

6348.25

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

6348.25 110

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.30)/2 | | 18.75 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.30 + 0.90)/2 | | 16.50 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.80)/2 | | 15.00 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 210.00m to 211.00m | 1 | 1.00 | (0.70 + 0.70)/2 | | 0.70 | |
| | **5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | | 9.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 0.80)/2 | | 10.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 1.00)/2 | | 13.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.20 + 0.90)/2 | | 15.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.90 + 1.20)/2 | | 15.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | | 16.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 1.10)/2 | | 15.75 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.10 + 1.30)/2 | | 18.00 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.30 + 1.00)/2 | | 17.25 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |

6645.95

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

KIS CONSULTANTS

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 225.00m to 229.50m | 1 | 4.50 | (1.00 + 1.10)/2 | | 4.73 | |
| | **6th Cross Rd From End** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.20)/2 | | 15.75 | |
| | Ch: 45.00m to 47.20m | 1 | 2.20 | (1.20 + 1.40)/2 | | 2.86 | |
| | Continued | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 1.20)/2 | | 15.00 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.20 + 1.30)/2 | | 18.75 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.20)/2 | | 18.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.20)/2 | | 18.00 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | | 16.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.80 + 1.20)/2 | | 15.00 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.20 + 1.10)/2 | | 17.25 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.10 + 1.00)/2 | | 15.75 | |

6922.04

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.00 + 1.30)/2 | | 17.25 | |
| | Ch: 210.00m to 218.90m | 1 | 8.90 | (1.30 + 1.50)/2 | | 12.46 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.00)/2 | | 17.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.10)/2 | | 15.75 | |
| | Ch: 30.00m to 34.70m | 1 | 4.70 | (1.10 + 1.00)/2 | | 4.94 | |
| | **5th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | | 15.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.70 + 0.70)/2 | | 10.50 | |
| | Ch: 90.00m to 96.00m | 1 | 6.00 | (0.70 + 0.80)/2 | | 4.50 | |
| | **Patanjali Shop Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.00)/2 | | 18.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.20)/2 | | 17.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 1.30)/2 | | 18.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 0.90)/2 | | 16.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.30)/2 | | 17.25 | |

7201.18

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

720.18

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.30 + 1.10)/2 | | 18.00 | |
| | Ch: 135.00m to 141.40m | 1 | 6.40 | (1.10 + 0.90)/2 | | 6.40 | |
| | **Cross Rd-6** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 15.00m to 20.50m | 1 | 5.50 | (0.80 + 0.90)/2 | | 4.68 | |
| | **Cross Rd-5** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 15.00m to 16.00m | 1 | 1.00 | (0.80 + 0.70)/2 | | 0.75 | |
| | **Cross Rd-4** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 15.00m to 22.20m | 1 | 7.20 | (0.70 + 0.90)/2 | | 5.76 | |
| | **Cross Rd-3** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 15.00m to 24.20m | 1 | 9.20 | (0.90 + 1.00)/2 | | 8.74 | |
| | **Cross Rd-2** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 15.00m to 22.00m | 1 | 7.00 | (1.00 + 1.10)/2 | | 7.35 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 15.00m to 22.70m | 1 | 7.70 | (0.90 + 0.80)/2 | | 6.55 | |
| | **3rd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | | 15.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.90)/2 | | 13.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.80 + 1.00)/2 | | 13.50 | |

7392.15

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

7392.15

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.70 + 1.10)/2 | | 13.50 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 0.90)/2 | | 15.00 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.10 + 1.20)/2 | | 17.25 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.20 + 0.90)/2 | | 15.75 | |
| | Ch: 165.00m to 178.00m | 1 | 13.00 | (0.90 + 1.20)/2 | | 13.65 | |
| | **2nd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | | 15.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.20 + 1.00)/2 | | 16.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 1.30)/2 | | 17.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 0.90)/2 | | 16.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.00)/2 | | 15.00 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.90)/2 | | 15.75 | |

7705.05

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

7705.05

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (0.70 + 0.60)/2 | | 9.75 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (0.60 + 0.80)/2 | | 10.50 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (0.70 + 0.80)/2 | | 11.25 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (0.80 + 0.60)/2 | | 10.50 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (0.60 + 0.60)/2 | | 9.00 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (0.60 + 0.60)/2 | | 9.00 | |
| | Ch: 330.00m to 345.00m | 1 | 15.00 | (0.60 + 0.80)/2 | | 10.50 | |
| | Ch: 345.00m to 360.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 360.00m to 375.00m | 1 | 15.00 | (0.70 + 0.60)/2 | | 9.75 | |
| | Ch: 375.00m to 390.00m | 1 | 15.00 | (0.60 + 0.80)/2 | | 10.50 | |
| | Ch: 390.00m to 395.30m | 1 | 5.30 | (0.80 + 0.60)/2 | | 3.71 | |
| | **Cross Rd-7** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 15.00m to 27.30m | 1 | 12.30 | (0.80 + 0.90)/2 | | 10.46 | |
| | **1st Main Rd from end** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |

7/26/22

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಅಭಿವೃದ್ಧಿ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

7926.22 116

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 75.00m | 1 | 15.00 | 1.00 + 1.10 / 2 | | 15.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | 1.10 + 1.30 / 2 | | 18.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | 1.30 + 1.50 / 2 | | 21.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | 1.50 + 1.40 / 2 | | 21.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | 1.40 + 1.20 / 2 | | 19.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | 1.20 + 0.80 / 2 | | 15.00 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | 0.80 + 0.90 / 2 | | 12.75 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | 0.90 + 0.80 / 2 | | 12.75 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | 0.80 + 0.70 / 2 | | 11.25 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | 0.70 + 0.60 / 2 | | 9.75 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | 0.60 + 0.60 / 2 | | 9.00 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | 0.60 + 0.60 / 2 | | 9.00 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | 0.60 + 0.70 / 2 | | 9.75 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | 0.70 + 1.20 / 2 | | 14.25 | |
| | Ch: 270.00m to 275.00m | 1 | 5.00 | 1.20 + 1.40 / 2 | | 6.50 | |
| | Continued | | | | | | |
| | Ch: 275.00m to 290.00m | 1 | 15.00 | 1.50 + 1.30 / 2 | | 21.00 | |
| | Ch: 290.00m to 305.00m | 1 | 15.00 | 1.30 + 0.90 / 2 | | 16.50 | |
| | Ch: 305.00m to 320.00m | 1 | 15.00 | 0.90 + 0.80 / 2 | | 12.75 | |
| | Ch: 320.00m to 335.00m | 1 | 15.00 | 0.80 + 0.60 / 2 | | 10.50 | |
| | Ch: 335.00m to 350.00m | 1 | 15.00 | 0.60 + 0.70 / 2 | | 9.75 | |
| | Ch: 350.00m to 365.00m | 1 | 15.00 | 0.70 + 0.80 / 2 | | 11.25 | |

8213.97

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

8213.97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 365.00m to 380.00m | 1 | 15.00 | (0.80 + 0.60)/2 | | 10.50 | |
| | Ch: 380.00m to 395.00m | 1 | 15.00 | (0.60 + 0.80)/2 | | 10.50 | |
| | Ch: 395.00m to 410.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 410.00m to 425.00m | 1 | 15.00 | (0.70 + 1.10)/2 | | 13.50 | |
| | Ch: 425.00m to 438.00m | 1 | 13.00 | (1.10 + 1.50)/2 | | 16.90 | |
| | **Cross Rd-8** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 15.00m to 27.50m | 1 | 12.50 | (0.80 + 0.60)/2 | | 8.75 | |
| | **Cross Rd-9** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 15.00m to 27.00m | 1 | 12.00 | (0.90 + 1.00)/2 | | 11.40 | |
| | **Kamaru House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.20 + 1.30)/2 | | 18.75 | |
| | Ch: 15.00m to 24.50m | 1 | 9.50 | (1.30 + 1.00)/2 | | 10.93 | |
| | Continued | | | | | | |
| | Ch: 24.50m to 39.50m | 1 | 15.00 | (1.50 + 1.30)/2 | | 21.00 | |
| | Ch: 39.50m to 54.50m | 1 | 15.00 | (1.30 + 1.10)/2 | | 18.00 | |
| | Ch: 54.50m to 69.50m | 1 | 15.00 | (1.10 + 1.20)/2 | | 17.25 | |
| | Ch: 69.50m to 84.50m | 1 | 15.00 | (1.20 + 1.30)/2 | | 18.75 | |
| | Ch: 84.50m to 99.50m | 1 | 15.00 | (1.30 + 1.50)/2 | | 21.00 | |
| | Ch: 99.50m to 114.50m | 1 | 15.00 | (1.50 + 1.20)/2 | | 20.25 | |
| | Ch: 114.50m to 129.50m | 1 | 15.00 | (1.20 + 0.90)/2 | | 15.75 | |
| | Ch: 129.50m to 144.50m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |

8498.94

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

8498.94

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 144.50m to 159.50m | 1 | 15.00 | (1.10 + 1.00)/2 | | 15.75 | |
| | Ch: 159.50m to 174.50m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 174.50m to 189.50m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 189.50m to 204.50m | 1 | 15.00 | (0.80 + 1.00)/2 | | 13.50 | |
| | Ch: 204.50m to 219.50m | 1 | 15.00 | (1.00 + 1.30)/2 | | 17.25 | |
| | Ch: 219.50m to 234.50m | 1 | 15.00 | (1.30 + 1.00)/2 | | 17.25 | |
| | Ch: 234.50m to 249.50m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 249.50m to 264.50m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 264.50m to 269.50m | 1 | 5.00 | (0.80 + 0.90)/2 | | 4.25 | |
| | Ch: 269.50m to 284.50m | 1 | 15.00 | (6.80 + 1.00)/2 | | 58.50 | |
| | Ch: 284.50m to 291.50m | 1 | 7.00 | (1.00 + 1.10)/2 | | 7.35 | |
| | **Muniswamappa Garden** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.40)/2 | | 21.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.40 + 1.30)/2 | | 20.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.00)/2 | | 17.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 1.10)/2 | | 17.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.10 + 1.30)/2 | | 18.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.40)/2 | | 20.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.40 + 1.00)/2 | | 18.00 | |
| | Continued | | | | | | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |

8850.29

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

8850.29

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.10 + 1.20)/2 | | 17.25 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.80)/2 | | 15.00 | |
| | Ch: 195.00m to 208.00m | 1 | 13.00 | (0.80 + 1.00)/2 | | 11.70 | |
| | **1st Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.40)/2 | | 20.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.40 + 1.50)/2 | | 21.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.50 + 1.30)/2 | | 21.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.30 + 1.40)/2 | | 20.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.40 + 1.30)/2 | | 20.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 1.50)/2 | | 21.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.50 + 1.50)/2 | | 22.50 | |
| | Ch: 105.00m to 112.00m | 1 | 7.00 | (1.50 + 1.60)/2 | | 10.85 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 30.00m to 35.30m | 1 | 5.30 | (0.80 + 0.90)/2 | | 4.51 | |
| | **Cross Rd-2** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.70)/2 | | 12.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | | 9.75 | |
| | Ch: 45.00m to 50.00m | 1 | 5.00 | (0.60 + 0.90)/2 | | 3.75 | |

9152.60

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | **Cross Rd-3** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 30.00m to 37.00m | 1 | 7.00 | (0.80 + 0.60)/2 | | 4.90 | |
| | **Cross Rd-4** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | | 15.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.70)/2 | | 12.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | | 9.75 | |
| | Ch: 45.00m to 48.70m | 1 | 3.70 | (0.60 + 0.90)/2 | | 2.78 | |
| | Ch: 48.70m to 51.40m | 1 | 2.70 | (3.50 + 0.70)/2 | | 5.67 | |
| | **Cross Rd-5** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.10 + 0.80)/2 | | 14.25 | |
| | Ch: 45.00m to 53.00m | 1 | 8.00 | (0.80 + 0.90)/2 | | 6.80 | |
| | **Cross Rd-6** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 1.10)/2 | | 14.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.30)/2 | | 18.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.10)/2 | | 18.00 | |
| | Ch: 75.00m to 81.70m | 1 | 6.70 | (1.10 + 1.00)/2 | | 7.04 | |
| | **Cross Rd-7** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | | 15.75 | |

9381.53

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

EDUS CONSULTANTS

9381.53 121

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 1.00 + 1.30 / 2 | | 17.25 | |
| | Ch: 30.00m to 42.70m | 1 | 12.70 | 1.30 + 1.40 / 2 | | 17.15 | |
| | **Acchi Store Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 1.00 + 0.90 / 2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 0.90 + 0.80 / 2 | | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 0.80 + 0.90 / 2 | | 12.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | 0.90 + 1.00 / 2 | | 14.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | 1.00 + 0.90 / 2 | | 14.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | 0.90 + 1.00 / 2 | | 14.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | 1.00 + 0.80 / 2 | | 13.50 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | 0.80 + 0.90 / 2 | | 12.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | 0.90 + 0.90 / 2 | | 13.50 | |
| | Ch: 135.00m to 138.60m | 1 | 3.60 | 0.90 + 0.70 / 2 | | 2.88 | |
| | **Kuvempu Nagara 2nd Stage** | | | | | | |
| | **Thetar Gate Opposite Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 1.00 + 1.10 / 2 | | 15.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 1.10 + 1.30 / 2 | | 18.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 1.30 + 1.40 / 2 | | 20.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | 1.40 + 1.10 / 2 | | 18.75 | |
| | Ch: 60.00m to 73.50m | 1 | 13.50 | 1.10 + 1.50 / 2 | | 17.55 | |
| | **Varadharaju Nagara** | | | | | | |
| | **1st Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 1.50 + 1.00 / 2 | | 18.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 1.00 + 0.90 / 2 | | 14.25 | |

9664.35

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

TEJUS CONSULTANTS

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

9664.35 122

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 0.60)/2 | | 11.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 0.70)/2 | | 9.75 | |
| | Ch: 60.00m to 61.00m | 1 | 1.00 | (0.70 + 0.90)/2 | | 0.80 | |
| | **1st Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 1.30)/2 | | 18.00 | |
| | Ch: 30.00m to 35.50m | 1 | 5.50 | (1.30 + 1.20)/2 | | 6.88 | |
| | **2nd Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 0.90)/2 | | 16.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.60)/2 | | 11.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.80)/2 | | 10.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 60.00m to 63.60m | 1 | 3.60 | (0.70 + 0.90)/2 | | 2.88 | |
| | **2nd Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 15.00m to 22.60m | 1 | 7.60 | (0.90 + 0.80)/2 | | 6.46 | |
| | **3rd Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.20)/2 | | 18.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.40)/2 | | 19.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.40 + 0.90)/2 | | 17.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 60.00m to 66.00m | 1 | 6.00 | (1.10 + 0.80)/2 | | 5.70 | |
| | **3rd Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | | 15.75 | |

9891.06

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 21.00m | 1 | 6.00 | (1.00 + 0.90)/2 | | 5.70 | |
| | **4th Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.60)/2 | | 10.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 1.10)/2 | | 12.75 | |
| | Ch: 60.00m to 65.50m | 1 | 5.50 | (1.10 + 0.80)/2 | | 5.23 | |
| | **6th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.00 + 4.20)/2 | | 61.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.20 + 4.20)/2 | | 63.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.20 + 3.50)/2 | | 57.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.50 + 4.10)/2 | | 57.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.10 + 5.10)/2 | | 69.00 | |
| | Ch: 75.00m to 78.00m | 1 | 3.00 | (5.10 + 5.00)/2 | | 15.15 | |
| | **4th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.15 + 5.40)/2 | | 86.63 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.40 + 5.50)/2 | | 81.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.50 + 5.35)/2 | | 81.38 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.35 + 5.55)/2 | | 81.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.55 + 5.40)/2 | | 82.13 | |
| | Ch: 75.00m to 81.00m | 1 | 6.00 | (5.40 + 5.20)/2 | | 31.80 | |
| | **3rd A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.60 + 5.15)/2 | | 80.63 | |

1080169

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.15 + 5.10)/2 | | 76.88 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.10 + 6.00)/2 | | 83.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.00 + 5.70)/2 | | 87.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.70 + 5.60)/2 | | 84.75 | |
| | Ch: 75.00m to 82.80m | 1 | 7.80 | (5.60 + 5.50)/2 | | 43.29 | |
| | **2nd A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.20 + 5.80)/2 | | 82.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.80 + 5.30)/2 | | 83.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.30 + 5.20)/2 | | 78.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.20 + 4.70)/2 | | 74.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.70 + 5.45)/2 | | 76.13 | |
| | Ch: 75.00m to 84.00m | 1 | 9.00 | (5.45 + 5.60)/2 | | 49.73 | |
| | **1st A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 6.20)/2 | | 81.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.20 + 4.70)/2 | | 81.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.70 + 4.90)/2 | | 72.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.90 + 4.25)/2 | | 68.63 | |
| | Ch: 60.00m to 71.00m | 1 | 11.00 | (4.25 + 4.30)/2 | | 47.03 | |
| | **5th Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 5.10)/2 | | 73.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.10 + 4.65)/2 | | 73.13 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.65 + 4.30)/2 | | 67.13 | |
| | Ch: 45.00m to 50.00m | 1 | 5.00 | (4.30 + 5.30)/2 | | 24.00 | |

12211.11

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುದ್ದೀಪಕರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Continued | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.40 + 4.40)/2 | | 66.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.40 + 4.10)/2 | | 63.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.10 + 4.35)/2 | | 63.38 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.35 + 4.60)/2 | | 67.13 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.60 + 4.40)/2 | | 67.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.40 + 4.30)/2 | | 65.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.30 + 4.25)/2 | | 64.13 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.25 + 4.30)/2 | | 64.13 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.30 + 4.80)/2 | | 68.25 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.80 + 3.90)/2 | | 65.25 | |
| | Ch: 150.00m to 162.00m | 1 | 12.00 | (3.90 + 4.50)/2 | | 50.40 | |
| | Ch: 162.00m to 163.20m Culvert Gap | | 1.20 | | | | |
| | Ch: 163.20m to 175.00m | 1 | 11.80 | (5.40 + 5.60)/2 | | 64.90 | |
| | Ch: 175.00m to 187.00m | 1 | 12.00 | (5.60 + 4.50)/2 | | 60.60 | |
| | **1st Cross A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.30 + 5.20)/2 | | 78.75 | |
| | Ch: 15.00m to 18.00m | 1 | 3.00 | (5.20 + 5.30)/2 | | 15.75 | |
| | **Axis Bank Opposite Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.80 + 4.30)/2 | | 68.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.30 + 5.00)/2 | | 69.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.00 + 5.00)/2 | | 75.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.00 + 5.10)/2 | | 75.75 | |

13425.01

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುಚ್ಛಕ್ತಿ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

13425.01 126

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.10 + 5.25)/2 | | 77.63 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.25 + 5.00)/2 | | 76.88 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.00 + 4.80)/2 | | 73.50 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.80 + 4.90)/2 | | 72.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.90 + 4.95)/2 | | 73.88 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.95 + 5.10)/2 | | 75.38 | |
| | Ch: 150.00m to 152.50m | 1 | 2.50 | (5.10 + 5.00)/2 | | 12.63 | |
| | **Singapura Garden** | | | | | | |
| | **4th D Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.30)/2 | | 18.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.30 + 0.90)/2 | | 16.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 0.70)/2 | | 12.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.70 + 1.00)/2 | | 12.75 | |
| | Ch: 105.00m to 119.70m | 1 | 14.70 | (1.00 + 1.30)/2 | | 16.91 | |
| | **Vasbalanagara** | | | | | | |
| | **5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | | 15.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.10)/2 | | 15.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.20)/2 | | 17.25 | |

14066.54

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

14066.54 127

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 0.90)/2 | | 15.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 1.30)/2 | | 16.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.50)/2 | | 21.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.50 + 1.30)/2 | | 21.00 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.30 + 1.40)/2 | | 20.25 | |
| | Ch: 135.00m to 144.00m | 1 | 9.00 | (1.40 + 1.10)/2 | | 11.25 | |
| | **Thirumala Store Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.60 + 5.45)/2 | | 82.88 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.45 + 5.45)/2 | | 81.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.45 + 5.40)/2 | | 81.38 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.40 + 4.10)/2 | | 71.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.10 + 3.70)/2 | | 58.50 | |
| | Ch: 75.00m to 86.00m | 1 | 11.00 | (3.70 + 4.40)/2 | | 44.55 | |
| | **3rd Main 5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (2.30 + 1.20)/2 | | 26.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.50)/2 | | 20.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.50 + 1.70)/2 | | 24.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.70 + 1.90)/2 | | 27.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.90 + 2.10)/2 | | 30.00 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (2.10 + 1.50)/2 | | 27.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.50 + 1.80)/2 | | 24.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.80 + 1.40)/2 | | 24.00 | |

14795.84

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

14795.84 128

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.40 + 1.60)/2 | | 22.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.60 + 2.00)/2 | | 27.00 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (2.00 + 2.10)/2 | | 30.75 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (2.10 + 2.30)/2 | | 33.00 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (2.30 + 1.80)/2 | | 30.75 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.80 + 1.90)/2 | | 27.75 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.90 + 2.10)/2 | | 30.00 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (2.10 + 2.00)/2 | | 30.75 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (2.00 + 1.80)/2 | | 28.50 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (1.80 + 1.90)/2 | | 27.75 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (1.90 + 1.90)/2 | | 28.50 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (1.90 + 1.70)/2 | | 27.00 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (1.70 + 1.60)/2 | | 24.75 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (1.60 + 2.00)/2 | | 27.00 | |
| | Ch: 330.00m to 345.00m | 1 | 15.00 | (2.00 + 2.10)/2 | | 30.75 | |
| | Ch: 345.00m to 360.00m | 1 | 15.00 | (2.10 + 1.80)/2 | | 29.25 | |
| | Ch: 360.00m to 375.00m | 1 | 15.00 | (1.80 + 2.30)/2 | | 30.75 | |
| | Ch: 375.00m to 390.00m | 1 | 15.00 | (2.30 + 2.50)/2 | | 36.00 | |
| | Ch: 390.00m to 405.00m | 1 | 15.00 | (2.50 + 1.90)/2 | | 33.00 | |
| | Ch: 405.00m to 420.00m | 1 | 15.00 | (1.90 + 1.70)/2 | | 27.00 | |
| | Ch: 420.00m to 435.00m | 1 | 15.00 | (1.70 + 2.10)/2 | | 28.50 | |

15407.09

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

15407.09 129

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 435.00m to 450.00m | 1 | 15.00 | (2.10 + 2.30)/2 | | 33.00 | |
| | Ch: 450.00m to 465.00m | 1 | 15.00 | (2.30 + 1.80)/2 | | 30.75 | |
| | Ch: 465.00m to 480.00m | 1 | 15.00 | (1.80 + 1.40)/2 | | 24.00 | |
| | Ch: 480.00m to 495.00m | 1 | 15.00 | (1.40 + 1.30)/2 | | 20.25 | |
| | Ch: 495.00m to 510.00m | 1 | 15.00 | (1.30 + 1.50)/2 | | 21.00 | |
| | Ch: 510.00m to 525.00m | 1 | 15.00 | (1.50 + 1.40)/2 | | 21.75 | |
| | Ch: 525.00m to 537.50m | 1 | 12.50 | (1.40 + 1.60)/2 | | 18.75 | |
| | **Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.10)/2 | | 15.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.10 + 1.00)/2 | | 15.75 | |
| | Ch: 45.00m to 53.60m | 1 | 8.60 | (1.00 + 1.10)/2 | | 9.03 | |
| | Ch: 53.60m to 65.00m | 1 | 11.40 | (6.00 + 1.30)/2 | | 41.61 | |
| | Ch: 65.00m to 80.00m | 1 | 15.00 | (1.30 + 1.50)/2 | | 21.00 | |
| | Ch: 80.00m to 95.00m | 1 | 15.00 | (1.50 + 1.80)/2 | | 24.75 | |
| | Ch: 95.00m to 110.00m | 1 | 15.00 | (1.80 + 2.10)/2 | | 29.25 | |
| | Ch: 110.00m to 121.00m | 1 | 11.00 | (2.10 + 2.00)/2 | | 22.55 | |
| | Continued Infront of Ground | | | | | | |
| | Ch: 121.00m to 136.00m | 1 | 15.00 | (2.10 + 2.00)/2 | | 30.75 | |
| | Ch: 136.00m to 151.00m | 1 | 15.00 | (2.00 + 2.50)/2 | | 33.75 | |
| | Ch: 151.00m to 166.00m | 1 | 15.00 | (2.50 + 2.40)/2 | | 36.75 | |
| | Ch: 166.00m to 181.00m | 1 | 15.00 | (2.40 + 1.80)/2 | | 31.50 | |

15963.28

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

15903128 130

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 181.00m to 194.50m | 1 | 13.50 | $\frac{1.80 + 1.60}{2}$ | | 22.95 | |
| | **Profile Corection** | | | | | | |
| | | 1 | 10.00 | 3.00 | | 30.00 | |
| | | 1 | 15.00 | 2.00 | | 30.00 | |
| | | 1 | 13.00 | 3.00 | | 39.00 | |
| | | 1 | 12.00 | 4.00 | | 48.00 | |
| | | 1 | 11.00 | 3.00 | | 33.00 | |
| | | 1 | 9.00 | 5.00 | | 45.00 | |
| | | 1 | 13.00 | 6.00 | | 78.00 | |
| | | 1 | 10.00 | 4.00 | | 40.00 | |
| | | 1 | 11.00 | 5.00 | | 55.00 | |
| | | 1 | 12.00 | 4.00 | | 48.00 | |
| | | 1 | 10.00 | 3.00 | | 30.00 | |
| | | 1 | 9.00 | 2.00 | | 18.00 | |
| | | 1 | 7.00 | 5.00 | | 35.00 | |
| | | 1 | 14.00 | 3.00 | | 42.00 | |
| | | 1 | 13.00 | 4.00 | | 52.00 | |
| | | 1 | 12.00 | 4.00 | | 48.00 | |
| | | 1 | 11.00 | 5.00 | | 55.00 | |
| | | 1 | 14.00 | 6.00 | | 84.00 | |
| | | 1 | 8.00 | 4.00 | | 32.00 | |
| | | 1 | 10.00 | 3.00 | | 30.00 | |
| | | 1 | 12.00 | 4.00 | | 48.00 | |
| | | 1 | 11.00 | 5.00 | | 55.00 | |
| | | 1 | 15.00 | 6.00 | | 90.00 | |
| | | 1 | 9.00 | 3.00 | | 27.00 | |
| | | 1 | 10.00 | 4.00 | | 40.00 | |
| | | 1 | 13.00 | 3.00 | | 39.00 | |
| | | 1 | 14.00 | 2.00 | | 28.00 | |
| | | 1 | 12.00 | 5.00 | | 60.00 | |
| | | 1 | 13.00 | 6.00 | | 78.00 | |
| | | 1 | 10.00 | 4.00 | | 40.00 | |
| | | 1 | 11.00 | 5.00 | | 55.00 | |
| | | 1 | 9.00 | 4.00 | | 36.00 | |
| | | 1 | 10.00 | 3.00 | | 30.00 | |
| | | 1 | 13.00 | 3.00 | | 39.00 | |
| | | 1 | 12.00 | 2.00 | | 24.00 | |
| | | 1 | 12.00 | 4.00 | | 48.00 | |
| | | 1 | 9.00 | 5.00 | | 45.00 | |
| | | 1 | 14.00 | 3.00 | | 42.00 | |
| | | 1 | 14.00 | 4.00 | | 56.00 | |
| | | 1 | 11.00 | 5.00 | | 55.00 | |
| | | 1 | 12.00 | 6.00 | | 72.00 | |

17805.23

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

Assistant Executive Engine
Vidyaranyapura Sub Divisi
B.B.M.P, Bangalore - 97

17805123 131

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | | 1 | 10.00 | 5.00 | | 50.00 | |
| | | 1 | 11.00 | 4.00 | | 44.00 | |
| | | 1 | 11.00 | 3.00 | | 33.00 | |
| | | 1 | 12.00 | 5.00 | | 60.00 | |
| | | 1 | 10.00 | 4.00 | | 40.00 | |
| | | 1 | 9.00 | 3.00 | | 27.00 | |
| | | 1 | 11.00 | 2.00 | | 22.00 | |
| | | 1 | 14.00 | 4.00 | | 56.00 | |
| | | 1 | 13.00 | 4.00 | | 52.00 | |
| | | 1 | 12.00 | 3.00 | | 36.00 | |
| | | 1 | 10.00 | 5.00 | | 50.00 | |
| | | 1 | 9.00 | 3.00 | | 27.00 | |
| | | 1 | 8.00 | 3.00 | | 24.00 | |
| | | 1 | 11.00 | 4.00 | | 44.00 | |
| | | 1 | 12.00 | 5.00 | | 60.00 | |
| | | 1 | 13.00 | 6.00 | | 78.00 | |
| | | 1 | 12.00 | 4.00 | | 48.00 | |
| | | 1 | 13.00 | 3.00 | | 39.00 | |
| | | 1 | 10.00 | 4.00 | | 40.00 | |
| | | 1 | 9.00 | 2.00 | | 18.00 | |
| | | 1 | 11.00 | 4.00 | | 44.00 | |
| | | 1 | 12.00 | 3.00 | | 36.00 | |
| | | 1 | 13.00 | 6.00 | | 78.00 | |
| | | 1 | 15.00 | 5.00 | | 75.00 | |
| | | 1 | 14.00 | 4.00 | | 56.00 | |
| | | 1 | 10.00 | 2.00 | | 20.00 | |
| | | 1 | 9.00 | 5.00 | | 45.00 | |
| | | 1 | 9.80 | 5.00 | | 49.00 | |
| | | | | | **Total Qty** | **19056.23** | **Sqm** |
| | | | | | **Upto 125%** | **10554.03** | **Sqm** |
| | | | | | **Above 125%** | **8502.20** | **Sqm** |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

## Name of Work:Package No.05 (Consists of 3 Works)

Detailed Measurements

Date of Measurements 13-01-2023, 17-01-2023.

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 14 | Tack coat on Bituminous surface Providing and applying tack coat with VG - 10 Bitumen using pressure distributor at the rate of 0.20 kg/sqm on the prepared bituminous surface cleaned with mechanical broom | | | | | | |
| | **Asphalt Road** | | | | | | |
| | **Edge Corretion/Cut Portion** | | | | | | |
| | **For DBM** | | | | | | |
| | **Singapura Paradies** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 1.10)/2 | | 15.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 0.90)/2 | | 15.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.10)/2 | | 15.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.10 + 0.80)/2 | | 14.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 1.00)/2 | | 15.75 | |
| | Ch: 120.00m to 126.00m | 1 | 6.00 | (1.00 + 0.90)/2 | | 5.70 | |
| | Ch: 126.00m to 127.20m Culvert Gap | | 1.20 | | | | |
| | Ch: 127.20m to 142.20m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 142.20m to 147.70m | 1 | 5.50 | (0.90 + 0.70)/2 | | 4.40 | |
| | **5th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | | 15.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.00)/2 | | 15.00 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.90 + 0.70)/2 | | 12.00 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.70 + 0.80)/2 | | 11.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 120.00m to 137.10m | 1 | 17.10 | (1.10 + 0.80)/2 | | 16.25 | |
| | **4th Min Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.80)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 1.20)/2 | | 15.00 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.20 + 0.80)/2 | | 15.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 135.00m to 147.00m | 1 | 12.00 | (0.80 + 0.90)/2 | | 10.20 | |
| | **2nd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | | 15.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 1.00)/2 | | 13.50 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.00)/2 | | 15.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 1.20)/2 | | 17.25 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | | 16.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 150.00m to 161.00m | 1 | 11.00 | (0.90 + 0.90)/2 | | 9.90 | |
| | **1st Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.00)/2 | | 17.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.30)/2 | | 17.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.10)/2 | | 18.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.30)/2 | | 18.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.00)/2 | | 17.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.40)/2 | | 18.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.40 + 1.20)/2 | | 19.50 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.00)/2 | | 16.50 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.10 + 1.00)/2 | | 15.75 | |
| | **1st Main 1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 12.80m | 1 | 12.80 | (0.80 + 0.70)/2 | | 9.60 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 12.80m to 27.80m | 1 | 15.00 | (4.30 + 1.00) / 2 | | 39.75 | |
| | Ch: 27.80m to 42.80m | 1 | 15.00 | (1.00 + 0.90) / 2 | | 14.25 | |
| | Ch: 42.80m to 57.80m | 1 | 15.00 | (0.90 + 0.80) / 2 | | 12.75 | |
| | Ch: 57.80m to 72.80m | 1 | 15.00 | (0.80 + 0.90) / 2 | | 12.75 | |
| | Ch: 72.80m to 87.80m | 1 | 15.00 | (0.90 + 0.80) / 2 | | 12.75 | |
| | Ch: 87.80m to 102.80m | 1 | 15.00 | (0.80 + 1.00) / 2 | | 13.50 | |
| | Ch: 102.80m to 110.50m | 1 | 7.70 | (1.00 + 0.80) / 2 | | 6.93 | |
| | **1st Main 2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.80) / 2 | | 13.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.90) / 2 | | 12.75 | |
| | Ch: 30.00m to 36.10m | 1 | 6.10 | (0.90 + 0.90) / 2 | | 5.49 | |
| | Ch: 36.10m to 51.10m | 1 | 15.00 | (4.50 + 1.00) / 2 | | 41.25 | |
| | Ch: 51.10m to 66.10m | 1 | 15.00 | (1.00 + 0.80) / 2 | | 13.50 | |
| | Ch: 66.10m to 81.10m | 1 | 15.00 | (0.80 + 0.90) / 2 | | 12.75 | |
| | Ch: 81.10m to 96.10m | 1 | 15.00 | (0.90 + 0.90) / 2 | | 13.50 | |
| | Ch: 96.10m to 108.90m | 1 | 12.80 | (0.90 + 0.80) / 2 | | 10.88 | |
| | **1st Main 3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 11.90m | 1 | 11.90 | (1.10 + 0.90) / 2 | | 11.90 | |
| | Ch: 11.90m to 26.90m | 1 | 15.00 | (0.70 + 0.80) / 2 | | 11.25 | |
| | Ch: 26.90m to 37.20m | 1 | 10.30 | (0.80 + 1.20) / 2 | | 10.30 | |
| | Ch: 37.20m to 52.20m | 1 | 15.00 | (0.90 + 1.30) / 2 | | 16.50 | |
| | Ch: 52.20m to 62.00m | 1 | 9.80 | (1.30 + 1.20) / 2 | | 12.25 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 62.00m to 77.00m | 1 | 15.00 | (0.90 + 0.90)/2 | | 13.50 | |
| | Ch: 77.00m to 86.40m | 1 | 9.40 | (0.90 + 1.00)/2 | | 8.93 | |
| | Ch: 86.40m to 101.40m | 1 | 15.00 | (1.10 + 1.30)/2 | | 18.00 | |
| | Ch: 101.40m to 116.40m | 1 | 15.00 | (1.30 + 1.30)/2 | | 19.50 | |
| | Ch: 116.40m to 125.30m | 1 | 8.90 | (1.30 + 1.40)/2 | | 12.02 | |
| | **New Sai Garden** | | | | | | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 5.70)/2 | | 86.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.70 + 6.10)/2 | | 88.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.10 + 5.90)/2 | | 90.00 | |
| | Ch: 45.00m to 58.00m | 1 | 13.00 | (5.90 + 6.50)/2 | | 80.60 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 5.70)/2 | | 86.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.70 + 5.60)/2 | | 84.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.60 + 5.70)/2 | | 84.75 | |
| | Ch: 45.00m to 54.30m | 1 | 9.30 | (5.70 + 5.70)/2 | | 53.01 | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.90 + 5.90)/2 | | 88.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.90 + 5.60)/2 | | 86.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.60 + 5.90)/2 | | 86.25 | |
| | Ch: 45.00m to 47.00m | 1 | 2.00 | (5.90 + 5.80)/2 | | 11.70 | |
| | **Ganesh Layout** | | | | | | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.20)/2 | | 18.75 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 20.00m | 1 | 5.00 | 1.20 + 1.10 / 2 | | 5.75 | |
| | Ch: 20.00m to 35.00m | 1 | 15.00 | 4.80 + 1.00 / 2 | | 43.50 | |
| | Ch: 35.00m to 50.00m | 1 | 15.00 | 1.00 + 0.90 / 2 | | 14.25 | |
| | Ch: 50.00m to 57.60m | 1 | 7.60 | 0.90 + 0.80 / 2 | | 6.46 | |
| | Ch: 57.60m to 72.60m | 1 | 15.00 | 6.20 + 1.30 / 2 | | 56.25 | |
| | Ch: 72.60m to 87.60m | 1 | 15.00 | 1.30 + 1.20 / 2 | | 18.75 | |
| | Ch: 87.60m to 95.10m | 1 | 7.50 | 1.20 + 1.30 / 2 | | 9.38 | |
| | Ch: 95.10m to 110.10m | 1 | 15.00 | 5.90 + 1.50 / 2 | | 55.50 | |
| | Ch: 110.10m to 120.40m | 1 | 10.30 | 1.50 + 1.40 / 2 | | 14.94 | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 1.00 + 1.10 / 2 | | 15.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 1.10 + 1.30 / 2 | | 18.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 1.30 + 1.50 / 2 | | 21.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | 1.50 + 1.00 / 2 | | 18.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | 1.00 + 0.80 / 2 | | 13.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | 0.80 + 0.70 / 2 | | 11.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | 0.70 + 1.20 / 2 | | 14.25 | |
| | Ch: 105.00m to 115.50m | 1 | 10.50 | 1.20 + 1.00 / 2 | | 11.55 | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 0.80 + 0.90 / 2 | | 12.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 0.90 + 1.20 / 2 | | 15.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 1.20 + 0.90 / 2 | | 15.75 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ವಿಸ್ತಾರಣ್ಯಮಠ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.20)/2 | | 15.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 1.30)/2 | | 18.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 0.90)/2 | | 16.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.20)/2 | | 15.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.10)/2 | | 17.25 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.10 + 0.80)/2 | | 14.25 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.20 + 1.10)/2 | | 17.25 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (1.10 + 1.00)/2 | | 15.75 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (0.80 + 1.20)/2 | | 15.00 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (1.20 + 1.00)/2 | | 16.50 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (1.00 + 1.10)/2 | | 15.75 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (1.10 + 0.90)/2 | | 15.00 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 330.00m to 336.50m | 1 | 6.50 | (1.00 + 1.20)/2 | | 7.15 | |
| | **7th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.60)/2 | | 10.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.50)/2 | | 8.25 | |
| | Ch: 45.00m to 55.40m | 1 | 10.40 | (0.50 + 0.80)/2 | | 6.76 | |
| | **6th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.60)/2 | | 11.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.60 + 0.50)/2 | | 8.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.50 + 0.80)/2 | | 9.75 | |
| | Ch: 45.00m to 46.20m | 1 | 1.20 | (0.80 + 0.90)/2 | | 1.02 | |
| | **6th Main Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.70)/2 | | 12.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.70 + 0.80)/2 | | 11.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 45.00m to 47.00m | 1 | 2.00 | (0.90 + 0.70)/2 | | 1.60 | |
| | **5th Main Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.70)/2 | | 12.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.70 + 0.80)/2 | | 11.25 | |
| | Ch: 30.00m to 36.30m | 1 | 6.30 | (0.80 + 0.90)/2 | | 5.36 | |
| | **5th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.60 + 0.90)/2 | | 11.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.60)/2 | | 10.50 | |
| | Ch: 45.00m to 47.50m | 1 | 2.50 | (0.60 + 0.70)/2 | | 1.63 | |
| | **4th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಅಧೀಕ್ಷಕರ ಅಭಿಯಂತರರ ಕಛೇರಿ
ಬೆಂಗಳೂರು ಉತ್ತರ ಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.50)/2 | | 10.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.50 + 0.70)/2 | | 9.00 | |
| | Ch: 45.00m to 48.90m | 1 | 3.90 | (0.70 + 0.60)/2 | | 2.54 | |
| | **2nd Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.60)/2 | | 10.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.70)/2 | | 9.75 | |
| | Ch: 45.00m to 48.90m | 1 | 3.90 | (0.70 + 0.90)/2 | | 3.12 | |
| | **Balaji Layout** | | | | | | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.50 + 5.80)/2 | | 84.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.80 + 5.70)/2 | | 86.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.70 + 6.50)/2 | | 91.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.50 + 6.50)/2 | | 97.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.50 + 6.20)/2 | | 95.25 | |
| | Ch: 75.00m to 89.30m | 1 | 14.30 | (6.20 + 6.50)/2 | | 90.81 | |
| | **3rd Cross Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 6.50)/2 | | 92.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.50 + 6.40)/2 | | 96.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.40 + 6.40)/2 | | 96.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.40 + 6.90)/2 | | 99.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.90 + 6.70)/2 | | 102.00 | |
| | Ch: 75.00m to 76.60m | 1 | 1.60 | (6.70 + 6.60)/2 | | 10.64 | |
| | **3rd Cross Rd Right Side Rd** | | | | | | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.80 + 6.10)/2 | | 96.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.10 + 6.10)/2 | | 91.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.10 + 6.30)/2 | | 93.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.30 + 6.40)/2 | | 95.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.40 + 6.50)/2 | | 96.75 | |
| | **4th Cross Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 12.10m | 1 | 12.10 | (6.90 + 6.90)/2 | | 83.49 | |
| | Ch: 12.10m to 15.90m | 1 | 3.80 | (5.20 + 2.80)/2 | | 15.20 | |
| | Ch: 15.90m to 18.50m | 1 | 2.60 | (2.80 + 5.40)/2 | | 10.66 | |
| | Ch: 18.50m to 24.50m | 1 | 6.00 | (5.90 + 6.40)/2 | | 36.90 | |
| | **4th Cross Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 10.50m | 1 | 10.50 | (6.10 + 6.20)/2 | | 64.58 | |
| | Ch: 10.50m to 25.50m | 1 | 15.00 | (5.20 + 4.70)/2 | | 74.25 | |
| | Ch: 25.50m to 29.20m | 1 | 3.70 | (4.70 + 4.80)/2 | | 17.58 | |
| | Ch: 29.20m to 38.00m | 1 | 8.80 | (5.20 + 6.40)/2 | | 51.04 | |
| | Ch: 38.00m to 53.00m | 1 | 15.00 | (4.30 + 5.20)/2 | | 71.25 | |
| | Ch: 53.00m to 63.70m | 1 | 10.70 | (5.20 + 6.10)/2 | | 60.46 | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.70 + 6.50)/2 | | 99.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.50 + 6.40)/2 | | 96.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.40 + 6.90)/2 | | 99.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.90 + 6.00)/2 | | 96.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.00 + 5.40)/2 | | 85.50 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುದ್ವಿಭಾಗ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.40 + 6.50)/2 | | 89.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (6.50 + 5.80)/2 | | 92.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (5.80 + 6.00)/2 | | 88.50 | |
| | Ch: 120.00m to 122.50m | 1 | 2.50 | (6.00 + 7.40)/2 | | 16.75 | |
| | **Singapura Layout** | | | | | | |
| | **1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.50)/2 | | 10.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.50 + 0.70)/2 | | 9.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | | 9.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 1.00)/2 | | 12.00 | |
| | Ch: 60.00m to 70.80m | 1 | 10.80 | (1.00 + 1.20)/2 | | 11.88 | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.30)/2 | | 21.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.30 + 1.20)/2 | | 18.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.20 + 1.10)/2 | | 17.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.00)/2 | | 15.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.30)/2 | | 16.50 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.30 + 1.10)/2 | | 18.00 | |
| | Ch: 120.00m to 121.30m | 1 | 1.30 | (1.10 + 1.20)/2 | | 1.50 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.10)/2 | | 19.50 | |

Contractor

VENUS CONSULTANTS Consultant

Asst.Engineer

Asst.Exec.Enginee

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೆಂಗಳೂರು ಉತ್ತರ ಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 0.80)/2 | | 14.25 | |
| | Ch: 30.00m to 32.00m | 1 | 2.00 | (0.80 + 0.90)/2 | | 1.70 | |
| | Ch: 32.00m to 47.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 47.00m to 62.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 62.00m to 77.00m | 1 | 15.00 | (7.50 + 0.90)/2 | | 63.00 | |
| | Ch: 77.00m to 92.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 92.00m to 107.00m | 1 | 15.00 | (0.80 + 1.00)/2 | | 13.50 | |
| | Ch: 107.00m to 122.00m | 1 | 15.00 | (1.00 + 1.30)/2 | | 17.25 | |
| | Ch: 122.00m to 137.00m | 1 | 15.00 | (1.30 + 1.40)/2 | | 20.25 | |
| | Ch: 137.00m to 152.00m | 1 | 15.00 | (1.40 + 1.00)/2 | | 18.00 | |
| | Ch: 152.00m to 167.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 167.00m to 169.60m | 1 | 2.60 | (1.20 + 1.30)/2 | | 3.25 | |
| | Ch: 169.60m to 184.60m | 1 | 15.00 | (4.20 + 1.20)/2 | | 40.50 | |
| | Ch: 184.60m to 185.60m | 1 | 1.00 | (1.20 + 1.40)/2 | | 1.30 | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.20)/2 | | 20.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.00)/2 | | 16.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.20 + 1.30)/2 | | 18.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.00)/2 | | 17.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.20 + 1.00)/2 | | 16.50 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.30)/2 | | 18.75 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.30 + 0.90)/2 | | 16.50 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.80)/2 | | 15.00 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 210.00m to 211.00m | 1 | 1.00 | (0.70 + 0.70)/2 | | 0.70 | |
| | **5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | | 9.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 0.80)/2 | | 10.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 1.00)/2 | | 13.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.20 + 0.90)/2 | | 15.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.90 + 1.20)/2 | | 15.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | | 16.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 1.10)/2 | | 15.75 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.10 + 1.30)/2 | | 18.00 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.30 + 1.00)/2 | | 17.25 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.90 + 1.00) / 2 | | 14.25 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.00 + 0.80) / 2 | | 13.50 | |
| | Ch: 225.00m to 229.50m | 1 | 4.50 | (1.00 + 1.10) / 2 | | 4.73 | |
| | **6th Cross Rd From End** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80) / 2 | | 12.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.90) / 2 | | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.20) / 2 | | 15.75 | |
| | Ch: 45.00m to 47.20m | 1 | 2.20 | (1.20 + 1.40) / 2 | | 2.86 | |
| | Continued | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90) / 2 | | 12.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80) / 2 | | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90) / 2 | | 12.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 0.80) / 2 | | 12.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 1.20) / 2 | | 15.00 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.20 + 1.30) / 2 | | 18.75 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.20) / 2 | | 18.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.20) / 2 | | 18.00 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00) / 2 | | 16.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.80) / 2 | | 13.50 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.80 + 1.20) / 2 | | 15.00 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.20 + 1.10) / 2 | | 17.25 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.10 + 1.00) / 2 | | 15.75 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.00 + 1.30)/2 | | 17.25 | |
| | Ch: 210.00m to 218.90m | 1 | 8.90 | (1.30 + 1.50)/2 | | 12.46 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.00)/2 | | 17.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.10)/2 | | 15.75 | |
| | Ch: 30.00m to 34.70m | 1 | 4.70 | (1.10 + 1.00)/2 | | 4.94 | |
| | **5th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | | 15.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.70 + 0.70)/2 | | 10.50 | |
| | Ch: 90.00m to 96.00m | 1 | 6.00 | (0.70 + 0.80)/2 | | 4.50 | |
| | **Patanjali Shop Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.00)/2 | | 18.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.20)/2 | | 17.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 1.30)/2 | | 18.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 0.90)/2 | | 16.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.30)/2 | | 17.25 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.30 + 1.10)/2 | | 18.00 | |
| | Ch: 135.00m to 141.40m | 1 | 6.40 | (1.10 + 0.90)/2 | | 6.40 | |
| | **Cross Rd-6** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 15.00m to 20.50m | 1 | 5.50 | (0.80 + 0.90)/2 | | 4.68 | |
| | **Cross Rd-5** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 15.00m to 16.00m | 1 | 1.00 | (0.80 + 0.70)/2 | | 0.75 | |
| | **Cross Rd-4** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 15.00m to 22.20m | 1 | 7.20 | (0.70 + 0.90)/2 | | 5.76 | |
| | **Cross Rd-3** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 15.00m to 24.20m | 1 | 9.20 | (0.90 + 1.00)/2 | | 8.74 | |
| | **Cross Rd-2** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 15.00m to 22.00m | 1 | 7.00 | (1.00 + 1.10)/2 | | 7.35 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 15.00m to 22.70m | 1 | 7.70 | (0.90 + 0.80)/2 | | 6.55 | |
| | **3rd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | | 15.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.90)/2 | | 13.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.80 + 1.00)/2 | | 13.50 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುಚ್ಛಕ್ತಿ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.70 + 1.10)/2 | | 13.50 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 0.90)/2 | | 15.00 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.10 + 1.20)/2 | | 17.25 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.20 + 0.90)/2 | | 15.75 | |
| | Ch: 165.00m to 178.00m | 1 | 13.00 | (0.90 + 1.20)/2 | | 13.65 | |
| | **2nd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | | 15.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.20 + 1.00)/2 | | 16.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 1.30)/2 | | 17.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 0.90)/2 | | 16.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.00)/2 | | 15.00 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.90)/2 | | 15.75 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (0.70 + 0.60)/2 | | 9.75 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (0.60 + 0.80)/2 | | 10.50 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (0.70 + 0.80)/2 | | 11.25 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (0.80 + 0.60)/2 | | 10.50 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (0.60 + 0.60)/2 | | 9.00 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (0.60 + 0.60)/2 | | 9.00 | |
| | Ch: 330.00m to 345.00m | 1 | 15.00 | (0.60 + 0.80)/2 | | 10.50 | |
| | Ch: 345.00m to 360.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 360.00m to 375.00m | 1 | 15.00 | (0.70 + 0.60)/2 | | 9.75 | |
| | Ch: 375.00m to 390.00m | 1 | 15.00 | (0.60 + 0.80)/2 | | 10.50 | |
| | Ch: 390.00m to 395.30m | 1 | 5.30 | (0.80 + 0.60)/2 | | 3.71 | |
| | **Cross Rd-7** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 15.00m to 27.30m | 1 | 12.30 | (0.80 + 0.90)/2 | | 10.46 | |
| | **1st Main Rd from end** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 1.10)/2 | | 15.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.10 + 1.30)/2 | | 18.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.50)/2 | | 21.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.50 + 1.40)/2 | | 21.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.40 + 1.20)/2 | | 19.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.20 + 0.80)/2 | | 15.00 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.70 + 0.60)/2 | | 9.75 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (0.60 + 0.60)/2 | | 9.00 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (0.60 + 0.60)/2 | | 9.00 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (0.60 + 0.70)/2 | | 9.75 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (0.70 + 1.20)/2 | | 14.25 | |
| | Ch: 270.00m to 275.00m | 1 | 5.00 | (1.20 + 1.40)/2 | | 6.50 | |
| | Continued | | | | | | |
| | Ch: 275.00m to 290.00m | 1 | 15.00 | (1.50 + 1.30)/2 | | 21.00 | |
| | Ch: 290.00m to 305.00m | 1 | 15.00 | (1.30 + 0.90)/2 | | 16.50 | |
| | Ch: 305.00m to 320.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 320.00m to 335.00m | 1 | 15.00 | (0.80 + 0.60)/2 | | 10.50 | |
| | Ch: 335.00m to 350.00m | 1 | 15.00 | (0.60 + 0.70)/2 | | 9.75 | |
| | Ch: 350.00m to 365.00m | 1 | 15.00 | (0.70 + 0.80)/2 | | 11.25 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 365.00m to 380.00m | 1 | 15.00 | (0.80 + 0.60)/2 | | 10.50 | |
| | Ch: 380.00m to 395.00m | 1 | 15.00 | (0.60 + 0.80)/2 | | 10.50 | |
| | Ch: 395.00m to 410.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 410.00m to 425.00m | 1 | 15.00 | (0.70 + 1.10)/2 | | 13.50 | |
| | Ch: 425.00m to 438.00m | 1 | 13.00 | (1.10 + 1.50)/2 | | 16.90 | |
| | **Cross Rd-8** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 15.00m to 27.50m | 1 | 12.50 | (0.80 + 0.60)/2 | | 8.75 | |
| | **Cross Rd-9** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 15.00m to 27.00m | 1 | 12.00 | (0.90 + 1.00)/2 | | 11.40 | |
| | **Kamaru House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.20 + 1.30)/2 | | 18.75 | |
| | Ch: 15.00m to 24.50m | 1 | 9.50 | (1.30 + 1.00)/2 | | 10.93 | |
| | Continued | | | | | | |
| | Ch: 24.50m to 39.50m | 1 | 15.00 | (1.50 + 1.30)/2 | | 21.00 | |
| | Ch: 39.50m to 54.50m | 1 | 15.00 | (1.30 + 1.10)/2 | | 18.00 | |
| | Ch: 54.50m to 69.50m | 1 | 15.00 | (1.10 + 1.20)/2 | | 17.25 | |
| | Ch: 69.50m to 84.50m | 1 | 15.00 | (1.20 + 1.30)/2 | | 18.75 | |
| | Ch: 84.50m to 99.50m | 1 | 15.00 | (1.30 + 1.50)/2 | | 21.00 | |
| | Ch: 99.50m to 114.50m | 1 | 15.00 | (1.50 + 1.20)/2 | | 20.25 | |
| | Ch: 114.50m to 129.50m | 1 | 15.00 | (1.20 + 0.90)/2 | | 15.75 | |
| | Ch: 129.50m to 144.50m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 144.50m to 159.50m | 1 | 15.00 | (1.10 + 1.00)/2 | | 15.75 | |
| | Ch: 159.50m to 174.50m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 174.50m to 189.50m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 189.50m to 204.50m | 1 | 15.00 | (0.80 + 1.00)/2 | | 13.50 | |
| | Ch: 204.50m to 219.50m | 1 | 15.00 | (1.00 + 1.30)/2 | | 17.25 | |
| | Ch: 219.50m to 234.50m | 1 | 15.00 | (1.30 + 1.00)/2 | | 17.25 | |
| | Ch: 234.50m to 249.50m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 249.50m to 264.50m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 264.50m to 269.50m | 1 | 5.00 | (0.80 + 0.90)/2 | | 4.25 | |
| | Ch: 269.50m to 284.50m | 1 | 15.00 | (6.80 + 1.00)/2 | | 58.50 | |
| | Ch: 284.50m to 291.50m | 1 | 7.00 | (1.00 + 1.10)/2 | | 7.35 | |
| | **Muniswamappa Garden** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.40)/2 | | 21.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.40 + 1.30)/2 | | 20.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.00)/2 | | 17.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.20)/2 | | 16.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 1.10)/2 | | 17.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.10 + 1.30)/2 | | 18.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.40)/2 | | 20.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.40 + 1.00)/2 | | 18.00 | |
| | Continued | | | | | | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.10 + 1.20)/2 | | 17.25 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.80)/2 | | 15.00 | |
| | Ch: 195.00m to 208.00m | 1 | 13.00 | (0.80 + 1.00)/2 | | 11.70 | |
| | **1st Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.40)/2 | | 20.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.40 + 1.50)/2 | | 21.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.50 + 1.30)/2 | | 21.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.30 + 1.40)/2 | | 20.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.40 + 1.30)/2 | | 20.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 1.50)/2 | | 21.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.50 + 1.50)/2 | | 22.50 | |
| | Ch: 105.00m to 112.00m | 1 | 7.00 | (1.50 + 1.60)/2 | | 10.85 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 30.00m to 35.30m | 1 | 5.30 | (0.80 + 0.90)/2 | | 4.51 | |
| | **Cross Rd-2** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.70)/2 | | 12.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | | 9.75 | |
| | Ch: 45.00m to 50.00m | 1 | 5.00 | (0.60 + 0.90)/2 | | 3.75 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | **Cross Rd-3** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 30.00m to 37.00m | 1 | 7.00 | (0.80 + 0.60)/2 | | 4.90 | |
| | **Cross Rd-4** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | | 15.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.70)/2 | | 12.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | | 9.75 | |
| | Ch: 45.00m to 48.70m | 1 | 3.70 | (0.60 + 0.90)/2 | | 2.78 | |
| | Ch: 48.70m to 51.40m | 1 | 2.70 | (3.50 + 0.70)/2 | | 5.67 | |
| | **Cross Rd-5** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.10 + 0.80)/2 | | 14.25 | |
| | Ch: 45.00m to 53.00m | 1 | 8.00 | (0.80 + 0.90)/2 | | 6.80 | |
| | **Cross Rd-6** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 1.10)/2 | | 14.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.30)/2 | | 18.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.10)/2 | | 18.00 | |
| | Ch: 75.00m to 81.70m | 1 | 6.70 | (1.10 + 1.00)/2 | | 7.04 | |
| | **Cross Rd-7** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | | 15.75 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.30)/2 | | 17.25 | |
| | Ch: 30.00m to 42.70m | 1 | 12.70 | (1.30 + 1.40)/2 | | 17.15 | |
| | **Acchi Store Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 0.90)/2 | | 13.50 | |
| | Ch: 135.00m to 138.60m | 1 | 3.60 | (0.90 + 0.70)/2 | | 2.88 | |
| | **Kuvempu Nagara 2nd Stage** | | | | | | |
| | **Thetar Gate Opposite Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 1.10)/2 | | 15.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 1.30)/2 | | 18.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.40)/2 | | 20.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.40 + 1.10)/2 | | 18.75 | |
| | Ch: 60.00m to 73.50m | 1 | 13.50 | (1.10 + 1.50)/2 | | 17.55 | |
| | **Varadharaju Nagara** | | | | | | |
| | **1st Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.00)/2 | | 18.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 0.60)/2 | | 11.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 0.70)/2 | | 9.75 | |
| | Ch: 60.00m to 61.00m | 1 | 1.00 | (0.70 + 0.90)/2 | | 0.80 | |
| | **1st Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 1.30)/2 | | 18.00 | |
| | Ch: 30.00m to 35.50m | 1 | 5.50 | (1.30 + 1.20)/2 | | 6.88 | |
| | **2nd Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 0.90)/2 | | 16.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.60)/2 | | 11.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.80)/2 | | 10.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.80 + 0.70)/2 | | 11.25 | |
| | Ch: 60.00m to 63.60m | 1 | 3.60 | (0.70 + 0.90)/2 | | 2.88 | |
| | **2nd Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 15.00m to 22.60m | 1 | 7.60 | (0.90 + 0.80)/2 | | 6.46 | |
| | **3rd Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.20)/2 | | 18.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.40)/2 | | 19.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.40 + 0.90)/2 | | 17.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.10)/2 | | 15.00 | |
| | Ch: 60.00m to 66.00m | 1 | 6.00 | (1.10 + 0.80)/2 | | 5.70 | |
| | **3rd Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | | 15.75 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 21.00m | 1 | 6.00 | (1.00 + 0.90)/2 | | 5.70 | |
| | **4th Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | | 12.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.60)/2 | | 10.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 1.10)/2 | | 12.75 | |
| | Ch: 60.00m to 65.50m | 1 | 5.50 | (1.10 + 0.80)/2 | | 5.23 | |
| | **6th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.00 + 4.20)/2 | | 61.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.20 + 4.20)/2 | | 63.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.20 + 3.50)/2 | | 57.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.50 + 4.10)/2 | | 57.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.10 + 5.10)/2 | | 69.00 | |
| | Ch: 75.00m to 78.00m | 1 | 3.00 | (5.10 + 5.00)/2 | | 15.15 | |
| | **4th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.15 + 5.40)/2 | | 86.63 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.40 + 5.50)/2 | | 81.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.50 + 5.35)/2 | | 81.38 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.35 + 5.55)/2 | | 81.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.55 + 5.40)/2 | | 82.13 | |
| | Ch: 75.00m to 81.00m | 1 | 6.00 | (5.40 + 5.20)/2 | | 31.80 | |
| | **3rd A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.60 + 5.15)/2 | | 80.63 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.15 + 5.10)/2 | | 76.88 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.10 + 6.00)/2 | | 83.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.00 + 5.70)/2 | | 87.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.70 + 5.60)/2 | | 84.75 | |
| | Ch: 75.00m to 82.80m | 1 | 7.80 | (5.60 + 5.50)/2 | | 43.29 | |
| | **2nd A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.20 + 5.80)/2 | | 82.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.80 + 5.30)/2 | | 83.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.30 + 5.20)/2 | | 78.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.20 + 4.70)/2 | | 74.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.70 + 5.45)/2 | | 76.13 | |
| | Ch: 75.00m to 84.00m | 1 | 9.00 | (5.45 + 5.60)/2 | | 49.73 | |
| | **1st A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 6.20)/2 | | 81.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.20 + 4.70)/2 | | 81.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.70 + 4.90)/2 | | 72.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.90 + 4.25)/2 | | 68.63 | |
| | Ch: 60.00m to 71.00m | 1 | 11.00 | (4.25 + 4.30)/2 | | 47.03 | |
| | **5th Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 5.10)/2 | | 73.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.10 + 4.65)/2 | | 73.13 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.65 + 4.30)/2 | | 67.13 | |
| | Ch: 45.00m to 50.00m | 1 | 5.00 | (4.30 + 5.30)/2 | | 24.00 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Continued | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.40 + 4.40)/2 | | 66.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.40 + 4.10)/2 | | 63.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.10 + 4.35)/2 | | 63.38 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.35 + 4.60)/2 | | 67.13 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.60 + 4.40)/2 | | 67.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.40 + 4.30)/2 | | 65.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.30 + 4.25)/2 | | 64.13 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.25 + 4.30)/2 | | 64.13 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.30 + 4.80)/2 | | 68.25 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.80 + 3.90)/2 | | 65.25 | |
| | Ch: 150.00m to 162.00m | 1 | 12.00 | (3.90 + 4.50)/2 | | 50.40 | |
| | Ch: 162.00m to 163.20m Culvert Gap | | 1.20 | | | | |
| | Ch: 163.20m to 175.00m | 1 | 11.80 | (5.40 + 5.60)/2 | | 64.90 | |
| | Ch: 175.00m to 187.00m | 1 | 12.00 | (5.60 + 4.50)/2 | | 60.60 | |
| | **1st Cross A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.30 + 5.20)/2 | | 78.75 | |
| | Ch: 15.00m to 18.00m | 1 | 3.00 | (5.20 + 5.30)/2 | | 15.75 | |
| | **Axis Bank Opposite Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.80 + 4.30)/2 | | 68.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.30 + 5.00)/2 | | 69.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.00 + 5.00)/2 | | 75.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.00 + 5.10)/2 | | 75.75 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.10 + 5.25)/2 | | 77.63 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.25 + 5.00)/2 | | 76.88 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.00 + 4.80)/2 | | 73.50 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.80 + 4.90)/2 | | 72.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.90 + 4.95)/2 | | 73.88 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.95 + 5.10)/2 | | 75.38 | |
| | Ch: 150.00m to 152.50m | 1 | 2.50 | (5.10 + 5.00)/2 | | 12.63 | |
| | **Singapura Garden** | | | | | | |
| | **4th D Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.30)/2 | | 18.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.30 + 0.90)/2 | | 16.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 0.80)/2 | | 13.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 0.90)/2 | | 12.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 0.70)/2 | | 12.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.70 + 1.00)/2 | | 12.75 | |
| | Ch: 105.00m to 119.70m | 1 | 14.70 | (1.00 + 1.30)/2 | | 16.91 | |
| | **Vasbalanagara** | | | | | | |
| | **5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | | 15.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | | 14.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.10)/2 | | 15.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.20)/2 | | 17.25 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 0.90)/2 | | 15.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 1.30)/2 | | 16.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.50)/2 | | 21.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.50 + 1.30)/2 | | 21.00 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.30 + 1.40)/2 | | 20.25 | |
| | Ch: 135.00m to 144.00m | 1 | 9.00 | (1.40 + 1.10)/2 | | 11.25 | |
| | **Thirumala Store Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.60 + 5.45)/2 | | 82.88 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.45 + 5.45)/2 | | 81.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.45 + 5.40)/2 | | 81.38 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.40 + 4.10)/2 | | 71.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.10 + 3.70)/2 | | 58.50 | |
| | Ch: 75.00m to 86.00m | 1 | 11.00 | (3.70 + 4.40)/2 | | 44.55 | |
| | **3rd Main 5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (2.30 + 1.20)/2 | | 26.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.50)/2 | | 20.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.50 + 1.70)/2 | | 24.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.70 + 1.90)/2 | | 27.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.90 + 2.10)/2 | | 30.00 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (2.10 + 1.50)/2 | | 27.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.50 + 1.80)/2 | | 24.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.80 + 1.40)/2 | | 24.00 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.40 + 1.60) / 2 | | 22.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.60 + 2.00) / 2 | | 27.00 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (2.00 + 2.10) / 2 | | 30.75 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (2.10 + 2.30) / 2 | | 33.00 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (2.30 + 1.80) / 2 | | 30.75 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.80 + 1.90) / 2 | | 27.75 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.90 + 2.10) / 2 | | 30.00 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (2.10 + 2.00) / 2 | | 30.75 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (2.00 + 1.80) / 2 | | 28.50 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (1.80 + 1.90) / 2 | | 27.75 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (1.90 + 1.90) / 2 | | 28.50 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (1.90 + 1.70) / 2 | | 27.00 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (1.70 + 1.60) / 2 | | 24.75 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (1.60 + 2.00) / 2 | | 27.00 | |
| | Ch: 330.00m to 345.00m | 1 | 15.00 | (2.00 + 2.10) / 2 | | 30.75 | |
| | Ch: 345.00m to 360.00m | 1 | 15.00 | (2.10 + 1.80) / 2 | | 29.25 | |
| | Ch: 360.00m to 375.00m | 1 | 15.00 | (1.80 + 2.30) / 2 | | 30.75 | |
| | Ch: 375.00m to 390.00m | 1 | 15.00 | (2.30 + 2.50) / 2 | | 36.00 | |
| | Ch: 390.00m to 405.00m | 1 | 15.00 | (2.50 + 1.90) / 2 | | 33.00 | |
| | Ch: 405.00m to 420.00m | 1 | 15.00 | (1.90 + 1.70) / 2 | | 27.00 | |
| | Ch: 420.00m to 435.00m | 1 | 15.00 | (1.70 + 2.10) / 2 | | 28.50 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 435.00m to 450.00m | 1 | 15.00 | 2.10 + 2.30 / 2 | | 33.00 | |
| | Ch: 450.00m to 465.00m | 1 | 15.00 | 2.30 + 1.80 / 2 | | 30.75 | |
| | Ch: 465.00m to 480.00m | 1 | 15.00 | 1.80 + 1.40 / 2 | | 24.00 | |
| | Ch: 480.00m to 495.00m | 1 | 15.00 | 1.40 + 1.30 / 2 | | 20.25 | |
| | Ch: 495.00m to 510.00m | 1 | 15.00 | 1.30 + 1.50 / 2 | | 21.00 | |
| | Ch: 510.00m to 525.00m | 1 | 15.00 | 1.50 + 1.40 / 2 | | 21.75 | |
| | Ch: 525.00m to 537.50m | 1 | 12.50 | 1.40 + 1.60 / 2 | | 18.75 | |
| | **Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 0.90 + 1.00 / 2 | | 14.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 1.00 + 1.10 / 2 | | 15.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 1.10 + 1.00 / 2 | | 15.75 | |
| | Ch: 45.00m to 53.60m | 1 | 8.60 | 1.00 + 1.10 / 2 | | 9.03 | |
| | Ch: 53.60m to 65.00m | 1 | 11.40 | 6.00 + 1.30 / 2 | | 41.61 | 11.4 |
| | Ch: 65.00m to 80.00m | 1 | 15.00 | 1.30 + 1.50 / 2 | | 21.00 | 15 |
| | Ch: 80.00m to 95.00m | 1 | 15.00 | 1.50 + 1.80 / 2 | | 24.75 | 15 |
| | Ch: 95.00m to 110.00m | 1 | 15.00 | 1.80 + 2.10 / 2 | | 29.25 | 15 |
| | Ch: 110.00m to 121.00m | 1 | 11.00 | 2.10 + 2.00 / 2 | | 22.55 | 11 |
| | Continued Infront of Ground | | | | | | |
| | Ch: 121.00m to 136.00m | 1 | 15.00 | 2.10 + 2.00 / 2 | | 30.75 | |
| | Ch: 136.00m to 151.00m | 1 | 15.00 | 2.00 + 2.50 / 2 | | 33.75 | |
| | Ch: 151.00m to 166.00m | 1 | 15.00 | 2.50 + 2.40 / 2 | | 36.75 | |
| | Ch: 166.00m to 181.00m | 1 | 15.00 | 2.40 + 1.80 / 2 | | 31.50 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

TEXAS CONSULTANTS

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 181.00m to 194.50m | 1 | 13.50 | (1.80 + 1.60)/2 | | 22.95 | |
| | **For BC** | | | | | | |
| | **Singapura Paradies** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.60 + 4.55)/2 | | 68.63 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.55 + 4.20)/2 | | 65.63 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.20 + 4.45)/2 | | 64.88 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.45 + 5.00)/2 | | 70.88 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.00 + 4.55)/2 | | 71.63 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.55 + 4.80)/2 | | 70.13 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.80 + 4.70)/2 | | 71.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.70 + 4.70)/2 | | 70.50 | |
| | Ch: 120.00m to 126.00m | 1 | 6.00 | (4.70 + 4.10)/2 | | 26.40 | |
| | Ch: 126.00m to 127.20m Culvert Gap | | 1.20 | | | | |
| | Ch: 127.20m to 142.20m | 1 | 15.00 | (5.00 + 4.55)/2 | | 71.63 | |
| | Ch: 142.20m to 147.70m | 1 | 5.50 | (4.55 + 3.00)/2 | | 20.76 | |
| | **5th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.00 + 5.50)/2 | | 86.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.50 + 5.50)/2 | | 82.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.50 + 4.40)/2 | | 74.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.40 + 4.60)/2 | | 67.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.60 + 4.50)/2 | | 68.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.50 + 4.60)/2 | | 68.25 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.60 + 4.60)/2 | | 69.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.60 + 4.25)/2 | | 66.38 | |
| | Ch: 120.00m to 137.10m | 1 | 17.10 | (5.10 + 4.60)/2 | | 82.94 | |
| | **4th Min Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.10 + 4.60)/2 | | 72.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.60 + 4.20)/2 | | 66.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.20 + 5.00)/2 | | 69.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.00 + 4.70)/2 | | 72.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.70 + 5.60)/2 | | 77.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.60 + 4.30)/2 | | 74.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.30 + 3.90)/2 | | 61.50 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (3.90 + 4.50)/2 | | 63.00 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.50 + 4.10)/2 | | 64.50 | |
| | Ch: 135.00m to 147.00m | 1 | 12.00 | (4.10 + 4.00)/2 | | 48.60 | |
| | **2nd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.50 + 4.40)/2 | | 74.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.40 + 4.30)/2 | | 65.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.30 + 6.10)/2 | | 78.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.10 + 6.50)/2 | | 94.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.50 + 6.00)/2 | | 93.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (6.00 + 5.00)/2 | | 82.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.00 + 6.10)/2 | | 83.25 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (6.10 + 6.50)/2 | | 94.50 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (6.50 + 6.00)/2 | | 93.75 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (6.00 + 5.00)/2 | | 82.50 | |
| | Ch: 150.00m to 161.00m | 1 | 11.00 | (5.00 + 5.35)/2 | | 56.93 | |
| | **1st Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.50 + 6.35)/2 | | 96.38 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.35 + 6.00)/2 | | 92.63 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.00 + 6.60)/2 | | 94.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.60 + 6.70)/2 | | 99.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.70 + 6.00)/2 | | 95.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (6.00 + 7.40)/2 | | 100.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (7.40 + 7.30)/2 | | 110.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (7.30 + 6.90)/2 | | 106.50 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (6.90 + 6.30)/2 | | 99.00 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (6.30 + 6.10)/2 | | 93.00 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (6.10 + 6.10)/2 | | 91.50 | |
| | **1st Main 1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 12.80m | 1 | 12.80 | (4.90 + 4.80)/2 | | 62.08 | |
| | Ch: 12.80m to 27.80m | 1 | 15.00 | (4.30 + 5.10)/2 | | 70.50 | |
| | Ch: 27.80m to 42.80m | 1 | 15.00 | (5.10 + 4.80)/2 | | 74.25 | |
| | Ch: 42.80m to 57.80m | 1 | 15.00 | (4.80 + 4.10)/2 | | 66.75 | |
| | Ch: 57.80m to 72.80m | 1 | 15.00 | (4.10 + 4.30)/2 | | 63.00 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 72.80m to 87.80m | 1 | 15.00 | 4.30 + 4.50 / 2 | | 66.00 | |
| | Ch: 87.80m to 102.80m | 1 | 15.00 | 4.50 + 4.20 / 2 | | 65.25 | |
| | Ch: 102.80m to 110.50m | 1 | 7.70 | 4.20 + 4.00 / 2 | | 31.57 | |
| | **1st Main 2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 5.10 + 4.50 / 2 | | 72.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 4.50 + 4.40 / 2 | | 66.75 | |
| | Ch: 30.00m to 36.10m | 1 | 6.10 | 4.40 + 4.30 / 2 | | 26.54 | |
| | Ch: 36.10m to 51.10m | 1 | 15.00 | 4.50 + 5.30 / 2 | | 73.50 | |
| | Ch: 51.10m to 66.10m | 1 | 15.00 | 5.30 + 4.70 / 2 | | 75.00 | |
| | Ch: 66.10m to 81.10m | 1 | 15.00 | 4.70 + 4.00 / 2 | | 65.25 | |
| | Ch: 81.10m to 96.10m | 1 | 15.00 | 4.00 + 4.40 / 2 | | 63.00 | |
| | Ch: 96.10m to 108.90m | 1 | 12.80 | 4.40 + 4.90 / 2 | | 59.52 | |
| | **1st Main 3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 11.90m | 1 | 11.90 | 5.30 + 4.70 / 2 | | 59.50 | |
| | Ch: 11.90m to 26.90m | 1 | 15.00 | 3.80 + 4.60 / 2 | | 63.00 | |
| | Ch: 26.90m to 37.20m | 1 | 10.30 | 4.60 + 5.30 / 2 | | 50.99 | |
| | Ch: 37.20m to 52.20m | 1 | 15.00 | 4.50 + 5.90 / 2 | | 78.00 | |
| | Ch: 52.20m to 62.00m | 1 | 9.80 | 5.90 + 5.50 / 2 | | 55.86 | |
| | Ch: 62.00m to 77.00m | 1 | 15.00 | 4.30 + 4.30 / 2 | | 64.50 | |
| | Ch: 77.00m to 86.40m | 1 | 9.40 | 4.30 + 4.30 / 2 | | 40.42 | |
| | Ch: 86.40m to 101.40m | 1 | 15.00 | 5.80 + 5.30 / 2 | | 83.25 | |
| | Ch: 101.40m to 116.40m | 1 | 15.00 | 5.30 + 6.00 / 2 | | 84.75 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸರ್ವಾಯಕ ಕಾರ್ಯಕಾಲಕ ಅಭಿಯಂತರರು
ವಿಶ್ವಾಸಸ್ಥಾಪಕ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 116.40m to 125.30m | 1 | 8.90 | (6.00 + 6.40)/2 | | 55.18 | |
| | **New Sai Garden** | | | | | | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 5.70)/2 | | 86.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.70 + 6.10)/2 | | 88.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.10 + 5.90)/2 | | 90.00 | |
| | Ch: 45.00m to 58.00m | 1 | 13.00 | (5.90 + 6.50)/2 | | 80.60 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 5.70)/2 | | 86.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.70 + 5.60)/2 | | 84.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.60 + 5.70)/2 | | 84.75 | |
| | Ch: 45.00m to 54.30m | 1 | 9.30 | (5.70 + 5.70)/2 | | 53.01 | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.90 + 5.90)/2 | | 88.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.90 + 5.60)/2 | | 86.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.60 + 5.90)/2 | | 86.25 | |
| | Ch: 45.00m to 47.00m | 1 | 2.00 | (5.90 + 5.80)/2 | | 11.70 | |
| | **Ganesh Layout** | | | | | | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.20 + 6.30)/2 | | 93.75 | |
| | Ch: 15.00m to 20.00m | 1 | 5.00 | (6.30 + 6.20)/2 | | 31.25 | |
| | Ch: 20.00m to 35.00m | 1 | 15.00 | (4.80 + 5.60)/2 | | 78.00 | |
| | Ch: 35.00m to 50.00m | 1 | 15.00 | (5.60 + 4.10)/2 | | 72.75 | |
| | Ch: 50.00m to 57.60m | 1 | 7.60 | (4.10 + 4.10)/2 | | 31.16 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 57.60m to 72.60m | 1 | 15.00 | (6.20 + 5.90)/2 | | 90.75 | |
| | Ch: 72.60m to 87.60m | 1 | 15.00 | (5.90 + 5.60)/2 | | 86.25 | |
| | Ch: 87.60m to 95.10m | 1 | 7.50 | (5.60 + 5.60)/2 | | 42.00 | |
| | Ch: 95.10m to 110.10m | 1 | 15.00 | (5.90 + 6.10)/2 | | 90.00 | |
| | Ch: 110.10m to 120.40m | 1 | 10.30 | (6.10 + 6.40)/2 | | 64.38 | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.30 + 5.50)/2 | | 81.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.50 + 5.90)/2 | | 85.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.90 + 6.20)/2 | | 90.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.20 + 5.00)/2 | | 84.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.00 + 4.80)/2 | | 73.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.80 + 4.70)/2 | | 71.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.70 + 6.00)/2 | | 80.25 | |
| | Ch: 105.00m to 115.50m | 1 | 10.50 | (6.00 + 5.60)/2 | | 60.90 | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 4.60)/2 | | 69.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.60 + 5.70)/2 | | 77.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.70 + 4.50)/2 | | 76.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.50 + 5.50)/2 | | 75.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.50 + 5.60)/2 | | 83.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.60 + 4.90)/2 | | 78.75 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.90 + 5.40)/2 | | 77.25 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (5.40 + 5.10)/2 | | 78.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (5.10 + 4.90)/2 | | 75.00 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.90 + 4.60)/2 | | 71.25 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (4.60 + 4.80)/2 | | 70.50 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (4.80 + 4.90)/2 | | 72.75 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (4.90 + 4.70)/2 | | 72.00 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (4.70 + 4.90)/2 | | 72.00 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (4.90 + 4.60)/2 | | 71.25 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (4.60 + 5.00)/2 | | 72.00 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (5.00 + 4.90)/2 | | 74.25 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (4.90 + 5.00)/2 | | 74.25 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (5.00 + 5.10)/2 | | 75.75 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (5.10 + 5.20)/2 | | 77.25 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (5.20 + 5.20)/2 | | 78.00 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (5.20 + 5.10)/2 | | 77.25 | |
| | Ch: 330.00m to 336.50m | 1 | 6.50 | (5.10 + 5.40)/2 | | 34.13 | |
| | **7th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.10 + 3.50)/2 | | 57.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.50 + 3.50)/2 | | 52.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.50 + 3.80)/2 | | 54.75 | |
| | Ch: 45.00m to 55.40m | 1 | 10.40 | (3.80 + 3.80)/2 | | 39.52 | |
| | **6th Main Rd Right Side Rd** | | | | | | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.80 + 4.10)/2 | | 66.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.10 + 3.50)/2 | | 57.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.50 + 3.60)/2 | | 53.25 | |
| | Ch: 45.00m to 46.20m | 1 | 1.20 | (3.60 + 3.50)/2 | | 4.26 | |
| | **6th Main Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.30 + 3.60)/2 | | 51.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.60 + 3.70)/2 | | 54.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.70 + 3.80)/2 | | 56.25 | |
| | Ch: 45.00m to 47.00m | 1 | 2.00 | (3.80 + 3.70)/2 | | 7.50 | |
| | **5th Main Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.70 + 3.50)/2 | | 54.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.50 + 2.90)/2 | | 48.00 | |
| | Ch: 30.00m to 36.30m | 1 | 6.30 | (2.90 + 2.50)/2 | | 17.01 | |
| | **5th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.70 + 3.70)/2 | | 55.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.70 + 3.70)/2 | | 55.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.70 + 3.80)/2 | | 56.25 | |
| | Ch: 45.00m to 47.50m | 1 | 2.50 | (3.80 + 3.70)/2 | | 9.38 | |
| | **4th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.90 + 3.80)/2 | | 57.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.80 + 2.90)/2 | | 50.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (2.90 + 3.70)/2 | | 49.50 | |
| | Ch: 45.00m to 48.90m | 1 | 3.90 | (3.70 + 3.60)/2 | | 14.24 | |
| | **2nd Main Rd Right Side Rd** | | | | | | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.30 + 4.20)/2 | | 63.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.20 + 4.40)/2 | | 64.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.40 + 4.50)/2 | | 66.75 | |
| | Ch: 45.00m to 48.90m | 1 | 3.90 | (4.50 + 4.80)/2 | | 18.14 | |
| | **Balaji Layout** | | | | | | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.50 + 5.80)/2 | | 84.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.80 + 5.70)/2 | | 86.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.70 + 6.50)/2 | | 91.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.50 + 6.50)/2 | | 97.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.50 + 6.20)/2 | | 95.25 | |
| | Ch: 75.00m to 89.30m | 1 | 14.30 | (6.20 + 6.50)/2 | | 90.81 | |
| | **3rd Cross Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 6.50)/2 | | 92.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.50 + 6.40)/2 | | 96.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.40 + 6.40)/2 | | 96.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.40 + 6.90)/2 | | 99.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.90 + 6.70)/2 | | 102.00 | |
| | Ch: 75.00m to 76.60m | 1 | 1.60 | (6.70 + 6.60)/2 | | 10.64 | |
| | **3rd Cross Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.80 + 6.10)/2 | | 96.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.10 + 6.10)/2 | | 91.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.10 + 6.30)/2 | | 93.00 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.30 + 6.40)/2 | | 95.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.40 + 6.50)/2 | | 96.75 | |
| | **4th Cross Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 12.10m | 1 | 12.10 | (6.90 + 6.90)/2 | | 83.49 | |
| | Ch: 12.10m to 15.90m | 1 | 3.80 | (5.20 + 2.80)/2 | | 15.20 | |
| | Ch: 15.90m to 18.50m | 1 | 2.60 | (2.80 + 5.40)/2 | | 10.66 | |
| | Ch: 18.50m to 24.50m | 1 | 6.00 | (5.90 + 6.40)/2 | | 36.90 | |
| | **4th Cross Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 10.50m | 1 | 10.50 | (6.10 + 6.20)/2 | | 64.58 | |
| | Ch: 10.50m to 25.50m | 1 | 15.00 | (5.20 + 4.70)/2 | | 74.25 | |
| | Ch: 25.50m to 29.20m | 1 | 3.70 | (4.70 + 4.80)/2 | | 17.58 | |
| | Ch: 29.20m to 38.00m | 1 | 8.80 | (5.20 + 6.40)/2 | | 51.04 | |
| | Ch: 38.00m to 53.00m | 1 | 15.00 | (4.30 + 5.20)/2 | | 71.25 | |
| | Ch: 53.00m to 63.70m | 1 | 10.70 | (5.20 + 6.10)/2 | | 60.46 | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.70 + 6.50)/2 | | 99.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.50 + 6.40)/2 | | 96.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.40 + 6.90)/2 | | 99.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.90 + 6.00)/2 | | 96.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.00 + 5.40)/2 | | 85.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.40 + 6.50)/2 | | 89.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (6.50 + 5.80)/2 | | 92.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (5.80 + 6.00)/2 | | 88.50 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 120.00m to 122.50m | 1 | 2.50 | (6.00 + 7.40)/2 | | 16.75 | |
| | **Singapura Layout** | | | | | | |
| | **1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.40 + 3.30)/2 | | 57.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.30 + 3.30)/2 | | 49.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.30 + 3.70)/2 | | 52.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.70 + 4.20)/2 | | 59.25 | |
| | Ch: 60.00m to 70.80m | 1 | 10.80 | (4.20 + 4.80)/2 | | 48.60 | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (7.50 + 4.80)/2 | | 92.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.80 + 4.90)/2 | | 72.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.90 + 5.30)/2 | | 76.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.30 + 5.20)/2 | | 78.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.20 + 5.10)/2 | | 77.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.10 + 5.40)/2 | | 78.75 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.40 + 5.30)/2 | | 80.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (5.30 + 5.50)/2 | | 81.00 | |
| | Ch: 120.00m to 121.30m | 1 | 1.30 | (5.50 + 5.50)/2 | | 7.15 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (7.70 + 4.60)/2 | | 92.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.60 + 3.70)/2 | | 62.25 | |
| | Ch: 30.00m to 32.00m | 1 | 2.00 | (3.70 + 3.70)/2 | | 7.40 | |
| | Ch: 32.00m to 47.00m | 1 | 15.00 | (4.20 + 4.70)/2 | | 66.75 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 47.00m to 62.00m | 1 | 15.00 | (4.70 + 4.70)/2 | | 70.50 | |
| | Ch: 62.00m to 77.00m | 1 | 15.00 | (7.50 + 4.80)/2 | | 92.25 | |
| | Ch: 77.00m to 92.00m | 1 | 15.00 | (4.80 + 4.10)/2 | | 66.75 | |
| | Ch: 92.00m to 107.00m | 1 | 15.00 | (4.10 + 4.90)/2 | | 67.50 | |
| | Ch: 107.00m to 122.00m | 1 | 15.00 | (4.90 + 4.60)/2 | | 71.25 | |
| | Ch: 122.00m to 137.00m | 1 | 15.00 | (4.60 + 4.80)/2 | | 70.50 | |
| | Ch: 137.00m to 152.00m | 1 | 15.00 | (4.80 + 4.70)/2 | | 71.25 | |
| | Ch: 152.00m to 167.00m | 1 | 15.00 | (4.70 + 5.00)/2 | | 72.75 | |
| | Ch: 167.00m to 169.60m | 1 | 2.60 | (5.00 + 5.00)/2 | | 13.00 | |
| | Ch: 169.60m to 184.60m | 1 | 15.00 | (4.20 + 5.70)/2 | | 74.25 | |
| | Ch: 184.60m to 185.60m | 1 | 1.00 | (5.70 + 5.80)/2 | | 5.75 | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.70 + 5.40)/2 | | 90.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.40 + 4.60)/2 | | 75.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.60 + 4.80)/2 | | 70.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.80 + 5.00)/2 | | 73.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.00 + 4.60)/2 | | 72.00 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.60 + 5.00)/2 | | 72.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.00 + 4.60)/2 | | 72.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.60 + 4.70)/2 | | 69.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.70 + 4.80)/2 | | 71.25 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.80 + 4.90)/2 | | 72.75 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (4.90 + 4.50)/2 | | 70.50 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (4.50 + 4.60)/2 | | 68.25 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (4.60 + 3.80)/2 | | 63.00 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (3.80 + 3.50)/2 | | 54.75 | |
| | Ch: 210.00m to 211.00m | 1 | 1.00 | (3.50 + 3.10)/2 | | 3.30 | |
| | **5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.90 + 3.55)/2 | | 63.38 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.55 + 3.40)/2 | | 52.13 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.40 + 3.40)/2 | | 51.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.40 + 3.80)/2 | | 54.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (3.80 + 4.20)/2 | | 60.00 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.20 + 5.00)/2 | | 69.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.00 + 4.05)/2 | | 67.88 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.05 + 5.00)/2 | | 67.88 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (5.00 + 4.50)/2 | | 71.25 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.50 + 4.10)/2 | | 64.50 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (4.10 + 5.00)/2 | | 68.25 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (5.00 + 4.40)/2 | | 70.50 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (4.40 + 4.40)/2 | | 66.00 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (4.40 + 4.10)/2 | | 63.75 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (4.10 + 4.20)/2 | | 62.25 | |
| | Ch: 225.00m to 229.50m | 1 | 4.50 | (4.10 + 4.10)/2 | | 18.45 | |

Contractor

TEMIS CONSULTANTS

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | **6th Cross Rd From End** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.30 + 4.50)/2 | | 66.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.50 + 3.90)/2 | | 63.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.90 + 5.40)/2 | | 69.75 | |
| | Ch: 45.00m to 47.20m | 1 | 2.20 | (5.40 + 5.80)/2 | | 12.32 | |
| | Continued | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.00 + 4.70)/2 | | 65.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.70 + 4.30)/2 | | 67.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.30 + 4.70)/2 | | 67.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.70 + 4.90)/2 | | 72.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.90 + 5.15)/2 | | 75.38 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.15 + 5.60)/2 | | 80.63 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.60 + 5.40)/2 | | 82.50 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (5.40 + 5.80)/2 | | 84.00 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (5.80 + 5.20)/2 | | 82.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (5.20 + 4.70)/2 | | 74.25 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (4.70 + 5.30)/2 | | 75.00 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (5.30 + 5.20)/2 | | 78.75 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (5.20 + 5.50)/2 | | 80.25 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (5.50 + 5.70)/2 | | 84.00 | |
| | Ch: 210.00m to 218.90m | 1 | 8.90 | (5.70 + 7.30)/2 | | 57.85 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.70 + 4.40)/2 | | 75.75 | |

Contractor | Consultant | Asst.Engineer | Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.40 + 4.80)/2 | | 69.00 | |
| | Ch: 30.00m to 34.70m | 1 | 4.70 | (4.80 + 4.90)/2 | | 22.80 | |
| | **5th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.35 + 3.90)/2 | | 61.88 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.90 + 3.30)/2 | | 54.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.30 + 3.90)/2 | | 54.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.90 + 3.50)/2 | | 55.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (3.50 + 3.60)/2 | | 53.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (3.60 + 3.70)/2 | | 54.75 | |
| | Ch: 90.00m to 96.00m | 1 | 6.00 | (3.70 + 3.80)/2 | | 22.50 | |
| | **Patanjali Shop Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (9.30 + 5.50)/2 | | 111.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.50 + 4.30)/2 | | 73.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.30 + 5.40)/2 | | 72.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.40 + 5.35)/2 | | 80.63 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.35 + 5.00)/2 | | 77.63 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.00 + 4.30)/2 | | 69.75 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.30 + 4.90)/2 | | 69.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.90 + 5.30)/2 | | 76.50 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (5.30 + 5.05)/2 | | 77.63 | |
| | Ch: 135.00m to 141.40m | 1 | 6.40 | (5.05 + 4.90)/2 | | 31.84 | |
| | **Cross Rd-6** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.60 + 3.70)/2 | | 62.25 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 20.50m | 1 | 5.50 | (3.70 + 3.50)/2 | | 19.80 | |
| | **Cross Rd-5** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.50 + 4.30)/2 | | 66.00 | |
| | Ch: 15.00m to 16.00m | 1 | 1.00 | (4.30 + 4.30)/2 | | 4.30 | |
| | **Cross Rd-4** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.90 + 3.60)/2 | | 56.25 | |
| | Ch: 15.00m to 22.20m | 1 | 7.20 | (3.60 + 3.60)/2 | | 25.92 | |
| | **Cross Rd-3** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.90 + 3.40)/2 | | 54.75 | |
| | Ch: 15.00m to 24.20m | 1 | 9.20 | (3.40 + 3.20)/2 | | 30.36 | |
| | **Cross Rd-2** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.90 + 4.30)/2 | | 61.50 | |
| | Ch: 15.00m to 22.00m | 1 | 7.00 | (4.30 + 4.15)/2 | | 29.58 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.10 + 3.00)/2 | | 53.25 | |
| | Ch: 15.00m to 22.70m | 1 | 7.70 | (3.00 + 3.10)/2 | | 23.49 | |
| | **3rd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.10 + 3.80)/2 | | 66.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.80 + 4.00)/2 | | 58.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.00 + 3.80)/2 | | 58.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.80 + 4.00)/2 | | 58.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.00 + 3.60)/2 | | 57.00 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (3.60 + 3.55)/2 | | 53.63 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (3.55 + 4.30)/2 | | 58.88 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.30 + 3.40)/2 | | 57.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (3.40 + 4.40)/2 | | 58.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.40 + 4.60)/2 | | 67.50 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (4.60 + 4.00)/2 | | 64.50 | |
| | Ch: 165.00m to 178.00m | 1 | 13.00 | (4.00 + 4.60)/2 | | 55.90 | |
| | **2nd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.20 + 4.30)/2 | | 78.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.30 + 4.70)/2 | | 67.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.70 + 4.30)/2 | | 67.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.30 + 4.70)/2 | | 67.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.70 + 5.15)/2 | | 73.88 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.15 + 4.80)/2 | | 74.63 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.80 + 5.10)/2 | | 74.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (5.10 + 4.90)/2 | | 75.00 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.90 + 4.90)/2 | | 73.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.90 + 5.00)/2 | | 74.25 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (5.00 + 4.60)/2 | | 72.00 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (4.60 + 5.20)/2 | | 73.50 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (5.20 + 4.55)/2 | | 73.13 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (4.55 + 3.60)/2 | | 61.13 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (3.60 + 3.50)/2 | | 53.25 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (3.50 + 3.40)/2 | | 51.75 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (3.40 + 3.50)/2 | | 51.75 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (3.50 + 3.60)/2 | | 53.25 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (3.60 + 3.70)/2 | | 54.75 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (3.70 + 3.65)/2 | | 55.13 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (3.65 + 3.80)/2 | | 55.88 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (3.80 + 3.35)/2 | | 53.63 | |
| | Ch: 330.00m to 345.00m | 1 | 15.00 | (3.35 + 3.70)/2 | | 52.88 | |
| | Ch: 345.00m to 360.00m | 1 | 15.00 | (3.70 + 3.20)/2 | | 51.75 | |
| | Ch: 360.00m to 375.00m | 1 | 15.00 | (3.20 + 3.50)/2 | | 50.25 | |
| | Ch: 375.00m to 390.00m | 1 | 15.00 | (3.50 + 3.10)/2 | | 49.50 | |
| | Ch: 390.00m to 395.30m | 1 | 5.30 | (3.10 + 3.00)/2 | | 16.17 | |
| | **Cross Rd-7** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.30 + 3.40)/2 | | 57.75 | |
| | Ch: 15.00m to 27.30m | 1 | 12.30 | (3.40 + 3.10)/2 | | 39.98 | |
| | **1st Main Rd from end** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.00 + 4.30)/2 | | 69.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.30 + 4.80)/2 | | 68.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.80 + 3.70)/2 | | 63.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.70 + 4.90)/2 | | 64.50 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.90 + 4.80)/2 | | 72.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.80 + 5.20)/2 | | 75.00 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.20 + 5.70)/2 | | 81.75 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

METAUS CONSULTANTS

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (5.70 + 5.10)/2 | | 81.00 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (5.10 + 5.10)/2 | | 76.50 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (5.10 + 4.30)/2 | | 70.50 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (4.30 + 4.30)/2 | | 64.50 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (4.30 + 4.40)/2 | | 65.25 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (4.40 + 4.10)/2 | | 63.75 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (4.10 + 3.70)/2 | | 58.50 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (3.70 + 3.10)/2 | | 51.00 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (3.10 + 3.55)/2 | | 49.88 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (3.55 + 3.65)/2 | | 54.00 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (3.65 + 5.65)/2 | | 69.75 | |
| | Ch: 270.00m to 275.00m | 1 | 5.00 | (5.65 + 5.60)/2 | | 28.13 | |
| | Continued | | | | | | |
| | Ch: 275.00m to 290.00m | 1 | 15.00 | (6.80 + 4.00)/2 | | 81.00 | |
| | Ch: 290.00m to 305.00m | 1 | 15.00 | (4.00 + 3.40)/2 | | 55.50 | |
| | Ch: 305.00m to 320.00m | 1 | 15.00 | (3.40 + 3.35)/2 | | 50.63 | |
| | Ch: 320.00m to 335.00m | 1 | 15.00 | (3.35 + 3.65)/2 | | 52.50 | |
| | Ch: 335.00m to 350.00m | 1 | 15.00 | (3.65 + 3.30)/2 | | 52.13 | |
| | Ch: 350.00m to 365.00m | 1 | 15.00 | (3.30 + 3.60)/2 | | 51.75 | |
| | Ch: 365.00m to 380.00m | 1 | 15.00 | (3.60 + 3.80)/2 | | 55.50 | |
| | Ch: 380.00m to 395.00m | 1 | 15.00 | (3.80 + 3.70)/2 | | 56.25 | |
| | Ch: 395.00m to 410.00m | 1 | 15.00 | (3.70 + 3.90)/2 | | 57.00 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 410.00m to 425.00m | 1 | 15.00 | (3.90 + 4.40)/2 | | 62.25 | |
| | Ch: 425.00m to 438.00m | 1 | 13.00 | (4.40 + 7.45)/2 | | 77.03 | |
| | **Cross Rd-8** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.60 + 3.85)/2 | | 55.88 | |
| | Ch: 15.00m to 27.50m | 1 | 12.50 | (3.85 + 4.00)/2 | | 49.06 | |
| | **Cross Rd-9** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.70 + 3.00)/2 | | 50.25 | |
| | Ch: 15.00m to 27.00m | 1 | 12.00 | (3.00 + 3.10)/2 | | 36.60 | |
| | **Kamaru House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 4.80)/2 | | 71.25 | |
| | Ch: 15.00m to 24.50m | 1 | 9.50 | (4.80 + 4.30)/2 | | 43.23 | |
| | Continued | | | | | | |
| | Ch: 24.50m to 39.50m | 1 | 15.00 | (5.90 + 4.45)/2 | | 77.63 | |
| | Ch: 39.50m to 54.50m | 1 | 15.00 | (4.45 + 4.30)/2 | | 65.63 | |
| | Ch: 54.50m to 69.50m | 1 | 15.00 | (4.30 + 4.45)/2 | | 65.63 | |
| | Ch: 69.50m to 84.50m | 1 | 15.00 | (4.45 + 4.60)/2 | | 67.88 | |
| | Ch: 84.50m to 99.50m | 1 | 15.00 | (4.60 + 5.10)/2 | | 72.75 | |
| | Ch: 99.50m to 114.50m | 1 | 15.00 | (5.10 + 4.20)/2 | | 69.75 | |
| | Ch: 114.50m to 129.50m | 1 | 15.00 | (4.20 + 4.50)/2 | | 65.25 | |
| | Ch: 129.50m to 144.50m | 1 | 15.00 | (4.50 + 4.40)/2 | | 66.75 | |
| | Ch: 144.50m to 159.50m | 1 | 15.00 | (4.40 + 4.15)/2 | | 64.13 | |
| | Ch: 159.50m to 174.50m | 1 | 15.00 | (4.15 + 4.65)/2 | | 66.00 | |
| | Ch: 174.50m to 189.50m | 1 | 15.00 | (4.65 + 4.60)/2 | | 69.38 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 189.50m to 204.50m | 1 | 15.00 | (4.60 + 4.70)/2 | | 69.75 | |
| | Ch: 204.50m to 219.50m | 1 | 15.00 | (4.70 + 5.20)/2 | | 74.25 | |
| | Ch: 219.50m to 234.50m | 1 | 15.00 | (5.20 + 4.00)/2 | | 69.00 | |
| | Ch: 234.50m to 249.50m | 1 | 15.00 | (4.00 + 4.00)/2 | | 60.00 | |
| | Ch: 249.50m to 264.50m | 1 | 15.00 | (4.00 + 4.50)/2 | | 63.75 | |
| | Ch: 264.50m to 269.50m | 1 | 5.00 | (4.50 + 4.50)/2 | | 22.50 | |
| | Ch: 269.50m to 284.50m | 1 | 15.00 | (6.80 + 5.00)/2 | | 88.50 | |
| | Ch: 284.50m to 291.50m | 1 | 7.00 | (5.00 + 4.80)/2 | | 34.30 | |
| | **Muniswamappa Garden** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.20 + 5.80)/2 | | 90.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.80 + 5.70)/2 | | 86.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.70 + 5.40)/2 | | 83.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.40 + 5.40)/2 | | 81.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.40 + 5.50)/2 | | 81.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.50 + 5.50)/2 | | 82.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.50 + 5.30)/2 | | 81.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (5.30 + 5.60)/2 | | 81.75 | |
| | Continued | | | | | | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.15 + 4.70)/2 | | 66.38 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.70 + 5.10)/2 | | 73.50 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (5.10 + 4.40)/2 | | 71.25 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (4.40 + 4.10)/2 | | 63.75 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (4.10 + 3.50)/2 | | 57.00 | |
| | Ch: 195.00m to 208.00m | 1 | 13.00 | (3.50 + 4.10)/2 | | 49.40 | |
| | **1st Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.10 + 6.55)/2 | | 94.88 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.55 + 7.25)/2 | | 103.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (7.25 + 6.90)/2 | | 106.13 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.90 + 5.90)/2 | | 96.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.90 + 5.90)/2 | | 88.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.90 + 5.80)/2 | | 87.75 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.80 + 5.90)/2 | | 87.75 | |
| | Ch: 105.00m to 112.00m | 1 | 7.00 | (5.90 + 5.70)/2 | | 40.60 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.10 + 3.50)/2 | | 57.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.50 + 3.95)/2 | | 55.88 | |
| | Ch: 30.00m to 35.30m | 1 | 5.30 | (3.95 + 3.90)/2 | | 20.80 | |
| | **Cross Rd-2** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.60 + 4.15)/2 | | 65.63 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.15 + 4.30)/2 | | 63.38 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.30 + 4.30)/2 | | 64.50 | |
| | Ch: 45.00m to 50.00m | 1 | 5.00 | (4.30 + 4.70)/2 | | 22.50 | |
| | **Cross Rd-3** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.90 + 4.00)/2 | | 59.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.00 + 3.30)/2 | | 54.75 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 37.00m | 1 | 7.00 | (3.30 + 3.00)/2 | | 22.05 | |
| | **Cross Rd-4** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.10 + 3.40)/2 | | 56.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.40 + 3.35)/2 | | 50.63 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.35 + 4.50)/2 | | 58.88 | |
| | Ch: 45.00m to 48.70m | 1 | 3.70 | (4.50 + 4.50)/2 | | 16.65 | |
| | Ch: 48.70m to 51.40m | 1 | 2.70 | (3.50 + 3.50)/2 | | 9.45 | |
| | **Cross Rd-5** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.50 + 3.80)/2 | | 62.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.80 + 4.20)/2 | | 60.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.20 + 3.60)/2 | | 58.50 | |
| | Ch: 45.00m to 53.00m | 1 | 8.00 | (3.60 + 3.40)/2 | | 28.00 | |
| | **Cross Rd-6** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.70 + 4.05)/2 | | 58.13 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.05 + 3.80)/2 | | 58.88 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.80 + 4.00)/2 | | 58.50 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.00 + 4.35)/2 | | 62.63 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.35 + 4.55)/2 | | 66.75 | |
| | Ch: 75.00m to 81.70m | 1 | 6.70 | (4.55 + 4.50)/2 | | 30.32 | |
| | **Cross Rd-7** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 4.20)/2 | | 66.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.20 + 5.15)/2 | | 70.13 | |
| | Ch: 30.00m to 42.70m | 1 | 12.70 | (5.15 + 5.00)/2 | | 64.45 | |
| | **Acchi Store Rd** | | | | | | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೆಸ್ಕಾಂ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೊಮ್ಮನಹಳ್ಳಿ-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 4.30)/2 | | 67.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.30 + 4.50)/2 | | 66.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.50 + 3.90)/2 | | 63.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.90 + 4.60)/2 | | 63.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.60 + 4.40)/2 | | 67.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.40 + 4.60)/2 | | 67.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.60 + 4.00)/2 | | 64.50 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.00 + 3.70)/2 | | 57.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (3.70 + 4.20)/2 | | 59.25 | |
| | Ch: 135.00m to 138.60m | 1 | 3.60 | (4.20 + 4.25)/2 | | 15.21 | |
| | **Kuvempu Nagara 2nd Stage** | | | | | | |
| | **Thetar Gate Opposite Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.30 + 4.40)/2 | | 65.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.40 + 4.70)/2 | | 68.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.70 + 4.60)/2 | | 69.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.60 + 4.10)/2 | | 65.25 | |
| | Ch: 60.00m to 73.50m | 1 | 13.50 | (4.10 + 5.00)/2 | | 61.43 | |
| | **Varadharaju Nagara** | | | | | | |
| | **1st Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.30 + 5.60)/2 | | 89.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.60 + 4.55)/2 | | 76.13 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.55 + 4.30)/2 | | 66.38 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.30 + 4.30)/2 | | 64.50 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 61.00m | 1 | 1.00 | (4.30 + 4.30)/2 | | 4.30 | |
| | **1st Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.35 + 5.30)/2 | | 72.38 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.30 + 5.40)/2 | | 80.25 | |
| | Ch: 30.00m to 35.50m | 1 | 5.50 | (5.40 + 5.20)/2 | | 29.15 | |
| | **2nd Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.90 + 4.40)/2 | | 77.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.40 + 4.80)/2 | | 69.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.80 + 4.80)/2 | | 72.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.80 + 3.90)/2 | | 65.25 | |
| | Ch: 60.00m to 63.60m | 1 | 3.60 | (3.90 + 3.90)/2 | | 14.04 | |
| | **2nd Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.40 + 4.20)/2 | | 64.50 | |
| | Ch: 15.00m to 22.60m | 1 | 7.60 | (4.20 + 4.20)/2 | | 31.92 | |
| | **3rd Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.10 + 5.25)/2 | | 77.63 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.25 + 5.10)/2 | | 77.63 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.10 + 4.00)/2 | | 68.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.00 + 4.20)/2 | | 61.50 | |
| | Ch: 60.00m to 66.00m | 1 | 6.00 | (4.20 + 4.30)/2 | | 25.50 | |
| | **3rd Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.00 + 4.80)/2 | | 73.50 | |
| | Ch: 15.00m to 21.00m | 1 | 6.00 | (4.80 + 4.90)/2 | | 29.10 | |
| | **4th Cross Rd Left Side** | | | | | | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.90 + 3.80)/2 | | 65.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.80 + 3.60)/2 | | 55.50 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.60 + 4.40)/2 | | 60.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.40 + 4.30)/2 | | 65.25 | |
| | Ch: 60.00m to 65.50m | 1 | 5.50 | (4.30 + 3.60)/2 | | 21.73 | |
| | **6th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.00 + 4.20)/2 | | 61.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.20 + 4.20)/2 | | 63.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.20 + 3.50)/2 | | 57.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.50 + 4.10)/2 | | 57.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.10 + 5.10)/2 | | 69.00 | |
| | Ch: 75.00m to 78.00m | 1 | 3.00 | (5.10 + 5.00)/2 | | 15.15 | |
| | **4th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.15 + 5.40)/2 | | 86.63 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.40 + 5.50)/2 | | 81.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.50 + 5.35)/2 | | 81.38 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.35 + 5.55)/2 | | 81.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.55 + 5.40)/2 | | 82.13 | |
| | Ch: 75.00m to 81.00m | 1 | 6.00 | (5.40 + 5.20)/2 | | 31.80 | |
| | **3rd A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.60 + 5.15)/2 | | 80.63 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.15 + 5.10)/2 | | 76.88 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.10 + 6.00)/2 | | 83.25 | |

Contractor

EJUS CONSULTANTS

Consultant

Asst.Engineer

Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿಧಾನಸೌಧ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-01

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.00 + 5.70)/2 | | 87.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.70 + 5.60)/2 | | 84.75 | |
| | Ch: 75.00m to 82.80m | 1 | 7.80 | (5.60 + 5.50)/2 | | 43.29 | |
| | **2nd A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.20 + 5.80)/2 | | 82.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.80 + 5.30)/2 | | 83.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.30 + 5.20)/2 | | 78.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.20 + 4.70)/2 | | 74.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.70 + 5.45)/2 | | 76.13 | |
| | Ch: 75.00m to 84.00m | 1 | 9.00 | (5.45 + 5.60)/2 | | 49.73 | |
| | **1st A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 6.20)/2 | | 81.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.20 + 4.70)/2 | | 81.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.70 + 4.90)/2 | | 72.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.90 + 4.25)/2 | | 68.63 | |
| | Ch: 60.00m to 71.00m | 1 | 11.00 | (4.25 + 4.30)/2 | | 47.03 | |
| | **5th Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 5.10)/2 | | 73.50 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.10 + 4.65)/2 | | 73.13 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.65 + 4.30)/2 | | 67.13 | |
| | Ch: 45.00m to 50.00m | 1 | 5.00 | (4.30 + 5.30)/2 | | 24.00 | |
| | Continued | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.40 + 4.40)/2 | | 66.00 | |

Contractor Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.40 + 4.10)/2 | | 63.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.10 + 4.35)/2 | | 63.38 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.35 + 4.60)/2 | | 67.13 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.60 + 4.40)/2 | | 67.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.40 + 4.30)/2 | | 65.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.30 + 4.25)/2 | | 64.13 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.25 + 4.30)/2 | | 64.13 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.30 + 4.80)/2 | | 68.25 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.80 + 3.90)/2 | | 65.25 | |
| | Ch: 150.00m to 162.00m | 1 | 12.00 | (3.90 + 4.50)/2 | | 50.40 | |
| | Ch: 162.00m to 163.20m Culvert Gap | | 1.20 | | | | |
| | Ch: 163.20m to 175.00m | 1 | 11.80 | (5.40 + 5.60)/2 | | 64.90 | |
| | Ch: 175.00m to 187.00m | 1 | 12.00 | (5.60 + 4.50)/2 | | 60.60 | |
| | **1st Cross A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.30 + 5.20)/2 | | 78.75 | |
| | Ch: 15.00m to 18.00m | 1 | 3.00 | (5.20 + 5.30)/2 | | 15.75 | |
| | **Axis Bank Opposite Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.80 + 4.30)/2 | | 68.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.30 + 5.00)/2 | | 69.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.00 + 5.00)/2 | | 75.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.00 + 5.10)/2 | | 75.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.10 + 5.25)/2 | | 77.63 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.25 + 5.00)/2 | | 76.88 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.00 + 4.80)/2 | | 73.50 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.80 + 4.90)/2 | | 72.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.90 + 4.95)/2 | | 73.88 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.95 + 5.10)/2 | | 75.38 | |
| | Ch: 150.00m to 152.50m | 1 | 2.50 | (5.10 + 5.00)/2 | | 12.63 | |
| | **Singapura Garden** | | | | | | |
| | **4th D Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.20 + 5.15)/2 | | 77.63 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.15 + 4.70)/2 | | 73.88 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.70 + 5.00)/2 | | 72.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.00 + 4.25)/2 | | 69.38 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.25 + 4.70)/2 | | 67.13 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.70 + 4.70)/2 | | 70.50 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.70 + 4.95)/2 | | 72.38 | |
| | Ch: 105.00m to 119.70m | 1 | 14.70 | (4.95 + 6.10)/2 | | 81.22 | |
| | **Vasbalanagara** | | | | | | |
| | **5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.90 + 4.55)/2 | | 70.88 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.55 + 4.65)/2 | | 69.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.65 + 4.10)/2 | | 65.63 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.10 + 6.30)/2 | | 78.00 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.30 + 6.70)/2 | | 97.50 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (6.70 + 7.00)/2 | | 102.75 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (7.00 + 6.50)/2 | | 101.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (6.50 + 6.20)/2 | | 95.25 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (6.20 + 6.85)/2 | | 97.88 | |
| | Ch: 135.00m to 144.00m | 1 | 9.00 | (6.85 + 6.60)/2 | | 60.53 | |
| | **Thirumala Store Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.60 + 5.45)/2 | | 82.88 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.45 + 5.45)/2 | | 81.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.45 + 5.40)/2 | | 81.38 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.40 + 4.10)/2 | | 71.25 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.10 + 3.70)/2 | | 58.50 | |
| | Ch: 75.00m to 86.00m | 1 | 11.00 | (3.70 + 4.40)/2 | | 44.55 | |
| | **3rd Main 5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 5.50)/2 | | 84.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.50 + 4.40)/2 | | 74.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.40 + 4.40)/2 | | 66.00 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.40 + 4.50)/2 | | 66.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.50 + 4.75)/2 | | 69.38 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.75 + 4.70)/2 | | 70.88 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.70 + 5.20)/2 | | 74.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (5.20 + 5.15)/2 | | 77.63 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (5.15 + 5.40)/2 | | 79.13 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (5.40 + 6.40) / 2 | | 88.50 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (6.40 + 6.95) / 2 | | 100.13 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (6.95 + 6.20) / 2 | | 98.63 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (6.20 + 6.00) / 2 | | 91.50 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (6.00 + 6.50) / 2 | | 93.75 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (6.50 + 6.45) / 2 | | 97.13 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (6.45 + 6.20) / 2 | | 94.88 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (6.20 + 6.60) / 2 | | 96.00 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (6.60 + 7.40) / 2 | | 105.00 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (7.40 + 6.95) / 2 | | 107.63 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (6.95 + 8.15) / 2 | | 113.25 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (8.15 + 7.65) / 2 | | 118.50 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (7.65 + 8.35) / 2 | | 120.00 | |
| | Ch: 330.00m to 345.00m | 1 | 15.00 | (8.35 + 8.15) / 2 | | 123.75 | |
| | Ch: 345.00m to 360.00m | 1 | 15.00 | (8.15 + 8.65) / 2 | | 126.00 | |
| | Ch: 360.00m to 375.00m | 1 | 15.00 | (8.65 + 9.60) / 2 | | 136.88 | |
| | Ch: 375.00m to 390.00m | 1 | 15.00 | (9.60 + 9.55) / 2 | | 143.63 | |
| | Ch: 390.00m to 405.00m | 1 | 15.00 | (9.55 + 9.15) / 2 | | 140.25 | |
| | Ch: 405.00m to 420.00m | 1 | 15.00 | (9.15 + 8.55) / 2 | | 132.75 | |
| | Ch: 420.00m to 435.00m | 1 | 15.00 | (8.55 + 9.30) / 2 | | 133.88 | |
| | Ch: 435.00m to 450.00m | 1 | 15.00 | (9.30 + 8.40) / 2 | | 132.75 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 450.00m to 465.00m | 1 | 15.00 | (8.40 + 7.40)/2 | | 118.50 | |
| | Ch: 465.00m to 480.00m | 1 | 15.00 | (7.40 + 5.10)/2 | | 93.75 | |
| | Ch: 480.00m to 495.00m | 1 | 15.00 | (5.10 + 5.60)/2 | | 80.25 | |
| | Ch: 495.00m to 510.00m | 1 | 15.00 | (5.60 + 6.65)/2 | | 91.88 | |
| | Ch: 510.00m to 525.00m | 1 | 15.00 | (6.65 + 6.50)/2 | | 98.63 | |
| | Ch: 525.00m to 537.50m | 1 | 12.50 | (6.50 + 8.30)/2 | | 92.50 | |
| | **Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.10 + 4.10)/2 | | 54.00 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.10 + 5.10)/2 | | 69.00 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.10 + 5.00)/2 | | 75.75 | |
| | Ch: 45.00m to 53.60m | 1 | 8.60 | (5.00 + 5.00)/2 | | 43.00 | |
| | Ch: 53.60m to 65.00m | 1 | 11.40 | (6.00 + 6.30)/2 | | 70.11 | |
| | Ch: 65.00m to 80.00m | 1 | 15.00 | (6.30 + 7.15)/2 | | 100.88 | |
| | Ch: 80.00m to 95.00m | 1 | 15.00 | (7.15 + 7.10)/2 | | 106.88 | |
| | Ch: 95.00m to 110.00m | 1 | 15.00 | (7.10 + 8.90)/2 | | 120.00 | |
| | Ch: 110.00m to 121.00m | 1 | 11.00 | (8.90 + 8.40)/2 | | 95.15 | |
| | Continued Infront of Ground | | | | | | |
| | Ch: 121.00m to 136.00m | 1 | 15.00 | (7.70 + 7.55)/2 | | 114.38 | |
| | Ch: 136.00m to 151.00m | 1 | 15.00 | (7.55 + 8.80)/2 | | 122.63 | |
| | Ch: 151.00m to 166.00m | 1 | 15.00 | (8.80 + 8.45)/2 | | 129.38 | |
| | Ch: 166.00m to 181.00m | 1 | 15.00 | (8.45 + 7.50)/2 | | 118.63 | |
| | Ch: 181.00m to 194.50m | 1 | 13.50 | (7.50 + 7.65)/2 | | 102.26 | |
| | **Profile Corection** | | | | | | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

AEE (VRP)

Assistant Executive Engi
Vidyaranyapura Sub Divis
B.B.M.P, Bangalore - 97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | | 1 | 10.00 | 3.00 | | 30.00 | |
| | | 1 | 15.00 | 2.00 | | 30.00 | |
| | | 1 | 13.00 | 3.00 | | 39.00 | |
| | | 1 | 12.00 | 4.00 | | 48.00 | |
| | | 1 | 11.00 | 3.00 | | 33.00 | |
| | | 1 | 9.00 | 5.00 | | 45.00 | |
| | | 1 | 13.00 | 6.00 | | 78.00 | |
| | | 1 | 10.00 | 4.00 | | 40.00 | |
| | | 1 | 11.00 | 5.00 | | 55.00 | |
| | | 1 | 12.00 | 4.00 | | 48.00 | |
| | | 1 | 10.00 | 3.00 | | 30.00 | |
| | | 1 | 9.00 | 2.00 | | 18.00 | |
| | | 1 | 7.00 | 5.00 | | 35.00 | |
| | | 1 | 14.00 | 3.00 | | 42.00 | |
| | | 1 | 13.00 | 4.00 | | 52.00 | |
| | | 1 | 12.00 | 4.00 | | 48.00 | |
| | | 1 | 11.00 | 5.00 | | 55.00 | |
| | | 1 | 14.00 | 6.00 | | 84.00 | |
| | | 1 | 8.00 | 4.00 | | 32.00 | |
| | | 1 | 10.00 | 3.00 | | 30.00 | |
| | | 1 | 12.00 | 4.00 | | 48.00 | |
| | | 1 | 11.00 | 5.00 | | 55.00 | |
| | | 1 | 15.00 | 6.00 | | 90.00 | |
| | | 1 | 9.00 | 3.00 | | 27.00 | |
| | | 1 | 10.00 | 4.00 | | 40.00 | |
| | | 1 | 13.00 | 3.00 | | 39.00 | |
| | | 1 | 14.00 | 2.00 | | 28.00 | |
| | | 1 | 12.00 | 5.00 | | 60.00 | |
| | | 1 | 13.00 | 6.00 | | 78.00 | |
| | | 1 | 10.00 | 4.00 | | 40.00 | |
| | | 1 | 11.00 | 5.00 | | 55.00 | |
| | | 1 | 9.00 | 4.00 | | 36.00 | |
| | | 1 | 10.00 | 3.00 | | 30.00 | |
| | | 1 | 13.00 | 3.00 | | 39.00 | |
| | | 1 | 12.00 | 2.00 | | 24.00 | |
| | | 1 | 12.00 | 4.00 | | 48.00 | |
| | | 1 | 9.00 | 5.00 | | 45.00 | |
| | | 1 | 14.00 | 3.00 | | 42.00 | |
| | | 1 | 14.00 | 4.00 | | 56.00 | |
| | | 1 | 11.00 | 5.00 | | 55.00 | |
| | | 1 | 12.00 | 6.00 | | 72.00 | |
| | | 1 | 10.00 | 5.00 | | 50.00 | |
| | | 1 | 11.00 | 4.00 | | 44.00 | |
| | | 1 | 11.00 | 3.00 | | 33.00 | |

Contractor

Consultant

TEJAS CONSULTANTS

Asst.Engineer

Asst.Exec.Engineer

Assistant Executive Engi
Vidyaranyapura Sub Divis
B.B.M.P, Bangalore - 97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | | 1 | 12.00 | 5.00 | | 60.00 | |
| | | 1 | 10.00 | 4.00 | | 40.00 | |
| | | 1 | 9.00 | 3.00 | | 27.00 | |
| | | 1 | 11.00 | 2.00 | | 22.00 | |
| | | 1 | 14.00 | 4.00 | | 56.00 | |
| | | 1 | 13.00 | 4.00 | | 52.00 | |
| | | 1 | 12.00 | 3.00 | | 36.00 | |
| | | 1 | 10.00 | 5.00 | | 50.00 | |
| | | 1 | 9.00 | 3.00 | | 27.00 | |
| | | 1 | 8.00 | 3.00 | | 24.00 | |
| | | 1 | 11.00 | 4.00 | | 44.00 | |
| | | 1 | 12.00 | 5.00 | | 60.00 | |
| | | 1 | 13.00 | 6.00 | | 78.00 | |
| | | 1 | 12.00 | 4.00 | | 48.00 | |
| | | 1 | 13.00 | 3.00 | | 39.00 | |
| | | 1 | 10.00 | 4.00 | | 40.00 | |
| | | 1 | 9.00 | 2.00 | | 18.00 | |
| | | 1 | 11.00 | 4.00 | | 44.00 | |
| | | 1 | 12.00 | 3.00 | | 36.00 | |
| | | 1 | 13.00 | 6.00 | | 78.00 | |
| | | 1 | 15.00 | 5.00 | | 75.00 | |
| | | 1 | 14.00 | 4.00 | | 56.00 | |
| | | 1 | 10.00 | 2.00 | | 20.00 | |
| | | 1 | 9.00 | 5.00 | | 45.00 | |
| | | 1 | 9.80 | 5.00 | | 49.00 | |
| | | | | | **Total Qty** | **61754.94** | **Sqm** |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

## Name of Work:Package No.05 (Consists of 3 Works)

Detailed Measurements

Date of Measurements 07-01-2023, 10-01-2023, 13-01-2023

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 15 | Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates ofspecified grading, premixed with bituminous binder VG-40, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification clause No. 505 complete in all respects | | | | | | |
| | **Asphalt Road** | | | | | | |
| | **Edge Corretion/Cut Portion** | | | | | | |
| | **Singapura Paradies** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.05 | 0.79 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.05 | 0.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.05 | 0.79 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.05 | 0.71 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.05 | 0.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.05 | 0.79 | |
| | Ch: 120.00m to 126.00m | 1 | 6.00 | (1.00 + 0.90)/2 | 0.05 | 0.29 | |
| | Ch: 126.00m to 127.20m Culvert Gap | | 1.20 | | | | |
| | Ch: 127.20m to 142.20m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 142.20m to 147.70m | 1 | 5.50 | (0.90 + 0.70)/2 | 0.05 | 0.22 | |
| | **5th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.05 | 0.79 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.00)/2 | 0.05 | 0.75 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.05 | 0.60 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.05 | 0.56 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 120.00m to 137.10m | 1 | 17.10 | (1.10 + 0.80)/2 | 0.05 | 0.81 | |
| | **4th Min Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.05 | 0.71 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 1.20)/2 | 0.05 | 0.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.20 + 0.80)/2 | 0.05 | 0.75 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 135.00m to 147.00m | 1 | 12.00 | (0.80 + 0.90)/2 | 0.05 | 0.51 | |
| | **2nd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.05 | 0.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.05 | 0.68 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.00)/2 | 0.05 | 0.75 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.05 | 0.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.05 | 0.86 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.05 | 0.83 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 150.00m to 161.00m | 1 | 11.00 | (0.90 + 0.90)/2 | 0.05 | 0.50 | |
| | **1st Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.05 | 0.86 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.05 | 0.86 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.05 | 0.90 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.05 | 0.90 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.05 | 0.86 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.40)/2 | 0.05 | 0.90 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.40 + 1.20)/2 | 0.05 | 0.98 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.05 | 0.83 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.05 | 0.75 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.05 | 0.79 | |
| | **1st Main 1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 12.80m | 1 | 12.80 | (0.80 + 0.70)/2 | 0.05 | 0.48 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 12.80m to 27.80m | 1 | 15.00 | (4.30 + 1.00)/2 | 0.05 | 1.99 | |
| | Ch: 27.80m to 42.80m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 42.80m to 57.80m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 57.80m to 72.80m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 72.80m to 87.80m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 87.80m to 102.80m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.05 | 0.68 | |
| | Ch: 102.80m to 110.50m | 1 | 7.70 | (1.00 + 0.80)/2 | 0.05 | 0.35 | |
| | **1st Main 2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 30.00m to 36.10m | 1 | 6.10 | (0.90 + 0.90)/2 | 0.05 | 0.27 | |
| | Ch: 36.10m to 51.10m | 1 | 15.00 | (4.50 + 1.00)/2 | 0.05 | 2.06 | |
| | Ch: 51.10m to 66.10m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 66.10m to 81.10m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 81.10m to 96.10m | 1 | 15.00 | (0.90 + 0.90)/2 | 0.05 | 0.68 | |
| | Ch: 96.10m to 108.90m | 1 | 12.80 | (0.90 + 0.80)/2 | 0.05 | 0.54 | |
| | **1st Main 3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 11.90m | 1 | 11.90 | (1.10 + 0.90)/2 | 0.05 | 0.60 | |
| | Ch: 11.90m to 26.90m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.05 | 0.56 | |
| | Ch: 26.90m to 37.20m | 1 | 10.30 | (0.80 + 1.20)/2 | 0.05 | 0.52 | |
| | Ch: 37.20m to 52.20m | 1 | 15.00 | (0.90 + 1.30)/2 | 0.05 | 0.83 | |
| | Ch: 52.20m to 62.00m | 1 | 9.80 | (1.30 + 1.20)/2 | 0.05 | 0.61 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 62.00m to 77.00m | 1 | 15.00 | (0.90 + 0.90)/2 | 0.05 | 0.68 | |
| | Ch: 77.00m to 86.40m | 1 | 9.40 | (0.90 + 1.00)/2 | 0.05 | 0.45 | |
| | Ch: 86.40m to 101.40m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.05 | 0.90 | |
| | Ch: 101.40m to 116.40m | 1 | 15.00 | (1.30 + 1.30)/2 | 0.05 | 0.98 | |
| | Ch: 116.40m to 125.30m | 1 | 8.90 | (1.30 + 1.40)/2 | 0.05 | 0.60 | |
| | **New Sai Garden** | | | | | | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 5.70)/2 | 0.05 | 4.31 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.70 + 6.10)/2 | 0.05 | 4.43 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.10 + 5.90)/2 | 0.05 | 4.50 | |
| | Ch: 45.00m to 58.00m | 1 | 13.00 | (5.90 + 6.50)/2 | 0.05 | 4.03 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 5.70)/2 | 0.05 | 4.31 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.70 + 5.60)/2 | 0.05 | 4.24 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.60 + 5.70)/2 | 0.05 | 4.24 | |
| | Ch: 45.00m to 54.30m | 1 | 9.30 | (5.70 + 5.70)/2 | 0.05 | 2.65 | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.90 + 5.90)/2 | 0.05 | 4.43 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.90 + 5.60)/2 | 0.05 | 4.31 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.60 + 5.90)/2 | 0.05 | 4.31 | |
| | Ch: 45.00m to 47.00m | 1 | 2.00 | (5.90 + 5.80)/2 | 0.05 | 0.59 | |
| | **Ganesh Layout** | | | | | | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.05 | 0.94 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 20.00m | 1 | 5.00 | (1.20 + 1.10)/2 | 0.05 | 0.29 | |
| | Ch: 20.00m to 35.00m | 1 | 15.00 | (4.80 + 1.00)/2 | 0.05 | 2.18 | |
| | Ch: 35.00m to 50.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 50.00m to 57.60m | 1 | 7.60 | (0.90 + 0.80)/2 | 0.05 | 0.32 | |
| | Ch: 57.60m to 72.60m | 1 | 15.00 | (6.20 + 1.30)/2 | 0.05 | 2.81 | |
| | Ch: 72.60m to 87.60m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.05 | 0.94 | |
| | Ch: 87.60m to 95.10m | 1 | 7.50 | (1.20 + 1.30)/2 | 0.05 | 0.47 | |
| | Ch: 95.10m to 110.10m | 1 | 15.00 | (5.90 + 1.50)/2 | 0.05 | 2.78 | |
| | Ch: 110.10m to 120.40m | 1 | 10.30 | (1.50 + 1.40)/2 | 0.05 | 0.75 | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.05 | 0.79 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.05 | 0.90 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.05 | 1.05 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.50 + 1.00)/2 | 0.05 | 0.94 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.05 | 0.56 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.70 + 1.20)/2 | 0.05 | 0.71 | |
| | Ch: 105.00m to 115.50m | 1 | 10.50 | (1.20 + 1.00)/2 | 0.05 | 0.58 | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.05 | 0.79 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.05 | 0.79 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.05 | 0.79 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.05 | 0.94 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.05 | 0.83 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.05 | 0.79 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.05 | 0.86 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.05 | 0.71 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.05 | 0.83 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.05 | 0.86 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.05 | 0.79 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (0.80 + 1.20)/2 | 0.05 | 0.75 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.05 | 0.83 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.05 | 0.79 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.05 | 0.75 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 330.00m to 336.50m | 1 | 6.50 | (1.00 + 1.20)/2 | 0.05 | 0.36 | |
| | **7th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.05 | 0.53 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.50)/2 | 0.05 | 0.41 | |
| | Ch: 45.00m to 55.40m | 1 | 10.40 | (0.50 + 0.80)/2 | 0.05 | 0.34 | |
| | **6th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.60)/2 | 0.05 | 0.56 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.60 + 0.50)/2 | 0.05 | 0.41 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.50 + 0.80)/2 | 0.05 | 0.49 | |
| | Ch: 45.00m to 46.20m | 1 | 1.20 | (0.80 + 0.90)/2 | 0.05 | 0.05 | |
| | **6th Main Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.05 | 0.60 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.05 | 0.56 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 45.00m to 47.00m | 1 | 2.00 | (0.90 + 0.70)/2 | 0.05 | 0.08 | |
| | **5th Main Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.05 | 0.60 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.05 | 0.56 | |
| | Ch: 30.00m to 36.30m | 1 | 6.30 | (0.80 + 0.90)/2 | 0.05 | 0.27 | |
| | **5th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.60 + 0.90)/2 | 0.05 | 0.56 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.05 | 0.53 | |
| | Ch: 45.00m to 47.50m | 1 | 2.50 | (0.60 + 0.70)/2 | 0.05 | 0.08 | |
| | **4th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.50)/2 | 0.05 | 0.53 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.50 + 0.70)/2 | 0.05 | 0.45 | |
| | Ch: 45.00m to 48.90m | 1 | 3.90 | (0.70 + 0.60)/2 | 0.05 | 0.13 | |
| | **2nd Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.05 | 0.53 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.70)/2 | 0.05 | 0.49 | |
| | Ch: 45.00m to 48.90m | 1 | 3.90 | (0.70 + 0.90)/2 | 0.05 | 0.16 | |
| | **Balaji Layout** | | | | | | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.50 + 5.80)/2 | 0.05 | 4.24 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.80 + 5.70)/2 | 0.05 | 4.31 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.70 + 6.50)/2 | 0.05 | 4.58 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.50 + 6.50)/2 | 0.05 | 4.88 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.50 + 6.20)/2 | 0.05 | 4.76 | |
| | Ch: 75.00m to 89.30m | 1 | 14.30 | (6.20 + 6.50)/2 | 0.05 | 4.54 | |
| | **3rd Cross Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 6.50)/2 | 0.05 | 4.61 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.50 + 6.40)/2 | 0.05 | 4.84 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.40 + 6.40)/2 | 0.05 | 4.80 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.40 + 6.90)/2 | 0.05 | 4.99 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.90 + 6.70)/2 | 0.05 | 5.10 | |
| | Ch: 75.00m to 76.60m | 1 | 1.60 | (6.70 + 6.60)/2 | 0.05 | 0.53 | |
| | **3rd Cross Rd Right Side Rd** | | | | | | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engine

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.80 + 6.10)/2 | 0.05 | 4.84 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.10 + 6.10)/2 | 0.05 | 4.58 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.10 + 6.30)/2 | 0.05 | 4.65 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.30 + 6.40)/2 | 0.05 | 4.76 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.40 + 6.50)/2 | 0.05 | 4.84 | |
| | **3rd Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.00 + 4.80)/2 | 0.05 | 3.68 | |
| | Ch: 15.00m to 21.00m | 1 | 6.00 | (4.80 + 4.90)/2 | 0.05 | 1.46 | |
| | **4th Cross Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 12.10m | 1 | 12.10 | (6.90 + 6.90)/2 | 0.05 | 4.17 | |
| | Ch: 12.10m to 15.90m | 1 | 3.80 | (5.20 + 2.80)/2 | 0.05 | 0.76 | |
| | Ch: 15.90m to 18.50m | 1 | 2.60 | (2.80 + 5.40)/2 | 0.05 | 0.53 | |
| | Ch: 18.50m to 24.50m | 1 | 6.00 | (5.90 + 6.40)/2 | 0.05 | 1.85 | |
| | **4th Cross Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 10.50m | 1 | 10.50 | (6.10 + 6.20)/2 | 0.05 | 3.23 | |
| | Ch: 10.50m to 25.50m | 1 | 15.00 | (5.20 + 4.70)/2 | 0.05 | 3.71 | |
| | Ch: 25.50m to 29.20m | 1 | 3.70 | (4.70 + 4.80)/2 | 0.05 | 0.88 | |
| | Ch: 29.20m to 38.00m | 1 | 8.80 | (5.20 + 6.40)/2 | 0.05 | 2.55 | |
| | Ch: 38.00m to 53.00m | 1 | 15.00 | (4.30 + 5.20)/2 | 0.05 | 3.56 | |
| | Ch: 53.00m to 63.70m | 1 | 10.70 | (5.20 + 6.10)/2 | 0.05 | 3.02 | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.70 + 6.50)/2 | 0.05 | 4.95 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.50 + 6.40)/2 | 0.05 | 4.84 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engine

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.40 + 6.90)/2 | 0.05 | 4.99 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.90 + 6.00)/2 | 0.05 | 4.84 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.00 + 5.40)/2 | 0.05 | 4.28 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.40 + 6.50)/2 | 0.05 | 4.46 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (6.50 + 5.80)/2 | 0.05 | 4.61 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (5.80 + 6.00)/2 | 0.05 | 4.43 | |
| | Ch: 120.00m to 122.50m | 1 | 2.50 | (6.00 + 7.40)/2 | 0.05 | 0.84 | |
| | **Singapura Layout** | | | | | | |
| | **1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.50)/2 | 0.05 | 0.53 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.50 + 0.70)/2 | 0.05 | 0.45 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.05 | 0.49 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 1.00)/2 | 0.05 | 0.60 | |
| | Ch: 60.00m to 70.80m | 1 | 10.80 | (1.00 + 1.20)/2 | 0.05 | 0.59 | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.05 | 1.05 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.05 | 0.94 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.05 | 0.86 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.05 | 0.79 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.30)/2 | 0.05 | 0.83 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.05 | 0.90 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 120.00m to 121.30m | 1 | 1.30 | (1.10 + 1.20)/2 | 0.05 | 0.07 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.10)/2 | 0.05 | 0.98 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.05 | 0.71 | |
| | Ch: 30.00m to 32.00m | 1 | 2.00 | (0.80 + 0.90)/2 | 0.05 | 0.09 | |
| | Ch: 32.00m to 47.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 47.00m to 62.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 62.00m to 77.00m | 1 | 15.00 | (7.50 + 0.90)/2 | 0.05 | 3.15 | |
| | Ch: 77.00m to 92.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 92.00m to 107.00m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.05 | 0.68 | |
| | Ch: 107.00m to 122.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.05 | 0.86 | |
| | Ch: 122.00m to 137.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.05 | 1.01 | |
| | Ch: 137.00m to 152.00m | 1 | 15.00 | (1.40 + 1.00)/2 | 0.05 | 0.90 | |
| | Ch: 152.00m to 167.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.05 | 0.83 | |
| | Ch: 167.00m to 169.60m | 1 | 2.60 | (1.20 + 1.30)/2 | 0.05 | 0.16 | |
| | Ch: 169.60m to 184.60m | 1 | 15.00 | (4.20 + 1.20)/2 | 0.05 | 2.03 | |
| | Ch: 184.60m to 185.60m | 1 | 1.00 | (1.20 + 1.40)/2 | 0.05 | 0.07 | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.20)/2 | 0.05 | 1.01 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.05 | 0.83 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.05 | 0.83 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.05 | 0.94 | |

Contractor Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.05 | 0.86 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.05 | 0.83 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.05 | 0.83 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.05 | 0.83 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.05 | 0.94 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.05 | 0.83 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.05 | 0.83 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.80)/2 | 0.05 | 0.75 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.05 | 0.56 | |
| | Ch: 210.00m to 211.00m | 1 | 1.00 | (0.70 + 0.70)/2 | 0.05 | 0.04 | |
| | **5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.05 | 0.56 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.05 | 0.49 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.05 | 0.53 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.05 | 0.68 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.05 | 0.83 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.05 | 0.79 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.05 | 0.79 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.05 | 0.83 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.05 | 0.79 | |

Contractor Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.05 | 0.90 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.05 | 0.86 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 225.00m to 229.50m | 1 | 4.50 | (1.00 + 1.10)/2 | 0.05 | 0.24 | |
| | **6th Cross Rd From End** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.05 | 0.79 | |
| | Ch: 45.00m to 47.20m | 1 | 2.20 | (1.20 + 1.40)/2 | 0.05 | 0.14 | |
| | Continued | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 1.20)/2 | 0.05 | 0.75 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.05 | 0.94 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.05 | 0.94 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.20)/2 | 0.05 | 0.90 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.05 | 0.83 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.80 + 1.20)/2 | 0.05 | 0.75 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.05 | 0.86 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.05 | 0.79 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.05 | 0.86 | |
| | Ch: 210.00m to 218.90m | 1 | 8.90 | (1.30 + 1.50)/2 | 0.05 | 0.62 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.05 | 0.86 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.05 | 0.79 | |
| | Ch: 30.00m to 34.70m | 1 | 4.70 | (1.10 + 1.00)/2 | 0.05 | 0.25 | |
| | **5th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.05 | 0.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.05 | 0.56 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.70 + 0.70)/2 | 0.05 | 0.53 | |
| | Ch: 90.00m to 96.00m | 1 | 6.00 | (0.70 + 0.80)/2 | 0.05 | 0.23 | |
| | **Patanjali Shop Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.00)/2 | 0.05 | 0.94 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.05 | 0.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.05 | 0.86 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.05 | 0.94 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.05 | 0.83 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.05 | 0.86 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.05 | 0.90 | |
| | Ch: 135.00m to 141.40m | 1 | 6.40 | (1.10 + 0.90)/2 | 0.05 | 0.32 | |
| | **Cross Rd-6** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 15.00m to 20.50m | 1 | 5.50 | (0.80 + 0.90)/2 | 0.05 | 0.23 | |
| | **Cross Rd-5** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 15.00m to 16.00m | 1 | 1.00 | (0.80 + 0.70)/2 | 0.05 | 0.04 | |
| | **Cross Rd-4** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.05 | 0.56 | |
| | Ch: 15.00m to 22.20m | 1 | 7.20 | (0.70 + 0.90)/2 | 0.05 | 0.29 | |
| | **Cross Rd-3** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 15.00m to 24.20m | 1 | 9.20 | (0.90 + 1.00)/2 | 0.05 | 0.44 | |
| | **Cross Rd-2** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 15.00m to 22.00m | 1 | 7.00 | (1.00 + 1.10)/2 | 0.05 | 0.37 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 15.00m to 22.70m | 1 | 7.70 | (0.90 + 0.80)/2 | 0.05 | 0.33 | |
| | **3rd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.05 | 0.75 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.90)/2 | 0.05 | 0.68 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.05 | 0.68 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.05 | 0.56 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.70 + 1.10)/2 | 0.05 | 0.68 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.05 | 0.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.05 | 0.75 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.05 | 0.86 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.05 | 0.79 | |
| | Ch: 165.00m to 178.00m | 1 | 13.00 | (0.90 + 1.20)/2 | 0.05 | 0.68 | |
| | **2nd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.05 | 0.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.05 | 0.83 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.05 | 0.83 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.05 | 0.86 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.05 | 0.83 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.00)/2 | 0.05 | 0.75 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |

Contractor Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.05 | 0.83 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.05 | 0.79 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.05 | 0.56 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.05 | 0.49 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.05 | 0.53 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.05 | 0.56 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.05 | 0.56 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.05 | 0.53 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (0.60 + 0.60)/2 | 0.05 | 0.45 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (0.60 + 0.60)/2 | 0.05 | 0.45 | |
| | Ch: 330.00m to 345.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.05 | 0.53 | |
| | Ch: 345.00m to 360.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.05 | 0.56 | |
| | Ch: 360.00m to 375.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.05 | 0.49 | |
| | Ch: 375.00m to 390.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.05 | 0.53 | |
| | Ch: 390.00m to 395.30m | 1 | 5.30 | (0.80 + 0.60)/2 | 0.05 | 0.19 | |
| | **Cross Rd-7** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 15.00m to 27.30m | 1 | 12.30 | (0.80 + 0.90)/2 | 0.05 | 0.52 | |
| | **1st Main Rd from end** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00) / 2 | 0.05 | 0.71 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 0.90) / 2 | 0.05 | 0.71 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.00) / 2 | 0.05 | 0.71 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 1.10) / 2 | 0.05 | 0.79 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.10 + 1.30) / 2 | 0.05 | 0.90 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.50) / 2 | 0.05 | 1.05 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.50 + 1.40) / 2 | 0.05 | 1.09 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.40 + 1.20) / 2 | 0.05 | 0.98 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.20 + 0.80) / 2 | 0.05 | 0.75 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.80 + 0.90) / 2 | 0.05 | 0.64 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (0.90 + 0.80) / 2 | 0.05 | 0.64 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (0.80 + 0.70) / 2 | 0.05 | 0.56 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.70 + 0.60) / 2 | 0.05 | 0.49 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (0.60 + 0.60) / 2 | 0.05 | 0.45 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (0.60 + 0.60) / 2 | 0.05 | 0.45 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (0.60 + 0.70) / 2 | 0.05 | 0.49 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (0.70 + 1.20) / 2 | 0.05 | 0.71 | |
| | Ch: 270.00m to 275.00m | 1 | 5.00 | (1.20 + 1.40) / 2 | 0.05 | 0.33 | |
| | Continued | | | | | | |
| | Ch: 275.00m to 290.00m | 1 | 15.00 | (1.50 + 1.30) / 2 | 0.05 | 1.05 | |
| | Ch: 290.00m to 305.00m | 1 | 15.00 | (1.30 + 0.90) / 2 | 0.05 | 0.83 | |
| | Ch: 305.00m to 320.00m | 1 | 15.00 | (0.90 + 0.80) / 2 | 0.05 | 0.64 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 320.00m to 335.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.05 | 0.53 | |
| | Ch: 335.00m to 350.00m | 1 | 15.00 | (0.60 + 0.70)/2 | 0.05 | 0.49 | |
| | Ch: 350.00m to 365.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.05 | 0.56 | |
| | Ch: 365.00m to 380.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.05 | 0.53 | |
| | Ch: 380.00m to 395.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.05 | 0.53 | |
| | Ch: 395.00m to 410.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.05 | 0.56 | |
| | Ch: 410.00m to 425.00m | 1 | 15.00 | (0.70 + 1.10)/2 | 0.05 | 0.68 | |
| | Ch: 425.00m to 438.00m | 1 | 13.00 | (1.10 + 1.50)/2 | 0.05 | 0.85 | |
| | **Cross Rd-8** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 15.00m to 27.50m | 1 | 12.50 | (0.80 + 0.60)/2 | 0.05 | 0.44 | |
| | **Cross Rd-9** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 15.00m to 27.00m | 1 | 12.00 | (0.90 + 1.00)/2 | 0.05 | 0.57 | |
| | **Kamaru House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.05 | 0.94 | |
| | Ch: 15.00m to 24.50m | 1 | 9.50 | (1.30 + 1.00)/2 | 0.05 | 0.55 | |
| | Continued | | | | | | |
| | Ch: 24.50m to 39.50m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.05 | 1.05 | |
| | Ch: 39.50m to 54.50m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.05 | 0.90 | |
| | Ch: 54.50m to 69.50m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.05 | 0.86 | |
| | Ch: 69.50m to 84.50m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.05 | 0.94 | |
| | Ch: 84.50m to 99.50m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.05 | 1.05 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 99.50m to 114.50m | 1 | 15.00 | (1.50 + 1.20)/2 | 0.05 | 1.01 | |
| | Ch: 114.50m to 129.50m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.05 | 0.79 | |
| | Ch: 129.50m to 144.50m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.05 | 0.75 | |
| | Ch: 144.50m to 159.50m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.05 | 0.79 | |
| | Ch: 159.50m to 174.50m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 174.50m to 189.50m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 189.50m to 204.50m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.05 | 0.68 | |
| | Ch: 204.50m to 219.50m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.05 | 0.86 | |
| | Ch: 219.50m to 234.50m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.05 | 0.86 | |
| | Ch: 234.50m to 249.50m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 249.50m to 264.50m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 264.50m to 269.50m | 1 | 5.00 | (0.80 + 0.90)/2 | 0.05 | 0.21 | |
| | Ch: 269.50m to 284.50m | 1 | 15.00 | (6.80 + 1.00)/2 | 0.05 | 2.93 | |
| | Ch: 284.50m to 291.50m | 1 | 7.00 | (1.00 + 1.10)/2 | 0.05 | 0.37 | |
| | **Muniswamappa Garden** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.40)/2 | 0.05 | 1.09 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.40 + 1.30)/2 | 0.05 | 1.01 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.05 | 0.86 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.05 | 0.83 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.05 | 0.86 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.05 | 0.90 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.05 | 1.01 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.40 + 1.00)/2 | 0.05 | 0.90 | |
| | Continued | | | | | | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.05 | 0.75 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.05 | 0.86 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.80)/2 | 0.05 | 0.75 | |
| | Ch: 195.00m to 208.00m | 1 | 13.00 | (0.80 + 1.00)/2 | 0.05 | 0.59 | |
| | **1st Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.05 | 1.01 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.40 + 1.50)/2 | 0.05 | 1.09 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.05 | 1.05 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.05 | 1.01 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.40 + 1.30)/2 | 0.05 | 1.01 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.05 | 1.05 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.50 + 1.50)/2 | 0.05 | 1.13 | |
| | Ch: 105.00m to 112.00m | 1 | 7.00 | (1.50 + 1.60)/2 | 0.05 | 0.54 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 30.00m to 35.30m | 1 | 5.30 | (0.80 + 0.90)/2 | 0.05 | 0.23 | |
| | **Cross Rd-2** | | | | | | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.05 | 0.60 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.05 | 0.49 | |
| | Ch: 45.00m to 50.00m | 1 | 5.00 | (0.60 + 0.90)/2 | 0.05 | 0.19 | |
| | **Cross Rd-3** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 30.00m to 37.00m | 1 | 7.00 | (0.80 + 0.60)/2 | 0.05 | 0.25 | |
| | **Cross Rd-4** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.05 | 0.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.05 | 0.60 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.05 | 0.49 | |
| | Ch: 45.00m to 48.70m | 1 | 3.70 | (0.60 + 0.90)/2 | 0.05 | 0.14 | |
| | Ch: 48.70m to 51.40m | 1 | 2.70 | (3.50 + 0.70)/2 | 0.05 | 0.28 | |
| | **Cross Rd-5** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.05 | 0.75 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.05 | 0.71 | |
| | Ch: 45.00m to 53.00m | 1 | 8.00 | (0.80 + 0.90)/2 | 0.05 | 0.34 | |
| | **Cross Rd-6** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 1.10)/2 | 0.05 | 0.71 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.05 | 0.90 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.05 | 0.90 | |
| | Ch: 75.00m to 81.70m | 1 | 6.70 | (1.10 + 1.00)/2 | 0.05 | 0.35 | |
| | **Cross Rd-7** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.05 | 0.79 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.05 | 0.86 | |
| | Ch: 30.00m to 42.70m | 1 | 12.70 | (1.30 + 1.40)/2 | 0.05 | 0.86 | |
| | **Acchi Store Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.05 | 0.68 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.05 | 0.64 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 0.90)/2 | 0.05 | 0.68 | |
| | Ch: 135.00m to 138.60m | 1 | 3.60 | (0.90 + 0.70)/2 | 0.05 | 0.14 | |
| | **Kuvempu Nagara 2nd Stage** | | | | | | |
| | **Thetar Gate Opposite Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.05 | 0.79 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.05 | 0.90 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.05 | 1.01 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.40 + 1.10)/2 | 0.05 | 0.94 | |
| | Ch: 60.00m to 73.50m | 1 | 13.50 | (1.10 + 1.50)/2 | 0.05 | 0.88 | |
| | **Varadharaju Nagara** | | | | | | |
| | **1st Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.00)/2 | 0.05 | 0.94 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 0.60)/2 | 0.05 | 0.56 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 0.70)/2 | 0.05 | 0.49 | |
| | Ch: 60.00m to 61.00m | 1 | 1.00 | (0.70 + 0.90)/2 | 0.05 | 0.04 | |
| | **1st Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.05 | 0.75 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.05 | 0.90 | |
| | Ch: 30.00m to 35.50m | 1 | 5.50 | (1.30 + 1.20)/2 | 0.05 | 0.34 | |
| | **2nd Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.05 | 0.83 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.60)/2 | 0.05 | 0.56 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.05 | 0.53 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.05 | 0.56 | |
| | Ch: 60.00m to 63.60m | 1 | 3.60 | (0.70 + 0.90)/2 | 0.05 | 0.14 | |
| | **2nd Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 15.00m to 22.60m | 1 | 7.60 | (0.90 + 0.80)/2 | 0.05 | 0.32 | |
| | **3rd Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.05 | 0.94 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.40)/2 | 0.05 | 0.98 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.40 + 0.90)/2 | 0.05 | 0.86 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.05 | 0.75 | |
| | Ch: 60.00m to 66.00m | 1 | 6.00 | (1.10 + 0.80)/2 | 0.05 | 0.29 | |
| | **4th Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.05 | 0.71 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.05 | 0.64 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.05 | 0.53 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 1.10)/2 | 0.05 | 0.64 | |
| | Ch: 60.00m to 65.50m | 1 | 5.50 | (1.10 + 0.80)/2 | 0.05 | 0.26 | |
| | **6th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.00 + 4.20)/2 | 0.05 | 3.08 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.20 + 4.20)/2 | 0.05 | 3.15 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.20 + 3.50)/2 | 0.05 | 2.89 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.50 + 4.10)/2 | 0.05 | 2.85 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.10 + 5.10)/2 | 0.05 | 3.45 | |
| | Ch: 75.00m to 78.00m | 1 | 3.00 | (5.10 + 5.00)/2 | 0.05 | 0.76 | |
| | **4th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.15 + 5.40)/2 | 0.05 | 4.33 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.40 + 5.50)/2 | 0.05 | 4.09 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.50 + 5.35)/2 | 0.05 | 4.07 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.35 + 5.55)/2 | 0.05 | 4.09 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.55 + 5.40)/2 | 0.05 | 4.11 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 75.00m to 81.00m | 1 | 6.00 | (5.40 + 5.20)/2 | 0.05 | 1.59 | |
| | **3rd A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.60 + 5.15)/2 | 0.05 | 4.03 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.15 + 5.10)/2 | 0.05 | 3.84 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.10 + 6.00)/2 | 0.05 | 4.16 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.00 + 5.70)/2 | 0.05 | 4.39 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.70 + 5.60)/2 | 0.05 | 4.24 | |
| | Ch: 75.00m to 82.80m | 1 | 7.80 | (5.60 + 5.50)/2 | 0.05 | 2.16 | |
| | **2nd A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.20 + 5.80)/2 | 0.05 | 4.13 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.80 + 5.30)/2 | 0.05 | 4.16 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.30 + 5.20)/2 | 0.05 | 3.94 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.20 + 4.70)/2 | 0.05 | 3.71 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.70 + 5.45)/2 | 0.05 | 3.81 | |
| | Ch: 75.00m to 84.00m | 1 | 9.00 | (5.45 + 5.60)/2 | 0.05 | 2.49 | |
| | **1st A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 6.20)/2 | 0.05 | 4.09 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.20 + 4.70)/2 | 0.05 | 4.09 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.70 + 4.90)/2 | 0.05 | 3.60 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.90 + 4.25)/2 | 0.05 | 3.43 | |
| | Ch: 60.00m to 71.00m | 1 | 11.00 | (4.25 + 4.30)/2 | 0.05 | 2.35 | |
| | **5th Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 5.10)/2 | 0.05 | 3.68 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.10 + 4.65)/2 | 0.05 | 3.66 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.65 + 4.30)/2 | 0.05 | 3.36 | |
| | Ch: 45.00m to 50.00m | 1 | 5.00 | (4.30 + 5.30)/2 | 0.05 | 1.20 | |
| | Continued | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.40 + 4.40)/2 | 0.05 | 3.30 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.40 + 4.10)/2 | 0.05 | 3.19 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.10 + 4.35)/2 | 0.05 | 3.17 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.35 + 4.60)/2 | 0.05 | 3.36 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.60 + 4.40)/2 | 0.05 | 3.38 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.40 + 4.30)/2 | 0.05 | 3.26 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.30 + 4.25)/2 | 0.05 | 3.21 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.25 + 4.30)/2 | 0.05 | 3.21 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.30 + 4.80)/2 | 0.05 | 3.41 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.80 + 3.90)/2 | 0.05 | 3.26 | |
| | Ch: 150.00m to 162.00m | 1 | 12.00 | (3.90 + 4.50)/2 | 0.05 | 2.52 | |
| | Ch: 162.00m to 163.20m Culvert Gap | | 1.20 | | | | |
| | Ch: 163.20m to 175.00m | 1 | 11.80 | (5.40 + 5.60)/2 | 0.05 | 3.25 | |
| | Ch: 175.00m to 187.00m | 1 | 12.00 | (5.60 + 4.50)/2 | 0.05 | 3.03 | |
| | **1st Cross A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.30 + 5.20)/2 | 0.05 | 3.94 | |
| | Ch: 15.00m to 18.00m | 1 | 3.00 | (5.20 + 5.30)/2 | 0.05 | 0.79 | |
| | **Axis Bank Opposite Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.80 + 4.30)/2 | 0.05 | 3.41 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.30 + 5.00) / 2 | 0.05 | 3.49 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.00 + 5.00) / 2 | 0.05 | 3.75 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.00 + 5.10) / 2 | 0.05 | 3.79 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.10 + 5.25) / 2 | 0.05 | 3.88 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.25 + 5.00) / 2 | 0.05 | 3.84 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.00 + 4.80) / 2 | 0.05 | 3.68 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.80 + 4.90) / 2 | 0.05 | 3.64 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.90 + 4.95) / 2 | 0.05 | 3.69 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.95 + 5.10) / 2 | 0.05 | 3.77 | |
| | Ch: 150.00m to 152.50m | 1 | 2.50 | (5.10 + 5.00) / 2 | 0.05 | 0.63 | |
| | **Singapura Garden** | | | | | | |
| | **4th D Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.30) / 2 | 0.05 | 0.90 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.30 + 0.90) / 2 | 0.05 | 0.83 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.00) / 2 | 0.05 | 0.71 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 0.80) / 2 | 0.05 | 0.68 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 0.90) / 2 | 0.05 | 0.64 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 0.70) / 2 | 0.05 | 0.60 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.70 + 1.00) / 2 | 0.05 | 0.64 | |
| | Ch: 105.00m to 119.70m | 1 | 14.70 | (1.00 + 1.30) / 2 | 0.05 | 0.85 | |
| | **Vasbalanagara** | | | | | | |
| | **5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90) / 2 | 0.05 | 0.75 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engine

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುಚ್ಛಕ್ತಿ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.05 | 0.79 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.05 | 0.86 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.05 | 0.79 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 1.30)/2 | 0.05 | 0.83 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.05 | 1.05 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.05 | 1.05 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.05 | 1.01 | |
| | Ch: 135.00m to 144.00m | 1 | 9.00 | (1.40 + 1.10)/2 | 0.05 | 0.56 | |
| | **Thirumala Store Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.60 + 5.45)/2 | 0.05 | 4.14 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.45 + 5.45)/2 | 0.05 | 4.09 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.45 + 5.40)/2 | 0.05 | 4.07 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.40 + 4.10)/2 | 0.05 | 3.56 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.10 + 3.70)/2 | 0.05 | 2.93 | |
| | Ch: 75.00m to 86.00m | 1 | 11.00 | (3.70 + 4.40)/2 | 0.05 | 2.23 | |
| | **3rd Main 5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (2.30 + 1.20)/2 | 0.05 | 1.31 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.50)/2 | 0.05 | 1.01 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.50 + 1.70)/2 | 0.05 | 1.20 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.70 + 1.90)/2 | 0.05 | 1.35 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.90 + 2.10)/2 | 0.05 | 1.50 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engine

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುದ್ವಿಭಾಗ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (2.10 + 1.50) / 2 | 0.05 | 1.35 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.50 + 1.80) / 2 | 0.05 | 1.24 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.80 + 1.40) / 2 | 0.05 | 1.20 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.40 + 1.60) / 2 | 0.05 | 1.13 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.60 + 2.00) / 2 | 0.05 | 1.35 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (2.00 + 2.10) / 2 | 0.05 | 1.54 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (2.10 + 2.30) / 2 | 0.05 | 1.65 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (2.30 + 1.80) / 2 | 0.05 | 1.54 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.80 + 1.90) / 2 | 0.05 | 1.39 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.90 + 2.10) / 2 | 0.05 | 1.50 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (2.10 + 2.00) / 2 | 0.05 | 1.54 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (2.00 + 1.80) / 2 | 0.05 | 1.43 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (1.80 + 1.90) / 2 | 0.05 | 1.39 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (1.90 + 1.90) / 2 | 0.05 | 1.43 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (1.90 + 1.70) / 2 | 0.05 | 1.35 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (1.70 + 1.60) / 2 | 0.05 | 1.24 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (1.60 + 2.00) / 2 | 0.05 | 1.35 | |
| | Ch: 330.00m to 345.00m | 1 | 15.00 | (2.00 + 2.10) / 2 | 0.05 | 1.54 | |
| | Ch: 345.00m to 360.00m | 1 | 15.00 | (2.10 + 1.80) / 2 | 0.05 | 1.46 | |
| | Ch: 360.00m to 375.00m | 1 | 15.00 | (1.80 + 2.30) / 2 | 0.05 | 1.54 | |
| | Ch: 375.00m to 390.00m | 1 | 15.00 | (2.30 + 2.50) / 2 | 0.05 | 1.80 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engine

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 390.00m to 405.00m | 1 | 15.00 | (2.50 + 1.90)/2 | 0.05 | 1.65 | |
| | Ch: 405.00m to 420.00m | 1 | 15.00 | (1.90 + 1.70)/2 | 0.05 | 1.35 | |
| | Ch: 420.00m to 435.00m | 1 | 15.00 | (1.70 + 2.10)/2 | 0.05 | 1.43 | |
| | Ch: 435.00m to 450.00m | 1 | 15.00 | (2.10 + 2.30)/2 | 0.05 | 1.65 | |
| | Ch: 450.00m to 465.00m | 1 | 15.00 | (2.30 + 1.80)/2 | 0.05 | 1.54 | |
| | Ch: 465.00m to 480.00m | 1 | 15.00 | (1.80 + 1.40)/2 | 0.05 | 1.20 | |
| | Ch: 480.00m to 495.00m | 1 | 15.00 | (1.40 + 1.30)/2 | 0.05 | 1.01 | |
| | Ch: 495.00m to 510.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.05 | 1.05 | |
| | Ch: 510.00m to 525.00m | 1 | 15.00 | (1.50 + 1.40)/2 | 0.05 | 1.09 | |
| | Ch: 525.00m to 537.50m | 1 | 12.50 | (1.40 + 1.60)/2 | 0.05 | 0.94 | |
| | **Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.05 | 0.71 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.05 | 0.79 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.05 | 0.79 | |
| | Ch: 45.00m to 53.60m | 1 | 8.60 | (1.00 + 1.10)/2 | 0.05 | 0.45 | |
| | Ch: 53.60m to 65.00m | 1 | 11.40 | (6.00 + 1.30)/2 | 0.05 | 2.08 | |
| | Ch: 65.00m to 80.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.05 | 1.05 | |
| | Ch: 80.00m to 95.00m | 1 | 15.00 | (1.50 + 1.80)/2 | 0.05 | 1.24 | |
| | Ch: 95.00m to 110.00m | 1 | 15.00 | (1.80 + 2.10)/2 | 0.05 | 1.46 | |
| | Ch: 110.00m to 121.00m | 1 | 11.00 | (2.10 + 2.00)/2 | 0.05 | 1.13 | |
| | Continued Infront of Ground | | | | | | |
| | Ch: 121.00m to 136.00m | 1 | 15.00 | (2.10 + 2.00)/2 | 0.05 | 1.54 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 136.00m to 151.00m | 1 | 15.00 | (2.00 + 2.50)/2 | 0.05 | 1.69 | |
| | Ch: 151.00m to 166.00m | 1 | 15.00 | (2.50 + 2.40)/2 | 0.05 | 1.84 | |
| | Ch: 166.00m to 181.00m | 1 | 15.00 | (2.40 + 1.80)/2 | 0.05 | 1.58 | |
| | Ch: 181.00m to 194.50m | 1 | 13.50 | (1.80 + 1.60)/2 | 0.05 | 1.15 | |
| | **Profile Corection** | | | | | | |
| | | 1 | 10.00 | 3.00 | 0.05 | 1.50 | |
| | | 1 | 15.00 | 2.00 | 0.05 | 1.50 | |
| | | 1 | 13.00 | 3.00 | 0.05 | 1.95 | |
| | | 1 | 12.00 | 4.00 | 0.05 | 2.40 | |
| | | 1 | 11.00 | 3.00 | 0.05 | 1.65 | |
| | | 1 | 9.00 | 5.00 | 0.05 | 2.25 | |
| | | 1 | 13.00 | 6.00 | 0.05 | 3.90 | |
| | | 1 | 10.00 | 4.00 | 0.05 | 2.00 | |
| | | 1 | 11.00 | 5.00 | 0.05 | 2.75 | |
| | | 1 | 12.00 | 4.00 | 0.05 | 2.40 | |
| | | 1 | 10.00 | 3.00 | 0.05 | 1.50 | |
| | | 1 | 9.00 | 2.00 | 0.05 | 0.90 | |
| | | 1 | 7.00 | 5.00 | 0.05 | 1.75 | |
| | | 1 | 14.00 | 3.00 | 0.05 | 2.10 | |
| | | 1 | 13.00 | 4.00 | 0.05 | 2.60 | |
| | | 1 | 12.00 | 4.00 | 0.05 | 2.40 | |
| | | 1 | 11.00 | 5.00 | 0.05 | 2.75 | |
| | | 1 | 14.00 | 6.00 | 0.05 | 4.20 | |
| | | 1 | 8.00 | 4.00 | 0.05 | 1.60 | |
| | | 1 | 10.00 | 3.00 | 0.05 | 1.50 | |
| | | 1 | 12.00 | 4.00 | 0.05 | 2.40 | |
| | | 1 | 11.00 | 5.00 | 0.05 | 2.75 | |
| | | 1 | 15.00 | 6.00 | 0.05 | 4.50 | |
| | | 1 | 9.00 | 3.00 | 0.05 | 1.35 | |
| | | 1 | 10.00 | 4.00 | 0.05 | 2.00 | |
| | | 1 | 13.00 | 3.00 | 0.05 | 1.95 | |
| | | 1 | 14.00 | 2.00 | 0.05 | 1.40 | |
| | | 1 | 12.00 | 5.00 | 0.05 | 3.00 | |
| | | 1 | 13.00 | 6.00 | 0.05 | 3.90 | |
| | | 1 | 10.00 | 4.00 | 0.05 | 2.00 | |
| | | 1 | 11.00 | 5.00 | 0.05 | 2.75 | |
| | | 1 | 9.00 | 4.00 | 0.05 | 1.80 | |
| | | 1 | 10.00 | 3.00 | 0.05 | 1.50 | |
| | | 1 | 13.00 | 3.00 | 0.05 | 1.95 | |
| | | 1 | 12.00 | 2.00 | 0.05 | 1.20 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

Assistant Executive Engin
Vidyaranyapura Sub Divisi
B.B.M.P, Bangalore - 97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | | 1 | 12.00 | 4.00 | 0.05 | 2.40 | |
| | | 1 | 9.00 | 5.00 | 0.05 | 2.25 | |
| | | 1 | 14.00 | 3.00 | 0.05 | 2.10 | |
| | | 1 | 14.00 | 4.00 | 0.05 | 2.80 | |
| | | 1 | 11.00 | 5.00 | 0.05 | 2.75 | |
| | | 1 | 12.00 | 6.00 | 0.05 | 3.60 | |
| | | 1 | 10.00 | 5.00 | 0.05 | 2.50 | |
| | | 1 | 11.00 | 4.00 | 0.05 | 2.20 | |
| | | 1 | 11.00 | 3.00 | 0.05 | 1.65 | |
| | | 1 | 12.00 | 5.00 | 0.05 | 3.00 | |
| | | 1 | 10.00 | 4.00 | 0.05 | 2.00 | |
| | | 1 | 9.00 | 3.00 | 0.05 | 1.35 | |
| | | 1 | 11.00 | 2.00 | 0.05 | 1.10 | |
| | | 1 | 14.00 | 4.00 | 0.05 | 2.80 | |
| | | 1 | 13.00 | 4.00 | 0.05 | 2.60 | |
| | | 1 | 12.00 | 3.00 | 0.05 | 1.80 | |
| | | 1 | 10.00 | 5.00 | 0.05 | 2.50 | |
| | | 1 | 9.00 | 3.00 | 0.05 | 1.35 | |
| | | 1 | 8.00 | 3.00 | 0.05 | 1.20 | |
| | | 1 | 11.00 | 4.00 | 0.05 | 2.20 | |
| | | 1 | 12.00 | 5.00 | 0.05 | 3.00 | |
| | | 1 | 13.00 | 6.00 | 0.05 | 3.90 | |
| | | 1 | 12.00 | 4.00 | 0.05 | 2.40 | |
| | | 1 | 13.00 | 3.00 | 0.05 | 1.95 | |
| | | 1 | 10.00 | 4.00 | 0.05 | 2.00 | |
| | | 1 | 9.00 | 2.00 | 0.05 | 0.90 | |
| | | 1 | 11.00 | 4.00 | 0.05 | 2.20 | |
| | | 1 | 12.00 | 3.00 | 0.05 | 1.80 | |
| | | 1 | 13.00 | 6.00 | 0.05 | 3.90 | |
| | | 1 | 15.00 | 5.00 | 0.05 | 3.75 | |
| | | 1 | 14.00 | 4.00 | 0.05 | 2.80 | |
| | | 1 | 10.00 | 2.00 | 0.05 | 1.00 | |
| | | 1 | 9.00 | 5.00 | 0.05 | 2.25 | |
| | | 1 | 9.80 | 5.00 | 0.05 | 2.45 | |
| | | | | | **Total Qty** | **956.87** | **Cum** |

7

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

Assistant Executive Engin
Vidyaranyapura Sub Divisi
B.B.M.P, Bangalore - 97

## Name of Work:Package No.05 (Consists of 3 Works)

Detailed Measurements

Date of Measurements 12-12-2022, 14-12-2022, 15-12-2022,

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 18 | Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:3:6 (M10) Using 20 mm nominal size graded crushed coarse aggregates | | | | | | |
| | **RCC Drain PCC** | | | | | | |
| | **Shimadri Layout** | | | | | | |
| | **1st Cross Rd** | | | | | | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 90.00m to 98.20m | 1 | 8.20 | 1.10 | 0.15 | 1.35 | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 90.00m to 104.80m | 1 | 14.80 | 1.10 | 0.15 | 2.44 | |
| | **2nd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.00 | 0.15 | 4.50 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 1.00 | 0.15 | 4.50 | |
| | Ch: 60.00m to 68.20m | 1 | 8.20 | 1.00 | 0.15 | 1.23 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.00 | 0.15 | 4.50 | |
| | Ch: 30.00m to 53.50m | 1 | 23.50 | 1.00 | 0.15 | 3.53 | |
| | Ch: 53.50m to 58.40m Road Gap | | 4.90 | | | | |
| | Ch: 58.40m to 68.20m | 1 | 9.80 | 1.00 | 0.15 | 1.47 | |
| | **3rd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.00 | 0.15 | 4.50 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 1.00 | 0.15 | 4.50 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 1.00 | 0.15 | 4.50 | |
| | Ch: 90.00m to 105.40m | 1 | 15.40 | 1.00 | 0.15 | 2.31 | |
| | **RHS** | | | | | | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.00 | 0.15 | 4.50 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 1.00 | 0.15 | 4.50 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 1.00 | 0.15 | 4.50 | |
| | Ch: 90.00m to 109.70m | 1 | 19.70 | 1.00 | 0.15 | 2.96 | |
| | **4th Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.00 | 0.15 | 4.50 | |
| | Ch: 30.00m to 56.20m | 1 | 26.20 | 1.00 | 0.15 | 3.93 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.00 | 0.15 | 4.50 | |
| | Ch: 30.00m to 57.0m | 1 | 27.00 | 1.00 | 0.15 | 4.05 | |
| | **5th Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.00 | 0.15 | 4.50 | |
| | Ch: 30.00m to 56.40m | 1 | 26.40 | 1.00 | 0.15 | 3.96 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.00 | 0.15 | 4.50 | |
| | Ch: 30.00m to 56.00m | 1 | 26.00 | 1.00 | 0.15 | 3.90 | |
| | **Singapura Paradise** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 90.00m to 120.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 120.00m to 150.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 150.00m to 180.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 180.00m to 197.20m | 1 | 17.20 | 1.10 | 0.15 | 2.84 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 1.10 | 0.15 | 4.95 | |
| | Ch: 90.00m to 92.50m | 1 | 2.50 | 1.10 | 0.15 | 0.41 | |
| | **Culvert** | | | | | | |
| | | 1 | 5.00 | 1.50 | 0.15 | 1.13 | |
| | | 1 | 5.50 | 1.50 | 0.15 | 1.24 | |
| | | | | | **Total Qty** | **169.49** | **Cum** |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

## Name of Work:Package No.05 (Consists of 3 Works)

Detailed Measurements

Date of Measurements 16-12-2022, 20-12-2022,

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 19 | Providing and laying in position Reinforced cement concrete for all Foundation works. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticizers laid in finished layers, well compacted using needle vibrators, including all lead & lifts, cost of all materials, quality confirming to the requirements of relevant IS codes , labour, Usage charges of machinery, curing and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates | | | | | | |
| | **RCC Drain Raft** | | | | | | |
| | **Shimadri Layout** | | | | | | |
| | **1st Cross Rd** | | | | | | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 90.00m to 98.20m | 1 | 8.20 | 0.90 | 0.15 | 1.11 | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 90.00m to 104.80m | 1 | 14.80 | 0.90 | 0.15 | 2.00 | |
| | **2nd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.75 | 0.15 | 3.38 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 0.75 | 0.15 | 3.38 | |
| | Ch: 60.00m to 68.20m | 1 | 8.20 | 0.75 | 0.15 | 0.92 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.75 | 0.15 | 3.38 | |
| | Ch: 30.00m to 53.50m | 1 | 23.50 | 0.75 | 0.15 | 2.64 | |
| | Ch: 53.50m to 58.40m Road Gap | | 4.90 | | | | |
| | Ch: 58.40m to 68.20m | 1 | 9.80 | 0.75 | 0.15 | 1.10 | |
| | **3rd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.75 | 0.15 | 3.38 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 0.75 | 0.15 | 3.38 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 0.75 | 0.15 | 3.38 | |
| | Ch: 90.00m to 105.40m | 1 | 15.40 | 0.75 | 0.15 | 1.73 | |
| | **RHS** | | | | | | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.75 | 0.15 | 3.38 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 0.75 | 0.15 | 3.38 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 0.75 | 0.15 | 3.38 | |
| | Ch: 90.00m to 109.70m | 1 | 19.70 | 0.75 | 0.15 | 2.22 | |
| | **4th Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.75 | 0.15 | 3.38 | |
| | Ch: 30.00m to 56.20m | 1 | 26.20 | 0.75 | 0.15 | 2.95 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.75 | 0.15 | 3.38 | |
| | Ch: 30.00m to 57.0m | 1 | 27.00 | 0.75 | 0.15 | 3.04 | |
| | **5th Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.75 | 0.15 | 3.38 | |
| | Ch: 30.00m to 56.40m | 1 | 26.40 | 0.75 | 0.15 | 2.97 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.75 | 0.15 | 3.38 | |
| | Ch: 30.00m to 56.00m | 1 | 26.00 | 0.75 | 0.15 | 2.93 | |
| | **Singapura Paradise** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 90.00m to 120.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 120.00m to 150.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 150.00m to 180.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 180.00m to 197.20m | 1 | 17.20 | 0.90 | 0.15 | 2.32 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 30.00m to 60.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 60.00m to 90.00m | 1 | 30.00 | 0.90 | 0.15 | 4.05 | |
| | Ch: 90.00m to 92.50m | 1 | 2.50 | 0.90 | 0.15 | 0.34 | |
| | **RCC Drain Wall** | | | | | | |
| | **Shimadri Layout** | | | | | | |
| | **1st Cross Rd** | | | | | | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 2 | 30.00 | 0.15 | 0.65 | 5.85 | |
| | Ch: 30.00m to 60.00m | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | Ch: 60.00m to 90.00m | 2 | 30.00 | 0.15 | 0.55 | 4.95 | |
| | Ch: 90.00m to 98.20m | 2 | 8.20 | 0.15 | 0.45 | 1.11 | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | Ch: 30.00m to 60.00m | 2 | 30.00 | 0.15 | 0.65 | 5.85 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಮಾಗಡಿ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-91

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 90.00m | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | Ch: 90.00m to 104.80m | 2 | 14.80 | 0.15 | 0.55 | 2.44 | |
| | **2nd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 2 | 30.00 | 0.15 | 0.65 | 5.85 | |
| | Ch: 30.00m to 60.00m | 2 | 30.00 | 0.15 | 0.55 | 4.95 | |
| | Ch: 60.00m to 68.20m | 2 | 8.20 | 0.15 | 0.60 | 1.48 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 2 | 30.00 | 0.15 | 0.65 | 5.85 | |
| | Ch: 30.00m to 53.50m | 2 | 23.50 | 0.15 | 0.55 | 3.88 | |
| | Ch: 53.50m to 58.40m Road Gap | | 4.90 | | | | |
| | Ch: 58.40m to 68.20m | 2 | 9.80 | 0.15 | 0.55 | 1.62 | |
| | **3rd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 2 | 30.00 | 0.15 | 0.65 | 5.85 | |
| | Ch: 30.00m to 60.00m | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | Ch: 60.00m to 90.00m | 2 | 30.00 | 0.15 | 0.55 | 4.95 | |
| | Ch: 90.00m to 105.40m | 2 | 15.40 | 0.15 | 0.60 | 2.77 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 2 | 30.00 | 0.15 | 0.65 | 5.85 | |
| | Ch: 30.00m to 60.00m | 2 | 30.00 | 0.15 | 0.55 | 4.95 | |
| | Ch: 60.00m to 90.00m | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | Ch: 90.00m to 109.70m | 2 | 19.70 | 0.15 | 0.50 | 2.96 | |
| | **4th Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 2 | 30.00 | 0.15 | 0.65 | 5.85 | |
| | Ch: 30.00m to 56.20m | 2 | 26.20 | 0.15 | 0.60 | 4.72 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 2 | 30.00 | 0.15 | 0.65 | 5.85 | |
| | Ch: 30.00m to 57.0m | 2 | 27.00 | 0.15 | 0.55 | 4.46 | |
| | **5th Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 2 | 30.00 | 0.15 | 0.65 | 5.85 | |
| | Ch: 30.00m to 56.40m | 2 | 26.40 | 0.15 | 0.60 | 4.75 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 2 | 30.00 | 0.15 | 0.65 | 5.85 | |
| | Ch: 30.00m to 56.00m | 2 | 26.00 | 0.15 | 0.60 | 4.68 | |
| | **Singapura Paradise** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 2 | 30.00 | 0.15 | 0.65 | 5.85 | |
| | Ch: 30.00m to 60.00m | 2 | 30.00 | 0.15 | 0.60 | 5.40 | |
| | Ch: 60.00m to 90.00m | 2 | 30.00 | 0.15 | 0.55 | 4.95 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 90.00m to 120.00m | 2 | 30.00 | 0.15 | 0.65 | 5.85 | |
| | Ch: 120.00m to 150.00m | 2 | 30.00 | 0.15 | 0.50 | 4.50 | |
| | Ch: 150.00m to 180.00m | 2 | 30.00 | 0.15 | 0.55 | 4.95 | |
| | Ch: 180.00m to 197.20m | 2 | 17.20 | 0.15 | 0.60 | 3.10 | |
| | **RHS** | | | | | | |
| | Ch: 0.00m to 30.00m | 2 | 30.00 | 0.15 | 0.65 | 5.85 | |
| | Ch: 30.00m to 60.00m | 2 | 30.00 | 0.15 | 0.55 | 4.95 | |
| | Ch: 60.00m to 90.00m | 2 | 30.00 | 0.15 | 0.65 | 5.85 | |
| | Ch: 90.00m to 92.50m | 2 | 2.50 | 0.15 | 0.60 | 0.45 | |
| | **Culvert Raft** | | | | | | |
| | | 1 | 5.00 | 1.20 | 0.20 | 1.20 | |
| | | 1 | 5.50 | 1.20 | 0.20 | 1.32 | |
| | **Culvert Wall** | | | | | | |
| | | 2 | 5.00 | 0.23 | 0.45 | 1.04 | |
| | | 2 | 5.50 | 0.23 | 0.45 | 1.14 | |
| | | | | | **Total Qty** | **327.43** | **Cum** |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆ ವಿಭಾಗ
ಬಿ.ಡಿ.ಎ.ಬಿ., ಬೆಂಗಳೂರು-37

| Name of Work:Package No.05 (Consists of 3 Works) | | | | | | | |
|---|---|---|---|---|---|---|---|
| Detailed Measurements | | | | | | | |
| **Measurement Recorded On:** 12-12-2022, 14-12-2022 | | | | | | | |
| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
| 20 | Supplying, Fitting and Placing TMT Fe 500 & above Reinforcement in Foundation / Substructure / Superstructure complete as per Drawing and Technical Specifications | | | | | | |
| | **RCC Drain** | | | | | | |
| | **Shimadri Layout** | | | | | | |
| | **1st Cross Rd** | | | | | | |
| | **RHS** | | | | | | |
| | Total Drain Length=98.20m | | | | | | |
| | Main Bar 10mm dia @125mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | Distrubution Bar 10mm dia @145mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=795 | 795 | 2.10 | | 0.61 | 1018.40 | |
| | No of distrubution Bars=14 | 14 | 98.20 | | 0.61 | 838.63 | |
| | **LHS** | | | | | | |
| | Total Drain Length=104.80m | | | | | | |
| | Main Bar 10mm dia @120mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | Distrubution Bar 10mm dia @130mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=873 | 873 | 1.95 | | 0.61 | 1038.43 | |
| | No of distrubution Bars=15 | 15 | 104.80 | | 0.61 | 958.92 | |
| | **2nd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Total Drain Length=68.20m | | | | | | |
| | Main Bar 10mm dia @125mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | Distrubution Bar 10mm dia @145mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=545 | 545 | 1.90 | | 0.61 | 631.66 | |
| | No of distrubution Bars=13 | 13 | 68.20 | | 0.61 | 540.83 | |
| | **RHS** | | | | | | |
| | Total Drain Length=63.30m | | | | | | |
| | Main Bar 10mm dia @125mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | Distrubution Bar 10mm dia @145mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=512 | 512 | 1.95 | | 0.61 | 609.02 | |
| | No of distrubution Bars=13 | 13 | 63.30 | | 0.61 | 501.97 | |
| | **3rd Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Total Drain Length=105.40m | | | | | | |
| | Main Bar 10mm dia @125mm c/c | | | | | | |

Contractor Consultant Asst. Engineer Asst. Exec. Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | d=0.61kg/m | | | | | | |
| | Distrubution Bar 10mm dia @145mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=853 | 853 | 1.95 | | 0.61 | 1014.64 | |
| | No of distrubution Bars=13 | 13 | 105.40 | | 0.61 | 835.82 | |
| | **RHS** | | | | | | |
| | Total Drain Length=109.70m | | | | | | |
| | Main Bar 10mm dia @125mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | Distrubution Bar 10mm dia @145mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=888 | 888 | 1.95 | | 0.61 | 1056.28 | |
| | No of distrubution Bars=13 | 13 | 109.70 | | 0.61 | 869.92 | |
| | **4th Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Total Drain Length=56.20m | | | | | | |
| | Main Bar 10mm dia @125mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | Distrubution Bar 10mm dia @145mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=455 | 455 | 1.90 | | 0.61 | 527.35 | |
| | No of distrubution Bars=13 | 13 | 56.20 | | 0.61 | 445.67 | |
| | **RHS** | | | | | | |
| | Total Drain Length=57.00m | | | | | | |
| | Main Bar 10mm dia @125mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | Distrubution Bar 10mm dia @145mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=461 | 461 | 1.90 | | 0.61 | 534.30 | |
| | No of distrubution Bars=13 | 13 | 57.00 | | 0.61 | 452.01 | |
| | **5th Cross Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Total Drain Length=56.40m | | | | | | |
| | Main Bar 10mm dia @125mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | Distrubution Bar 10mm dia @145mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=456 | 456 | 1.90 | | 0.61 | 528.50 | |
| | No of distrubution Bars=13 | 13 | 56.40 | | 0.61 | 447.25 | |
| | **RHS** | | | | | | |
| | Total Drain Length=56.00m | | | | | | |
| | Main Bar 10mm dia @125mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | Distrubution Bar 10mm dia @145mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=453 | 453 | 1.90 | | 0.61 | 525.03 | |
| | No of distrubution Bars=13 | 13 | 56.00 | | 0.61 | 444.08 | |

Contractor Consultant Asst. Engineer Asst. Exec. Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೆಸ್ಕಾಂ ವಿದ್ಯುಚ್ಛಕ್ತಿ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | **Singapura Paradise** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | **LHS** | | | | | | |
| | Total Drain Length=197.20m | | | | | | |
| | Main Bar 10mm dia @125mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | Distrubution Bar 10mm dia @145mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=1596 | 1596 | 2.10 | | 0.61 | 2044.48 | |
| | No of distrubution Bars=14 | 14 | 197.20 | | 0.61 | 1684.09 | |
| | **RHS** | | | | | | |
| | Total Drain Length=92.50m | | | | | | |
| | Main Bar 10mm dia @110mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | Distrubution Bar 10mm dia @120mm c/c | | | | | | |
| | d=0.61kg/m | | | | | | |
| | No of U Bars=748 | 840 | 2.00 | | 0.61 | 1024.80 | |
| | No of distrubution Bars=14 | 17 | 92.50 | | 0.61 | 959.23 | |
| | **Culvert** | | | | | | |
| | Total Culvert Length=10.50m | | | | | | |
| | Main Bar 12mm dia @130mm c/c | | | | | | |
| | d=0.89kg/m, double mat | | | | | | |
| | Distrubution Bar 10mm dia @130mm c/c | | | | | | |
| | d=0.89kg/m, double mat | | | | | | |
| | No of U Bars=140 | 161 | 2.10 | | 0.89 | 300.91 | |
| | No of distrubution Bars=28 | 32 | 10.50 | | 0.89 | 299.04 | |
| | | | | | | 20131.23 | |
| | | | | | **Present Qty** | **20.13** | **Tn** |

Contractor Consultant Asst. Engineer Asst. Exec. Engineer

## Name of Work:Package No.05 (Consists of 3 Works)

Detailed Measurements

Date of Measurements 27-02-2023, 28-02-2023, 02-03-2023

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 22 | Dismantling of Flexible pavements and disposal of dismantled materials and stacking serviceable and unserviceable materials separately | | | | | | |
| | **CC Road** | | | | | | |
| | **Ramchandrapura** | | | | | | |
| | **Devappa Layout** | | | | | | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (7.30 + 4.60)/2 | 0.10 | 8.93 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.60 + 4.60)/2 | 0.10 | 6.90 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.60 + 4.50)/2 | 0.10 | 6.83 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.50 + 4.60)/2 | 0.10 | 6.83 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.60 + 4.50)/2 | 0.10 | 6.83 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.50 + 4.80)/2 | 0.10 | 6.98 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.80 + 4.80)/2 | 0.10 | 7.20 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.80 + 4.80)/2 | 0.10 | 7.20 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.80 + 4.90)/2 | 0.10 | 7.28 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.90 + 3.90)/2 | 0.10 | 6.60 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (3.90 + 3.70)/2 | 0.10 | 5.70 | |
| | Ch: 165.00m to 178.10m | 1 | 13.10 | (3.70 + 4.50)/2 | 0.10 | 5.37 | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.20 + 4.50)/2 | 0.10 | 6.53 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.50 + 4.20)/2 | 0.10 | 6.53 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.20 + 3.60)/2 | 0.10 | 5.85 | |

ಸ.ಇ.ಅ.

ಸ.ಇ.ಅ.

TEJUS CONSULTANTS

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೆಂಗಳೂರು ಉತ್ತರ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.60 + 3.60)/2 | 0.10 | 5.40 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (3.60 + 3.50)/2 | 0.10 | 5.33 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (3.50 + 4.00)/2 | 0.10 | 5.63 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.00 + 4.00)/2 | 0.10 | 6.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.00 + 3.50)/2 | 0.10 | 5.63 | |
| | Ch: 120.00m to 126.40m | 1 | 6.40 | (3.50 + 3.30)/2 | 0.10 | 2.18 | |
| | **1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.70 + 4.00)/2 | 0.10 | 5.78 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.00 + 4.30)/2 | 0.10 | 6.23 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.30 + 4.20)/2 | 0.10 | 6.38 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.20 + 4.00)/2 | 0.10 | 6.15 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.00 + 3.80)/2 | 0.10 | 5.85 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (3.80 + 3.70)/2 | 0.10 | 5.63 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (3.70 + 4.00)/2 | 0.10 | 5.78 | |
| | Ch: 105.00m to 116.90m | 1 | 11.90 | (4.00 + 3.20)/2 | 0.10 | 4.28 | |
| | **Adishakthi Temple Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.50 + 4.40)/2 | 0.10 | 7.43 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.40 + 4.30)/2 | 0.10 | 6.53 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.30 + 6.10)/2 | 0.10 | 7.80 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.10 + 6.50)/2 | 0.10 | 9.45 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.50 + 6.00)/2 | 0.10 | 9.38 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (6.00 + 5.00)/2 | 0.10 | 8.25 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 90.00m to 101.00m | 1 | 11.00 | (5.00 + 5.35) / 2 | 0.10 | 5.69 | |
| | **Munwshwara Temple Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.70 + 3.50) / 2 | 0.10 | 5.40 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.50 + 3.10) / 2 | 0.10 | 4.95 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.10 + 3.90) / 2 | 0.10 | 5.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.90 + 4.10) / 2 | 0.10 | 6.00 | |
| | Ch: 60.00m to 63.00m | 1 | 3.00 | (4.10 + 4.00) / 2 | 0.10 | 1.22 | |
| | **Veckavathi House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.20 + 4.10) / 2 | 0.10 | 6.98 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.10 + 4.50) / 2 | 0.10 | 6.45 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.50 + 4.25) / 2 | 0.10 | 6.56 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.25 + 3.80) / 2 | 0.10 | 6.04 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (3.80 + 4.60) / 2 | 0.10 | 6.30 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.60 + 4.70) / 2 | 0.10 | 6.98 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.70 + 4.30) / 2 | 0.10 | 6.75 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.30 + 4.20) / 2 | 0.10 | 6.38 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.20 + 3.95) / 2 | 0.10 | 6.11 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (3.95 + 3.90) / 2 | 0.10 | 5.89 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (3.90 + 4.25) / 2 | 0.10 | 6.11 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (4.25 + 4.30) / 2 | 0.10 | 6.41 | |
| | Ch: 180.00m to 193.90m | 1 | 13.90 | (4.30 + 3.30) / 2 | 0.10 | 5.28 | |
| | **Nirmala House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.15 + 4.60) / 2 | 0.10 | 6.56 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.60 + 4.10) / 2 | 0.10 | 6.53 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ವಿಶ್ವೇಶ್ವರಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | ~~Ch: 15.00m to 30.00m~~ | ~~1~~ | ~~15.00~~ | 2 | ~~0.10~~ | ~~0.93~~ | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.10 + 3.95) / 2 | 0.10 | 6.04 | |
| | Ch: 45.00m to 57.90m | 1 | 12.90 | (3.95 + 3.70) / 2 | 0.10 | 4.93 | |
| | **Antonys House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.40 + 4.20) / 2 | 0.10 | 6.45 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.20 + 4.20) / 2 | 0.10 | 6.30 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.20 + 3.80) / 2 | 0.10 | 6.00 | |
| | Ch: 45.00m to 58.00m | 1 | 13.00 | (3.80 + 2.60) / 2 | 0.10 | 4.16 | |
| | **Gangamma Temple Rd From end** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.10 + 3.45) / 2 | 0.10 | 4.91 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.45 + 3.30) / 2 | 0.10 | 5.06 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.30 + 3.10) / 2 | 0.10 | 4.80 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.10 + 3.40) / 2 | 0.10 | 4.88 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (3.40 + 3.30) / 2 | 0.10 | 5.03 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (3.30 + 3.70) / 2 | 0.10 | 5.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (3.70 + 4.00) / 2 | 0.10 | 5.78 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.00 + 3.80) / 2 | 0.10 | 5.85 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (3.80 + 3.20) / 2 | 0.10 | 5.25 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (3.20 + 3.15) / 2 | 0.10 | 4.76 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (3.15 + 3.25) / 2 | 0.10 | 4.80 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (3.25 + 3.40) / 2 | 0.10 | 4.99 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (3.40 + 3.35) / 2 | 0.10 | 5.06 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (3.35 + 3.40)/2 | 0.10 | 5.06 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (3.40 + 4.45)/2 | 0.10 | 5.89 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (4.45 + 4.50)/2 | 0.10 | 6.71 | |
| | Ch: 240.00m to 244.50m | 1 | 4.50 | (4.50 + 4.45)/2 | 0.10 | 2.01 | |
| | **Mariyamma Block** | | | | | | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 4.60)/2 | 0.10 | 6.98 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.60 + 5.00)/2 | 0.10 | 7.20 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.00 + 7.40)/2 | 0.10 | 9.30 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (7.40 + 4.80)/2 | 0.10 | 9.15 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.80 + 5.20)/2 | 0.10 | 7.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.20 + 4.70)/2 | 0.10 | 7.43 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.70 + 4.70)/2 | 0.10 | 7.05 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.70 + 4.45)/2 | 0.10 | 6.86 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.45 + 5.45)/2 | 0.10 | 7.43 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (5.45 + 5.60)/2 | 0.10 | 8.29 | |
| | Ch: 150.00m to 153.50m | 1 | 3.50 | (4.45 + 5.65)/2 | 0.10 | 1.77 | |
| | Continued | | | | | | |
| | Ch: 153.50m to 168.50m | 1 | 15.00 | (4.90 + 5.70)/2 | 0.10 | 7.95 | |
| | Ch: 168.50m to 171.70m | 1 | 3.20 | (5.70 + 5.80)/2 | 0.10 | 1.84 | |
| | **Kuvempu Nagara 2nd Stage** | | | | | | |
| | **M R Seetham Rao Rd 2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.30 + 5.25)/2 | 0.10 | 7.91 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.25 + 5.70)/2 | 0.10 | 8.21 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.70 + 5.50)/2 | 0.10 | 8.40 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | ~~Ch: 30.00m to 45.00m~~ | ~~1~~ | ~~15.00~~ | 2 | ~~0.10~~ | ~~8.40~~ | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | 7.70 + 5.00 / 2 | 0.10 | 9.53 | |
| | Ch: 60.00m to 74.00m | 1 | 14.00 | 5.00 + 5.15 / 2 | 0.10 | 7.11 | |
| | | | | | **Total Qty** | **600.24** | **Cum** |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

## Name of Work:Package No.05 (Consists of 3 Works)

Detailed Measurements

Date of Measurements 06-03-2023, 09-03-2023, 13-03-2023.

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| 23 | Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machinery, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:5:10 Using 40 mm nominal size graded crushed coarse aggregates | | | | | | |
| | **CC Road** | | | | | | |
| | **Ramchandrapura** | | | | | | |
| | **Devappa Layout** | | | | | | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (7.30 + 4.60)/2 | 0.15 | 13.39 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.60 + 4.60)/2 | 0.15 | 10.35 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.60 + 4.50)/2 | 0.15 | 10.24 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.50 + 4.60)/2 | 0.15 | 10.24 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.60 + 4.50)/2 | 0.15 | 10.24 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.50 + 4.80)/2 | 0.15 | 10.46 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.80 + 4.80)/2 | 0.15 | 10.80 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.80 + 4.80)/2 | 0.15 | 10.80 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.80 + 4.90)/2 | 0.15 | 10.91 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.90 + 3.90)/2 | 0.15 | 9.90 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (3.90 + 3.70)/2 | 0.15 | 8.55 | |
| | Ch: 165.00m to 178.10m | 1 | 13.10 | (3.70 + 4.50)/2 | 0.15 | 8.06 | |
| | **2nd Cross Rd** | | | | | | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.20 + 4.50)/2 | 0.15 | 9.79 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.50 + 4.20)/2 | 0.15 | 9.79 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.20 + 3.60)/2 | 0.15 | 8.78 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.60 + 3.60)/2 | 0.15 | 8.10 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (3.60 + 3.50)/2 | 0.15 | 7.99 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (3.50 + 4.00)/2 | 0.15 | 8.44 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.00 + 4.00)/2 | 0.15 | 9.00 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.00 + 3.50)/2 | 0.15 | 8.44 | |
| | Ch: 120.00m to 126.40m | 1 | 6.40 | (3.50 + 3.30)/2 | 0.15 | 3.26 | |
| | **1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.70 + 4.00)/2 | 0.15 | 8.66 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.00 + 4.30)/2 | 0.15 | 9.34 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.30 + 4.20)/2 | 0.15 | 9.56 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.20 + 4.00)/2 | 0.15 | 9.23 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.00 + 3.80)/2 | 0.15 | 8.78 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (3.80 + 3.70)/2 | 0.15 | 8.44 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (3.70 + 4.00)/2 | 0.15 | 8.66 | |
| | Ch: 105.00m to 116.90m | 1 | 11.90 | (4.00 + 3.20)/2 | 0.15 | 6.43 | |
| | **Adishakthi Temple Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.50 + 4.40)/2 | 0.15 | 11.14 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.40 + 4.30)/2 | 0.15 | 9.79 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.30 + 6.10)/2 | 0.15 | 11.70 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.10 + 6.50)/2 | 0.15 | 14.18 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.50 + 6.00)/2 | 0.15 | 14.06 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (6.00 + 5.00)/2 | 0.15 | 12.38 | |
| | Ch: 90.00m to 101.00m | 1 | 11.00 | (5.00 + 5.35)/2 | 0.15 | 8.54 | |
| | **Munwshwara Temple Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.70 + 3.50)/2 | 0.15 | 8.10 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.50 + 3.10)/2 | 0.15 | 7.43 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.10 + 3.90)/2 | 0.15 | 7.88 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.90 + 4.10)/2 | 0.15 | 9.00 | |
| | Ch: 60.00m to 63.00m | 1 | 3.00 | (4.10 + 4.00)/2 | 0.15 | 1.82 | |
| | **Veckavathi House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.20 + 4.10)/2 | 0.15 | 10.46 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.10 + 4.50)/2 | 0.15 | 9.68 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.50 + 4.25)/2 | 0.15 | 9.84 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.25 + 3.80)/2 | 0.15 | 9.06 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (3.80 + 4.60)/2 | 0.15 | 9.45 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.60 + 4.70)/2 | 0.15 | 10.46 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.70 + 4.30)/2 | 0.15 | 10.13 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.30 + 4.20)/2 | 0.15 | 9.56 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.20 + 3.95)/2 | 0.15 | 9.17 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (3.95 + 3.90)/2 | 0.15 | 8.83 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (3.90 + 4.25)/2 | 0.15 | 9.17 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (4.25 + 4.30)/2 | 0.15 | 9.62 | |
| | Ch: 180.00m to 193.90m | 1 | 13.90 | (4.30 + 3.30)/2 | 0.15 | 7.92 | |
| | **Nirmala House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.15 + 4.60)/2 | 0.15 | 9.84 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.60 + 4.10)/2 | 0.15 | 9.79 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.10 + 3.95)/2 | 0.15 | 9.06 | |
| | Ch: 45.00m to 57.90m | 1 | 12.90 | (3.95 + 3.70)/2 | 0.15 | 7.40 | |
| | **Antonys House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.40 + 4.20)/2 | 0.15 | 9.68 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.20 + 4.20)/2 | 0.15 | 9.45 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.20 + 3.80)/2 | 0.15 | 9.00 | |
| | Ch: 45.00m to 58.00m | 1 | 13.00 | (3.80 + 2.60)/2 | 0.15 | 6.24 | |
| | **Gangamma Temple Rd From end** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (3.10 + 3.45)/2 | 0.15 | 7.37 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (3.45 + 3.30)/2 | 0.15 | 7.59 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.30 + 3.10)/2 | 0.15 | 7.20 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.10 + 3.40)/2 | 0.15 | 7.31 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (3.40 + 3.30)/2 | 0.15 | 7.54 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (3.30 + 3.70)/2 | 0.15 | 7.88 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (3.70 + 4.00)/2 | 0.15 | 8.66 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.00 + 3.80)/2 | 0.15 | 8.78 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (3.80 + 3.20)/2 | 0.15 | 7.88 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (3.20 + 3.15)/2 | 0.15 | 7.14 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (3.15 + 3.25)/2 | 0.15 | 7.20 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (3.25 + 3.40)/2 | 0.15 | 7.48 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (3.40 + 3.35)/2 | 0.15 | 7.59 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (3.35 + 3.40)/2 | 0.15 | 7.59 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (3.40 + 4.45)/2 | 0.15 | 8.83 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (4.45 + 4.50)/2 | 0.15 | 10.07 | |
| | Ch: 240.00m to 244.50m | 1 | 4.50 | (4.50 + 4.45)/2 | 0.15 | 3.02 | |
| | **Mariyamma Block** | | | | | | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 4.60)/2 | 0.15 | 10.46 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.60 + 5.00)/2 | 0.15 | 10.80 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.00 + 7.40)/2 | 0.15 | 13.95 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (7.40 + 4.80)/2 | 0.15 | 13.73 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.80 + 5.20)/2 | 0.15 | 11.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.20 + 4.70)/2 | 0.15 | 11.14 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.70 + 4.70)/2 | 0.15 | 10.58 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.70 + 4.45)/2 | 0.15 | 10.29 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.45 + 5.45)/2 | 0.15 | 11.14 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (5.45 + 5.60)/2 | 0.15 | 12.43 | |
| | Ch: 150.00m to 153.50m | 1 | 3.50 | (4.45 + 5.65)/2 | 0.15 | 2.65 | |
| | Continued | | | | | | |
| | Ch: 153.50m to 168.50m | 1 | 15.00 | (4.90 + 5.70)/2 | 0.15 | 11.93 | |
| | Ch: 168.50m to 171.70m | 1 | 3.20 | (5.70 + 5.80)/2 | 0.15 | 2.76 | |
| | **Kuvempu Nagara 2nd Stage** | | | | | | |
| | **M R Seetham Rao Rd 2nd Cross Rd** | | | | | | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.30 + 5.25)/2 | 0.15 | 11.87 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.25 + 5.70)/2 | 0.15 | 12.32 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.70 + 5.50)/2 | 0.15 | 12.60 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (7.70 + 5.00)/2 | 0.15 | 14.29 | |
| | Ch: 60.00m to 74.00m | 1 | 14.00 | (5.00 + 5.15)/2 | 0.15 | 10.66 | |
| | **Narayanappa Layout** | | | | | | |
| | **Aniketan House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.40 + 4.85)/2 | 0.15 | 12.66 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.85 + 5.10)/2 | 0.15 | 11.19 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.10 + 5.40)/2 | 0.15 | 11.81 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.40 + 5.60)/2 | 0.15 | 12.38 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.60 + 5.40)/2 | 0.15 | 12.38 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (11.60 + 5.50)/2 | 0.15 | 19.24 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.50 + 4.70)/2 | 0.15 | 11.48 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.70 + 4.80)/2 | 0.15 | 10.69 | |
| | Ch: 120.00m to 123.60m | 1 | 3.60 | (3.60 + 3.60)/2 | 0.15 | 1.94 | |
| | **Mukundha House Rd From end** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.10 + 5.20)/2 | 0.15 | 11.59 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.20 + 5.40)/2 | 0.15 | 11.93 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.15 + 5.40)/2 | 0.15 | 9.62 | |
| | Ch: 45.00m to 55.00m | 1 | 10.00 | (5.40 + 5.40)/2 | 0.15 | 8.10 | |
| | Continued | | | | | | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 55.00m to 70.00m | 1 | 15.00 | (4.65 + 4.70)/2 | 0.15 | 10.52 | |
| | Ch: 70.00m to 82.40m | 1 | 12.40 | (4.70 + 4.35)/2 | 0.15 | 8.42 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.70 + 4.30)/2 | 0.15 | 11.25 | |
| | Ch: 15.00m to 27.20m | 1 | 12.20 | (4.30 + 4.50)/2 | 0.15 | 8.05 | |
| | **Cross Rd-2** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.00 + 4.30)/2 | 0.15 | 10.46 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.30 + 5.50)/2 | 0.15 | 11.03 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.50 + 5.40)/2 | 0.15 | 12.26 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.40 + 5.25)/2 | 0.15 | 11.98 | |
| | Ch: 60.00m to 68.20m | 1 | 8.20 | (5.25 + 4.95)/2 | 0.15 | 6.27 | |
| | **Prakruthi Layout** | | | | | | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (7.50 + 4.55)/2 | 0.15 | 13.56 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.55 + 4.90)/2 | 0.15 | 10.63 | |
| | Ch: 30.00m to 42.30m | 1 | 12.30 | (4.90 + 5.85)/2 | 0.15 | 9.92 | |
| | **Varadharaju Nagara** | | | | | | |
| | **5th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.70 + 5.80)/2 | 0.15 | 12.94 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.80 + 5.40)/2 | 0.15 | 12.60 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.40 + 5.60)/2 | 0.15 | 12.38 | |
| | Ch: 45.00m to 55.00m | 1 | 10.00 | (5.60 + 5.90)/2 | 0.15 | 8.63 | |
| | **Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.70 + 5.10)/2 | 0.15 | 11.03 | |
| | Ch: 15.00m to 16.70m | 1 | 1.70 | (5.10 + 5.10)/2 | 0.15 | 1.30 | |
| | | | | | **Total Qty** | **1228.56** | **Cum** |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

## Name of Work:Package No.05 (Consists of 3 Works)

Detailed Measurements

Date of Measurements 03-01-2023, 04-01-2023,

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| E1 | Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications | | | | | | |
| | **Asphalt Road** | | | | | | |
| | **Edge Corretion/Cut Portion** | | | | | | |
| | **Singapura Paradies** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.15 | 2.36 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.15 | 2.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.15 | 2.36 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.15 | 2.14 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.15 | 2.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.15 | 2.36 | |
| | Ch: 120.00m to 126.00m | 1 | 6.00 | (1.00 + 0.90)/2 | 0.15 | 0.86 | |
| | Ch: 126.00m to 127.20m Culvert Gap | | 1.20 | | | | |
| | Ch: 127.20m to 142.20m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 142.20m to 147.70m | 1 | 5.50 | (0.90 + 0.70)/2 | 0.15 | 0.66 | |
| | **5th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.15 | 2.36 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.00)/2 | 0.15 | 2.25 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.15 | 1.80 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.15 | 1.69 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 120.00m to 137.10m | 1 | 17.10 | (1.10 + 0.80)/2 | 0.15 | 2.44 | |
| | **4th Min Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.15 | 2.14 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 1.20)/2 | 0.15 | 2.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.20 + 0.80)/2 | 0.15 | 2.25 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |
| | Ch: 135.00m to 147.00m | 1 | 12.00 | (0.80 + 0.90)/2 | 0.15 | 1.53 | |
| | **2nd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.15 | 2.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.15 | 2.03 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.00)/2 | 0.15 | 2.25 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.15 | 2.25 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.15 | 2.59 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.15 | 2.48 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 150.00m to 161.00m | 1 | 11.00 | (0.90 + 0.90)/2 | 0.15 | 1.49 | |
| | **1st Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.15 | 2.59 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.15 | 2.59 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.15 | 2.70 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.15 | 2.70 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.15 | 2.59 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.40)/2 | 0.15 | 2.70 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.40 + 1.20)/2 | 0.15 | 2.93 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.15 | 2.48 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.15 | 2.25 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.15 | 2.36 | |
| | **1st Main 1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 12.80m | 1 | 12.80 | (0.80 + 0.70)/2 | 0.15 | 1.44 | |
| | Ch: 12.80m to 27.80m | 1 | 15.00 | (4.30 + 1.00)/2 | 0.15 | 5.96 | |
| | Ch: 27.80m to 42.80m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 42.80m to 57.80m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 57.80m to 72.80m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 72.80m to 87.80m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 87.80m to 102.80m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.15 | 2.03 | |
| | Ch: 102.80m to 110.50m | 1 | 7.70 | (1.00 + 0.80)/2 | 0.15 | 1.04 | |
| | **1st Main 2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 30.00m to 36.10m | 1 | 6.10 | (0.90 + 0.90)/2 | 0.15 | 0.82 | |
| | Ch: 36.10m to 51.10m | 1 | 15.00 | (4.50 + 1.00)/2 | 0.15 | 6.19 | |
| | Ch: 51.10m to 66.10m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |
| | Ch: 66.10m to 81.10m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 81.10m to 96.10m | 1 | 15.00 | (0.90 + 0.90)/2 | 0.15 | 2.03 | |
| | Ch: 96.10m to 108.90m | 1 | 12.80 | (0.90 + 0.80)/2 | 0.15 | 1.63 | |
| | **1st Main 3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 11.90m | 1 | 11.90 | (1.10 + 0.90)/2 | 0.15 | 1.79 | |
| | Ch: 11.90m to 26.90m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.15 | 1.69 | |
| | Ch: 26.90m to 37.20m | 1 | 10.30 | (0.80 + 1.20)/2 | 0.15 | 1.55 | |
| | Ch: 37.20m to 52.20m | 1 | 15.00 | (0.90 + 1.30)/2 | 0.15 | 2.48 | |
| | Ch: 52.20m to 62.00m | 1 | 9.80 | (1.30 + 1.20)/2 | 0.15 | 1.84 | |
| | Ch: 62.00m to 77.00m | 1 | 15.00 | (0.90 + 0.90)/2 | 0.15 | 2.03 | |
| | Ch: 77.00m to 86.40m | 1 | 9.40 | (0.90 + 1.00)/2 | 0.15 | 1.34 | |
| | Ch: 86.40m to 101.40m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.15 | 2.70 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 101.40m to 116.40m | 1 | 15.00 | (1.30 + 1.30)/2 | 0.15 | 2.93 | |
| | Ch: 116.40m to 125.30m | 1 | 8.90 | (1.30 + 1.40)/2 | 0.15 | 1.80 | |
| | **New Sai Garden** | | | | | | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 5.70)/2 | 0.200 | 17.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.70 + 6.10)/2 | 0.200 | 17.70 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.10 + 5.90)/2 | 0.200 | 18.00 | |
| | Ch: 45.00m to 58.00m | 1 | 13.00 | (5.90 + 6.50)/2 | 0.200 | 16.12 | |
| | **Ganesh Layout** | | | | | | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.15 | 2.81 | |
| | Ch: 15.00m to 20.00m | 1 | 5.00 | (1.20 + 1.10)/2 | 0.15 | 0.86 | |
| | Ch: 20.00m to 35.00m | 1 | 15.00 | (4.80 + 1.00)/2 | 0.15 | 6.53 | |
| | Ch: 35.00m to 50.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 50.00m to 57.60m | 1 | 7.60 | (0.90 + 0.80)/2 | 0.15 | 0.97 | |
| | Ch: 57.60m to 72.60m | 1 | 15.00 | (6.20 + 1.30)/2 | 0.15 | 8.44 | |
| | Ch: 72.60m to 87.60m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.15 | 2.81 | |
| | Ch: 87.60m to 95.10m | 1 | 7.50 | (1.20 + 1.30)/2 | 0.15 | 1.41 | |
| | Ch: 95.10m to 110.10m | 1 | 15.00 | (5.90 + 1.50)/2 | 0.15 | 8.33 | |
| | Ch: 110.10m to 120.40m | 1 | 10.30 | (1.50 + 1.40)/2 | 0.15 | 2.24 | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.15 | 2.36 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.15 | 2.70 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.15 | 3.15 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.50 + 1.00)/2 | 0.15 | 2.81 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.15 | 1.69 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.70 + 1.20)/2 | 0.15 | 2.14 | |
| | Ch: 105.00m to 115.50m | 1 | 10.50 | (1.20 + 1.00)/2 | 0.15 | 1.73 | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.15 | 2.36 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.15 | 2.36 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.15 | 2.36 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.15 | 2.81 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.15 | 2.48 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.15 | 2.36 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.15 | 2.59 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.15 | 2.14 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.15 | 2.48 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.15 | 2.59 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.15 | 2.36 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (0.80 + 1.20)/2 | 0.15 | 2.25 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.15 | 2.48 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.15 | 2.36 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.15 | 2.25 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 330.00m to 336.50m | 1 | 6.50 | (1.00 + 1.20)/2 | 0.15 | 1.07 | |
| | **7th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.15 | 1.58 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.50)/2 | 0.15 | 1.24 | |
| | Ch: 45.00m to 55.40m | 1 | 10.40 | (0.50 + 0.80)/2 | 0.15 | 1.01 | |
| | **6th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.60)/2 | 0.15 | 1.69 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.60 + 0.50)/2 | 0.15 | 1.24 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.50 + 0.80)/2 | 0.15 | 1.46 | |
| | Ch: 45.00m to 46.20m | 1 | 1.20 | (0.80 + 0.90)/2 | 0.15 | 0.15 | |
| | **6th Main Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.15 | 1.80 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.15 | 1.69 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 45.00m to 47.00m | 1 | 2.00 | (0.90 + 0.70)/2 | 0.15 | 0.24 | |
| | **5th Main Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.15 | 1.80 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | $\frac{0.70+0.80}{2}$ | 0.15 | 1.69 | |
| | Ch: 30.00m to 36.30m | 1 | 6.30 | $\frac{0.80+0.90}{2}$ | 0.15 | 0.80 | |
| | **5th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | $\frac{0.60+0.90}{2}$ | 0.15 | 1.69 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | $\frac{0.90+0.80}{2}$ | 0.15 | 1.91 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | $\frac{0.80+0.60}{2}$ | 0.15 | 1.58 | |
| | Ch: 45.00m to 47.50m | 1 | 2.50 | $\frac{0.60+0.70}{2}$ | 0.15 | 0.24 | |
| | **4th Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | $\frac{0.80+0.90}{2}$ | 0.15 | 1.91 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | $\frac{0.90+0.50}{2}$ | 0.15 | 1.58 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | $\frac{0.50+0.70}{2}$ | 0.15 | 1.35 | |
| | Ch: 45.00m to 48.90m | 1 | 3.90 | $\frac{0.70+0.60}{2}$ | 0.15 | 0.38 | |
| | **2nd Main Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | $\frac{0.90+0.80}{2}$ | 0.15 | 1.91 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | $\frac{0.80+0.60}{2}$ | 0.15 | 1.58 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | $\frac{0.60+0.70}{2}$ | 0.15 | 1.46 | |
| | Ch: 45.00m to 48.90m | 1 | 3.90 | $\frac{0.70+0.90}{2}$ | 0.15 | 0.47 | |
| | **Sri Balaji Layout (Singapura Bus Stop)** | | | | | | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | $\frac{5.50+5.80}{2}$ | 0.15 | 12.71 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | $\frac{5.80+5.70}{2}$ | 0.15 | 12.94 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | $\frac{5.70+6.50}{2}$ | 0.15 | 13.73 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | $\frac{6.50+6.50}{2}$ | 0.15 | 14.63 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | $\frac{6.50+6.20}{2}$ | 0.15 | 14.29 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 75.00m to 89.30m | 1 | 14.30 | (6.20 + 6.50)/2 | 0.15 | 13.62 | |
| | **3rd Cross Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.80 + 6.50)/2 | 0.15 | 13.84 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.50 + 6.40)/2 | 0.15 | 14.51 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.40 + 6.40)/2 | 0.15 | 14.40 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.40 + 6.90)/2 | 0.15 | 14.96 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.90 + 6.70)/2 | 0.15 | 15.30 | |
| | Ch: 75.00m to 76.60m | 1 | 1.60 | (6.70 + 6.60)/2 | 0.15 | 1.60 | |
| | **3rd Cross Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.80 + 6.10)/2 | 0.15 | 14.51 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.10 + 6.10)/2 | 0.15 | 13.73 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.10 + 6.30)/2 | 0.15 | 13.95 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.30 + 6.40)/2 | 0.15 | 14.29 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.40 + 6.50)/2 | 0.15 | 14.51 | |
| | **4th Cross Rd Right Side Rd** | | | | | | |
| | Ch: 0.00m to 12.10m | 1 | 12.10 | (6.90 + 6.90)/2 | 0.15 | 12.52 | |
| | Ch: 12.10m to 15.90m | 1 | 3.80 | (5.20 + 2.80)/2 | 0.15 | 2.28 | |
| | Ch: 15.90m to 18.50m | 1 | 2.60 | (2.80 + 5.40)/2 | 0.15 | 1.60 | |
| | Ch: 18.50m to 24.50m | 1 | 6.00 | (5.90 + 6.40)/2 | 0.15 | 5.54 | |
| | **4th Cross Rd Left Side Rd** | | | | | | |
| | Ch: 0.00m to 10.50m | 1 | 10.50 | (6.10 + 6.20)/2 | 0.15 | 9.69 | |
| | Ch: 10.50m to 25.50m | 1 | 15.00 | (5.20 + 4.70)/2 | 0.15 | 11.14 | |
| | Ch: 25.50m to 29.20m | 1 | 3.70 | (4.70 + 4.80)/2 | 0.15 | 2.64 | |
| | Ch: 29.20m to 38.00m | 1 | 8.80 | (5.20 + 6.40)/2 | 0.15 | 7.66 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 38.00m to 53.00m | 1 | 15.00 | (4.30 + 5.20)/2 | 0.15 | 10.69 | |
| | Ch: 53.00m to 63.70m | 1 | 10.70 | (5.20 + 6.10)/2 | 0.15 | 9.07 | |
| | **Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.70 + 6.50)/2 | 0.15 | 14.85 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (6.50 + 6.40)/2 | 0.15 | 14.51 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (6.40 + 6.90)/2 | 0.15 | 14.96 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (6.90 + 6.00)/2 | 0.15 | 14.51 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (6.00 + 5.40)/2 | 0.15 | 12.83 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.40 + 6.50)/2 | 0.15 | 13.39 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (6.50 + 5.80)/2 | 0.15 | 13.84 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (5.80 + 6.00)/2 | 0.15 | 13.28 | |
| | Ch: 120.00m to 122.50m | 1 | 2.50 | (6.00 + 7.40)/2 | 0.15 | 2.51 | |
| | **Singapura Layout** | | | | | | |
| | **1st Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.50)/2 | 0.15 | 1.58 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.50 + 0.70)/2 | 0.15 | 1.35 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.15 | 1.46 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 1.00)/2 | 0.15 | 1.80 | |
| | Ch: 60.00m to 70.80m | 1 | 10.80 | (1.00 + 1.20)/2 | 0.15 | 1.78 | |
| | **2nd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.15 | 3.15 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.15 | 2.81 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.15 | 2.59 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.15 | 2.36 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80) / 2 | 0.15 | 2.03 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.90) / 2 | 0.15 | 1.91 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.30) / 2 | 0.15 | 2.48 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.30 + 1.10) / 2 | 0.15 | 2.70 | |
| | Ch: 120.00m to 121.30m | 1 | 1.30 | (1.10 + 1.20) / 2 | 0.15 | 0.22 | |
| | **3rd Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.10) / 2 | 0.15 | 2.93 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 0.80) / 2 | 0.15 | 2.14 | |
| | Ch: 30.00m to 32.00m | 1 | 2.00 | (0.80 + 0.90) / 2 | 0.15 | 0.26 | |
| | Ch: 32.00m to 47.00m | 1 | 15.00 | (0.90 + 1.00) / 2 | 0.15 | 2.14 | |
| | Ch: 47.00m to 62.00m | 1 | 15.00 | (1.00 + 0.80) / 2 | 0.15 | 2.03 | |
| | Ch: 62.00m to 77.00m | 1 | 15.00 | (7.50 + 0.90) / 2 | 0.15 | 9.45 | |
| | Ch: 77.00m to 92.00m | 1 | 15.00 | (0.90 + 0.80) / 2 | 0.15 | 1.91 | |
| | Ch: 92.00m to 107.00m | 1 | 15.00 | (0.80 + 1.00) / 2 | 0.15 | 2.03 | |
| | Ch: 107.00m to 122.00m | 1 | 15.00 | (1.00 + 1.30) / 2 | 0.15 | 2.59 | |
| | Ch: 122.00m to 137.00m | 1 | 15.00 | (1.30 + 1.40) / 2 | 0.15 | 3.04 | |
| | Ch: 137.00m to 152.00m | 1 | 15.00 | (1.40 + 1.00) / 2 | 0.15 | 2.70 | |
| | Ch: 152.00m to 167.00m | 1 | 15.00 | (1.00 + 1.20) / 2 | 0.15 | 2.48 | |
| | Ch: 167.00m to 169.60m | 1 | 2.60 | (1.20 + 1.30) / 2 | 0.15 | 0.49 | |
| | Ch: 169.60m to 184.60m | 1 | 15.00 | (4.20 + 1.20) / 2 | 0.15 | 6.08 | |
| | Ch: 184.60m to 185.60m | 1 | 1.00 | (1.20 + 1.40) / 2 | 0.15 | 0.20 | |
| | **4th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.20) / 2 | 0.15 | 3.04 | |

Contractor    Consultant    Asst.Engineer    Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.15 | 2.48 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.15 | 2.48 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.15 | 2.81 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.15 | 2.59 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.15 | 2.48 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.15 | 2.48 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.15 | 2.48 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.15 | 2.81 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.15 | 2.48 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.15 | 2.48 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.80)/2 | 0.15 | 2.25 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.15 | 1.69 | |
| | Ch: 210.00m to 211.00m | 1 | 1.00 | (0.70 + 0.70)/2 | 0.15 | 0.11 | |
| | **5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.15 | 1.69 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.15 | 1.46 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.15 | 1.58 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.15 | 2.03 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.15 | 2.48 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.15 | 2.36 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.15 | 2.36 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.15 | 2.48 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.15 | 2.36 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.15 | 2.70 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.15 | 2.59 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |
| | Ch: 225.00m to 229.50m | 1 | 4.50 | (1.00 + 1.10)/2 | 0.15 | 0.71 | |
| | **6th Cross Rd From End** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.20)/2 | 0.15 | 2.36 | |
| | Ch: 45.00m to 47.20m | 1 | 2.20 | (1.20 + 1.40)/2 | 0.15 | 0.43 | |
| | Continued | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 1.20)/2 | 0.15 | 2.25 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.15 | 2.81 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.15 | 2.81 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.20 + 1.20)/2 | 0.15 | 2.70 | |

Contractor Consultant TEJUS CONSULTANTS Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.15 | 2.48 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.80 + 1.20)/2 | 0.15 | 2.25 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.15 | 2.59 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.15 | 2.36 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.15 | 2.59 | |
| | Ch: 210.00m to 218.90m | 1 | 8.90 | (1.30 + 1.50)/2 | 0.15 | 1.87 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.15 | 2.59 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.15 | 2.36 | |
| | Ch: 30.00m to 34.70m | 1 | 4.70 | (1.10 + 1.00)/2 | 0.15 | 0.74 | |
| | **5th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.15 | 2.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.15 | 1.69 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.70 + 0.70)/2 | 0.15 | 1.58 | |
| | Ch: 90.00m to 96.00m | 1 | 6.00 | (0.70 + 0.80)/2 | 0.15 | 0.68 | |
| | **Patanjali Shop Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.00)/2 | 0.15 | 2.81 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.15 | 2.25 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.15 | 2.59 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.15 | 2.81 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.15 | 2.48 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.15 | 2.59 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.15 | 2.70 | |
| | Ch: 135.00m to 141.40m | 1 | 6.40 | (1.10 + 0.90)/2 | 0.15 | 0.96 | |
| | **Cross Rd-6** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 15.00m to 20.50m | 1 | 5.50 | (0.80 + 0.90)/2 | 0.15 | 0.70 | |
| | **Cross Rd-5** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 15.00m to 16.00m | 1 | 1.00 | (0.80 + 0.70)/2 | 0.15 | 0.11 | |
| | **Cross Rd-4** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.15 | 1.69 | |
| | Ch: 15.00m to 22.20m | 1 | 7.20 | (0.70 + 0.90)/2 | 0.15 | 0.86 | |
| | **Cross Rd-3** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 15.00m to 24.20m | 1 | 9.20 | (0.90 + 1.00)/2 | 0.15 | 1.31 | |
| | **Cross Rd-2** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 15.00m to 22.00m | 1 | 7.00 | (1.00 + 1.10)/2 | 0.15 | 1.10 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 15.00m to 22.70m | 1 | 7.70 | (0.90 + 0.80)/2 | 0.15 | 0.98 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | **3rd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.15 | 2.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.90)/2 | 0.15 | 2.03 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.15 | 2.03 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.15 | 1.69 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.70 + 1.10)/2 | 0.15 | 2.03 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.15 | 2.25 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.15 | 2.25 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.15 | 2.59 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.15 | 2.36 | |
| | Ch: 165.00m to 178.00m | 1 | 13.00 | (0.90 + 1.20)/2 | 0.15 | 2.05 | |
| | **2nd Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.15 | 2.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.15 | 2.48 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.20 + 1.00)/2 | 0.15 | 2.48 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.15 | 2.59 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.15 | 2.48 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.00 + 1.00)/2 | 0.15 | 2.25 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.15 | 2.48 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.15 | 2.36 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.15 | 1.69 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.15 | 1.46 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.15 | 1.58 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.15 | 1.69 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.15 | 1.69 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.15 | 1.58 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (0.60 + 0.60)/2 | 0.15 | 1.35 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (0.60 + 0.60)/2 | 0.15 | 1.35 | |
| | Ch: 330.00m to 345.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.15 | 1.58 | |
| | Ch: 345.00m to 360.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.15 | 1.69 | |
| | Ch: 360.00m to 375.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.15 | 1.46 | |
| | Ch: 375.00m to 390.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.15 | 1.58 | |
| | Ch: 390.00m to 395.30m | 1 | 5.30 | (0.80 + 0.60)/2 | 0.15 | 0.56 | |
| | **Cross Rd-7** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 15.00m to 27.30m | 1 | 12.30 | (0.80 + 0.90)/2 | 0.15 | 1.57 | |
| | **1st Main Rd from end** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.15 | 2.36 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.15 | 2.70 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.15 | 3.15 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.50 + 1.40)/2 | 0.15 | 3.26 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.40 + 1.20)/2 | 0.15 | 2.93 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.20 + 0.80)/2 | 0.15 | 2.25 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.15 | 1.69 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.15 | 1.46 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (0.60 + 0.60)/2 | 0.15 | 1.35 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (0.60 + 0.60)/2 | 0.15 | 1.35 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (0.60 + 0.70)/2 | 0.15 | 1.46 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (0.70 + 1.20)/2 | 0.15 | 2.14 | |
| | Ch: 270.00m to 275.00m | 1 | 5.00 | (1.20 + 1.40)/2 | 0.15 | 0.98 | |
| | Continued | | | | | | |
| | Ch: 275.00m to 290.00m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.15 | 3.15 | |
| | Ch: 290.00m to 305.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.15 | 2.48 | |
| | Ch: 305.00m to 320.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 320.00m to 335.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.15 | 1.58 | |
| | Ch: 335.00m to 350.00m | 1 | 15.00 | (0.60 + 0.70)/2 | 0.15 | 1.46 | |
| | Ch: 350.00m to 365.00m | 1 | 15.00 | (0.70 + 0.80)/2 | 0.15 | 1.69 | |
| | Ch: 365.00m to 380.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.15 | 1.58 | |
| | Ch: 380.00m to 395.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.15 | 1.58 | |
| | Ch: 395.00m to 410.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.15 | 1.69 | |
| | Ch: 410.00m to 425.00m | 1 | 15.00 | (0.70 + 1.10)/2 | 0.15 | 2.03 | |
| | Ch: 425.00m to 438.00m | 1 | 13.00 | (1.10 + 1.50)/2 | 0.15 | 2.54 | |
| | **Cross Rd-8** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 15.00m to 27.50m | 1 | 12.50 | (0.80 + 0.60)/2 | 0.15 | 1.31 | |
| | **Cross Rd-9** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 15.00m to 27.00m | 1 | 12.00 | (0.90 + 1.00)/2 | 0.15 | 1.71 | |
| | **Kamaru House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.15 | 2.81 | |
| | Ch: 15.00m to 24.50m | 1 | 9.50 | (1.30 + 1.00)/2 | 0.15 | 1.64 | |
| | Continued | | | | | | |
| | Ch: 24.50m to 39.50m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.15 | 3.15 | |
| | Ch: 39.50m to 54.50m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.15 | 2.70 | |
| | Ch: 54.50m to 69.50m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.15 | 2.59 | |
| | Ch: 69.50m to 84.50m | 1 | 15.00 | (1.20 + 1.30)/2 | 0.15 | 2.81 | |
| | Ch: 84.50m to 99.50m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.15 | 3.15 | |
| | Ch: 99.50m to 114.50m | 1 | 15.00 | (1.50 + 1.20)/2 | 0.15 | 3.04 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

TEUS CONSULTANTS

ಸಹಾಯಕ ಅಭಿಯಂತರರು ಆಯುಕ್ತರು
ಬೆಂಗಳೂರು ಉತ್ತರ ಪಾಲಿಕೆ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 114.50m to 129.50m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.15 | 2.36 | |
| | Ch: 129.50m to 144.50m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.15 | 2.25 | |
| | Ch: 144.50m to 159.50m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.15 | 2.36 | |
| | Ch: 159.50m to 174.50m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 174.50m to 189.50m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 189.50m to 204.50m | 1 | 15.00 | (0.80 + 1.00)/2 | 0.15 | 2.03 | |
| | Ch: 204.50m to 219.50m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.15 | 2.59 | |
| | Ch: 219.50m to 234.50m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.15 | 2.59 | |
| | Ch: 234.50m to 249.50m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 249.50m to 264.50m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 264.50m to 269.50m | 1 | 5.00 | (0.80 + 0.90)/2 | 0.15 | 0.64 | |
| | Ch: 269.50m to 284.50m | 1 | 15.00 | (6.80 + 1.00)/2 | 0.15 | 8.78 | |
| | Ch: 284.50m to 291.50m | 1 | 7.00 | (1.00 + 1.10)/2 | 0.15 | 1.10 | |
| | **Muniswamappa Garden** | | | | | | |
| | **6th Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.40)/2 | 0.15 | 3.26 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.40 + 1.30)/2 | 0.15 | 3.04 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.00)/2 | 0.15 | 2.59 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 1.20)/2 | 0.15 | 2.48 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 1.10)/2 | 0.15 | 2.59 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.15 | 2.70 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.15 | 3.04 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.40 + 1.00)/2 | 0.15 | 2.70 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

TEJUS CONSULTANTS

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Continued | | | | | | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.15 | 2.25 | |
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.15 | 2.59 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (1.20 + 0.80)/2 | 0.15 | 2.25 | |
| | Ch: 195.00m to 208.00m | 1 | 13.00 | (0.80 + 1.00)/2 | 0.15 | 1.76 | |
| | **1st Main Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.15 | 3.04 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.40 + 1.50)/2 | 0.15 | 3.26 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.15 | 3.15 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.15 | 3.04 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.40 + 1.30)/2 | 0.15 | 3.04 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.15 | 3.15 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.50 + 1.50)/2 | 0.15 | 3.38 | |
| | Ch: 105.00m to 112.00m | 1 | 7.00 | (1.50 + 1.60)/2 | 0.15 | 1.63 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 30.00m to 35.30m | 1 | 5.30 | (0.80 + 0.90)/2 | 0.15 | 0.68 | |
| | **Cross Rd-2** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.15 | 1.80 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.15 | 1.46 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 50.00m | 1 | 5.00 | (0.60 + 0.90)/2 | 0.15 | 0.56 | |
| | **Cross Rd-3** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |
| | Ch: 30.00m to 37.00m | 1 | 7.00 | (0.80 + 0.60)/2 | 0.15 | 0.74 | |
| | **Cross Rd-4** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.15 | 2.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.15 | 1.80 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.70 + 0.60)/2 | 0.15 | 1.46 | |
| | Ch: 45.00m to 48.70m | 1 | 3.70 | (0.60 + 0.90)/2 | 0.15 | 0.42 | |
| | Ch: 48.70m to 51.40m | 1 | 2.70 | (3.50 + 0.70)/2 | 0.15 | 0.85 | |
| | **Cross Rd-5** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.15 | 2.25 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.10 + 0.80)/2 | 0.15 | 2.14 | |
| | Ch: 45.00m to 53.00m | 1 | 8.00 | (0.80 + 0.90)/2 | 0.15 | 1.02 | |
| | **Cross Rd-6** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 1.10)/2 | 0.15 | 2.14 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.15 | 2.70 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.30 + 1.10)/2 | 0.15 | 2.70 | |
| | Ch: 75.00m to 81.70m | 1 | 6.70 | (1.10 + 1.00)/2 | 0.15 | 1.06 | |
| | **Cross Rd-7** | | | | | | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.15 | 2.36 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.30)/2 | 0.15 | 2.59 | |
| | Ch: 30.00m to 42.70m | 1 | 12.70 | (1.30 + 1.40)/2 | 0.15 | 2.57 | |
| | **Acchi Store Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.15 | 1.91 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (0.90 + 0.90)/2 | 0.15 | 2.03 | |
| | Ch: 135.00m to 138.60m | 1 | 3.60 | (0.90 + 0.70)/2 | 0.15 | 0.43 | |
| | **Kuvempu Nagara 2nd Stage** | | | | | | |
| | **Thetar Gate Opposite Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.15 | 2.36 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.15 | 2.70 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.15 | 3.04 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.40 + 1.10)/2 | 0.15 | 2.81 | |
| | Ch: 60.00m to 73.50m | 1 | 13.50 | (1.10 + 1.50)/2 | 0.15 | 2.63 | |
| | **Varadharaju Nagara** | | | | | | |
| | **1st Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.50 + 1.00)/2 | 0.15 | 2.81 | |

Contractor

Consultant

Asst.Engineer

Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 0.60)/2 | 0.15 | 1.69 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 0.70)/2 | 0.15 | 1.46 | |
| | Ch: 60.00m to 61.00m | 1 | 1.00 | (0.70 + 0.90)/2 | 0.15 | 0.12 | |
| | **1st Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.15 | 2.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.15 | 2.70 | |
| | Ch: 30.00m to 35.50m | 1 | 5.50 | (1.30 + 1.20)/2 | 0.15 | 1.03 | |
| | **2nd Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.15 | 2.48 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.60)/2 | 0.15 | 1.69 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.60 + 0.80)/2 | 0.15 | 1.58 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.80 + 0.70)/2 | 0.15 | 1.69 | |
| | Ch: 60.00m to 63.60m | 1 | 3.60 | (0.70 + 0.90)/2 | 0.15 | 0.43 | |
| | **2nd Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.15 | 2.14 | |
| | Ch: 15.00m to 22.60m | 1 | 7.60 | (0.90 + 0.80)/2 | 0.15 | 0.97 | |
| | **3rd Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.30 + 1.20)/2 | 0.15 | 2.81 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.40)/2 | 0.15 | 2.93 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.40 + 0.90)/2 | 0.15 | 2.59 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.90 + 1.10)/2 | 0.15 | 2.25 | |
| | Ch: 60.00m to 66.00m | 1 | 6.00 | (1.10 + 0.80)/2 | 0.15 | 0.86 | |
| | **3rd Cross Rd Right Side** | | | | | | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.15 | 2.36 | |
| | Ch: 15.00m to 21.00m | 1 | 6.00 | (1.00 + 0.90)/2 | 0.15 | 0.86 | |
| | **4th Cross Rd Left Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.00 + 0.90)/2 | 0.150 | 2.14 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 0.80)/2 | 0.150 | 1.91 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.80 + 0.60)/2 | 0.150 | 1.58 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (0.60 + 1.10)/2 | 0.150 | 1.91 | |
| | Ch: 60.00m to 65.50m | 1 | 5.50 | (1.10 + 0.80)/2 | 0.150 | 0.78 | |
| | **6th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.00 + 4.20)/2 | 0.150 | 9.23 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.20 + 4.20)/2 | 0.150 | 9.45 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.20 + 3.50)/2 | 0.150 | 8.66 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (3.50 + 4.10)/2 | 0.150 | 8.55 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.10 + 5.10)/2 | 0.150 | 10.35 | |
| | Ch: 75.00m to 78.00m | 1 | 3.00 | (5.10 + 5.00)/2 | 0.150 | 2.27 | |
| | **4th A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.15 + 5.40)/2 | 0.150 | 12.99 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.40 + 5.50)/2 | 0.150 | 12.26 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.50 + 5.35)/2 | 0.150 | 12.21 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.35 + 5.55)/2 | 0.150 | 12.26 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.55 + 5.40)/2 | 0.150 | 12.32 | |
| | Ch: 75.00m to 81.00m | 1 | 6.00 | (5.40 + 5.20)/2 | 0.150 | 4.77 | |
| | **3rd A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.60 + 5.15)/2 | 0.150 | 12.09 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 5.15 + 5.10 / 2 | 0.150 | 11.53 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 5.10 + 6.00 / 2 | 0.150 | 12.49 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | 6.00 + 5.70 / 2 | 0.150 | 13.16 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | 5.70 + 5.60 / 2 | 0.150 | 12.71 | |
| | Ch: 75.00m to 82.80m | 1 | 7.80 | 5.60 + 5.50 / 2 | 0.150 | 6.49 | |
| | **2nd A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 5.20 + 5.80 / 2 | 0.150 | 12.38 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 5.80 + 5.30 / 2 | 0.150 | 12.49 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 5.30 + 5.20 / 2 | 0.150 | 11.81 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | 5.20 + 4.70 / 2 | 0.150 | 11.14 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | 4.70 + 5.45 / 2 | 0.150 | 11.42 | |
| | Ch: 75.00m to 84.00m | 1 | 9.00 | 5.45 + 5.60 / 2 | 0.150 | 7.46 | |
| | **1st A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 4.70 + 6.20 / 2 | 0.150 | 12.26 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 6.20 + 4.70 / 2 | 0.150 | 12.26 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 4.70 + 4.90 / 2 | 0.150 | 10.80 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | 4.90 + 4.25 / 2 | 0.150 | 10.29 | |
| | Ch: 60.00m to 71.00m | 1 | 11.00 | 4.25 + 4.30 / 2 | 0.150 | 7.05 | |
| | **5th Cross Rd Right Side** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | 4.70 + 5.10 / 2 | 0.150 | 11.03 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | 5.10 + 4.65 / 2 | 0.150 | 10.97 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | 4.65 + 4.30 / 2 | 0.150 | 10.07 | |
| | Ch: 45.00m to 50.00m | 1 | 5.00 | 4.30 + 5.30 / 2 | 0.150 | 3.60 | |
| | Continued | | | | | | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

TEJUS CONSULTANTS

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.40 + 4.40)/2 | 0.150 | 9.90 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.40 + 4.10)/2 | 0.150 | 9.56 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (4.10 + 4.35)/2 | 0.150 | 9.51 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (4.35 + 4.60)/2 | 0.150 | 10.07 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.60 + 4.40)/2 | 0.150 | 10.13 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (4.40 + 4.30)/2 | 0.150 | 9.79 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (4.30 + 4.25)/2 | 0.150 | 9.62 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.25 + 4.30)/2 | 0.150 | 9.62 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.30 + 4.80)/2 | 0.150 | 10.24 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.80 + 3.90)/2 | 0.150 | 9.79 | |
| | Ch: 150.00m to 162.00m | 1 | 12.00 | (3.90 + 4.50)/2 | 0.150 | 7.56 | |
| | Ch: 162.00m to 163.20m Culvert Gap | | 1.20 | | | | |
| | Ch: 163.20m to 175.00m | 1 | 11.80 | (5.40 + 5.60)/2 | 0.150 | 9.74 | |
| | Ch: 175.00m to 187.00m | 1 | 12.00 | (5.60 + 4.50)/2 | 0.150 | 9.09 | |
| | **1st Cross A Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.30 + 5.20)/2 | 0.15 | 11.81 | |
| | Ch: 15.00m to 18.00m | 1 | 3.00 | (5.20 + 5.30)/2 | 0.15 | 2.36 | |
| | **Axis Bank Opposite Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (4.80 + 4.30)/2 | 0.15 | 10.24 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.30 + 5.00)/2 | 0.15 | 10.46 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.00 + 5.00)/2 | 0.15 | 11.25 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.00 + 5.10)/2 | 0.15 | 11.36 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.10 + 5.25)/2 | 0.15 | 11.64 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (5.25 + 5.00)/2 | 0.15 | 11.53 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.00 + 4.80)/2 | 0.15 | 11.03 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.80 + 4.90)/2 | 0.15 | 10.91 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (4.90 + 4.95)/2 | 0.15 | 11.08 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (4.95 + 5.10)/2 | 0.15 | 11.31 | |
| | Ch: 150.00m to 152.50m | 1 | 2.50 | (5.10 + 5.00)/2 | 0.15 | 1.89 | |
| | **Singapura Garden** | | | | | | |
| | **4th D Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 1.30)/2 | 0.15 | 2.70 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.30 + 0.90)/2 | 0.15 | 2.48 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.00 + 0.80)/2 | 0.15 | 2.03 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (0.80 + 0.90)/2 | 0.15 | 1.91 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 0.70)/2 | 0.15 | 1.80 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (0.70 + 1.00)/2 | 0.15 | 1.91 | |
| | Ch: 105.00m to 119.70m | 1 | 14.70 | (1.00 + 1.30)/2 | 0.15 | 2.54 | |
| | **Vasbalanagara** | | | | | | |
| | **5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (1.10 + 0.90)/2 | 0.15 | 2.25 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.15 | 2.36 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.10 + 1.20)/2 | 0.15 | 2.59 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.20 + 0.90)/2 | 0.15 | 2.36 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (0.90 + 1.30)/2 | 0.15 | 2.48 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರವರ ಅಧಿಕೃತ ಸಹಿ
ವಿದ್ಯಾಪೀಠದ ರಸ್ತೆ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-97

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.15 | 3.15 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.50 + 1.30)/2 | 0.15 | 3.15 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.30 + 1.40)/2 | 0.15 | 3.04 | |
| | Ch: 135.00m to 144.00m | 1 | 9.00 | (1.40 + 1.10)/2 | 0.15 | 1.69 | |
| | **Thirumala Store Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.60 + 5.45)/2 | 0.15 | 12.43 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.45 + 5.45)/2 | 0.15 | 12.26 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.45 + 5.40)/2 | 0.15 | 12.21 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.40 + 4.10)/2 | 0.15 | 10.69 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (4.10 + 3.70)/2 | 0.15 | 8.78 | |
| | Ch: 75.00m to 86.00m | 1 | 11.00 | (3.70 + 4.40)/2 | 0.15 | 6.68 | |
| | **3rd Main 5th Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (2.30 + 1.20)/2 | 0.15 | 3.94 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.20 + 1.50)/2 | 0.15 | 3.04 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.50 + 1.70)/2 | 0.15 | 3.60 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (1.70 + 1.90)/2 | 0.15 | 4.05 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (1.90 + 2.10)/2 | 0.15 | 4.50 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (2.10 + 1.50)/2 | 0.15 | 4.05 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (1.50 + 1.80)/2 | 0.15 | 3.71 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (1.80 + 1.40)/2 | 0.15 | 3.60 | |
| | Ch: 120.00m to 135.00m | 1 | 15.00 | (1.40 + 1.60)/2 | 0.15 | 3.38 | |
| | Ch: 135.00m to 150.00m | 1 | 15.00 | (1.60 + 2.00)/2 | 0.15 | 4.05 | |
| | Ch: 150.00m to 165.00m | 1 | 15.00 | (2.00 + 2.10)/2 | 0.15 | 4.61 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 165.00m to 180.00m | 1 | 15.00 | (2.10 + 2.30)/2 | 0.15 | 4.95 | |
| | Ch: 180.00m to 195.00m | 1 | 15.00 | (2.30 + 1.80)/2 | 0.15 | 4.61 | |
| | Ch: 195.00m to 210.00m | 1 | 15.00 | (1.80 + 1.90)/2 | 0.15 | 4.16 | |
| | Ch: 210.00m to 225.00m | 1 | 15.00 | (1.90 + 2.10)/2 | 0.15 | 4.50 | |
| | Ch: 225.00m to 240.00m | 1 | 15.00 | (2.10 + 2.00)/2 | 0.15 | 4.61 | |
| | Ch: 240.00m to 255.00m | 1 | 15.00 | (2.00 + 1.80)/2 | 0.15 | 4.28 | |
| | Ch: 255.00m to 270.00m | 1 | 15.00 | (1.80 + 1.90)/2 | 0.15 | 4.16 | |
| | Ch: 270.00m to 285.00m | 1 | 15.00 | (1.90 + 1.90)/2 | 0.15 | 4.28 | |
| | Ch: 285.00m to 300.00m | 1 | 15.00 | (1.90 + 1.70)/2 | 0.15 | 4.05 | |
| | Ch: 300.00m to 315.00m | 1 | 15.00 | (1.70 + 1.60)/2 | 0.15 | 3.71 | |
| | Ch: 315.00m to 330.00m | 1 | 15.00 | (1.60 + 2.00)/2 | 0.15 | 4.05 | |
| | Ch: 330.00m to 345.00m | 1 | 15.00 | (2.00 + 2.10)/2 | 0.15 | 4.61 | |
| | Ch: 345.00m to 360.00m | 1 | 15.00 | (2.10 + 1.80)/2 | 0.15 | 4.39 | |
| | Ch: 360.00m to 375.00m | 1 | 15.00 | (1.80 + 2.30)/2 | 0.15 | 4.61 | |
| | Ch: 375.00m to 390.00m | 1 | 15.00 | (2.30 + 2.50)/2 | 0.15 | 5.40 | |
| | Ch: 390.00m to 405.00m | 1 | 15.00 | (2.50 + 1.90)/2 | 0.15 | 4.95 | |
| | Ch: 405.00m to 420.00m | 1 | 15.00 | (1.90 + 1.70)/2 | 0.15 | 4.05 | |
| | Ch: 420.00m to 435.00m | 1 | 15.00 | (1.70 + 2.10)/2 | 0.15 | 4.28 | |
| | Ch: 435.00m to 450.00m | 1 | 15.00 | (2.10 + 2.30)/2 | 0.15 | 4.95 | |
| | Ch: 450.00m to 465.00m | 1 | 15.00 | (2.30 + 1.80)/2 | 0.15 | 4.61 | |
| | Ch: 465.00m to 480.00m | 1 | 15.00 | (1.80 + 1.40)/2 | 0.15 | 3.60 | |
| | Ch: 480.00m to 495.00m | 1 | 15.00 | (1.40 + 1.30)/2 | 0.15 | 3.04 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 495.00m to 510.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.15 | 3.15 | |
| | Ch: 510.00m to 525.00m | 1 | 15.00 | (1.50 + 1.40)/2 | 0.15 | 3.26 | |
| | Ch: 525.00m to 537.50m | 1 | 12.50 | (1.40 + 1.60)/2 | 0.15 | 2.81 | |
| | **Cross Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (0.90 + 1.00)/2 | 0.15 | 2.14 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (1.00 + 1.10)/2 | 0.15 | 2.36 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (1.10 + 1.00)/2 | 0.15 | 2.36 | |
| | Ch: 45.00m to 53.60m | 1 | 8.60 | (1.00 + 1.10)/2 | 0.15 | 1.35 | |
| | Ch: 53.60m to 65.00m | 1 | 11.40 | (6.00 + 1.30)/2 | 0.15 | 6.24 | |
| | Ch: 65.00m to 80.00m | 1 | 15.00 | (1.30 + 1.50)/2 | 0.15 | 3.15 | |
| | Ch: 80.00m to 95.00m | 1 | 15.00 | (1.50 + 1.80)/2 | 0.15 | 3.71 | |
| | Ch: 95.00m to 110.00m | 1 | 15.00 | (1.80 + 2.10)/2 | 0.15 | 4.39 | |
| | Ch: 110.00m to 121.00m | 1 | 11.00 | (2.10 + 2.00)/2 | 0.15 | 3.38 | |
| | Continued Infront of Ground | | | | | | |
| | Ch: 121.00m to 136.00m | 1 | 15.00 | (2.10 + 2.00)/2 | 0.15 | 4.61 | |
| | Ch: 136.00m to 151.00m | 1 | 15.00 | (2.00 + 2.50)/2 | 0.15 | 5.06 | |
| | Ch: 151.00m to 166.00m | 1 | 15.00 | (2.50 + 2.40)/2 | 0.15 | 5.51 | |
| | Ch: 166.00m to 181.00m | 1 | 15.00 | (2.40 + 1.80)/2 | 0.15 | 4.73 | |
| | Ch: 181.00m to 194.50m | 1 | 13.50 | (1.80 + 1.60)/2 | 0.15 | 3.44 | |
| | **Narayanappa Layout** | | | | | | |
| | **Aniketan House Rd** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (6.40 + 4.85)/2 | 0.15 | 12.66 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.85 + 5.10)/2 | 0.15 | 11.19 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.10 + 5.40)/2 | 0.15 | 11.81 | |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit |
|---|---|---|---|---|---|---|---|
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.40 + 5.60)/2 | 0.15 | 12.38 | |
| | Ch: 60.00m to 75.00m | 1 | 15.00 | (5.60 + 5.40)/2 | 0.15 | 12.38 | |
| | Ch: 75.00m to 90.00m | 1 | 15.00 | (11.60 + 5.50)/2 | 0.15 | 19.24 | |
| | Ch: 90.00m to 105.00m | 1 | 15.00 | (5.50 + 4.70)/2 | 0.15 | 11.48 | |
| | Ch: 105.00m to 120.00m | 1 | 15.00 | (4.70 + 4.80)/2 | 0.15 | 10.69 | |
| | Ch: 120.00m to 123.60m | 1 | 3.60 | (3.60 + 3.60)/2 | 0.15 | 1.94 | |
| | **Mukundha House Rd From end** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.10 + 5.20)/2 | 0.15 | 11.59 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (5.20 + 5.40)/2 | 0.15 | 11.93 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (3.15 + 5.40)/2 | 0.15 | 9.62 | |
| | Ch: 45.00m to 55.00m | 1 | 10.00 | (5.40 + 5.40)/2 | 0.15 | 8.10 | |
| | Continued | | | | | | |
| | Ch: 55.00m to 70.00m | 1 | 15.00 | (4.65 + 4.70)/2 | 0.15 | 10.52 | |
| | Ch: 70.00m to 82.40m | 1 | 12.40 | (4.70 + 4.35)/2 | 0.15 | 8.42 | |
| | **Cross Rd-1** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.70 + 4.30)/2 | 0.10 | 7.50 | |
| | Ch: 15.00m to 27.20m | 1 | 12.20 | (4.30 + 4.50)/2 | 0.10 | 5.37 | |
| | **Cross Rd-2** | | | | | | |
| | Ch: 0.00m to 15.00m | 1 | 15.00 | (5.00 + 4.30)/2 | 0.10 | 6.98 | |
| | Ch: 15.00m to 30.00m | 1 | 15.00 | (4.30 + 5.50)/2 | 0.10 | 7.35 | |
| | Ch: 30.00m to 45.00m | 1 | 15.00 | (5.50 + 5.40)/2 | 0.10 | 8.18 | |
| | Ch: 45.00m to 60.00m | 1 | 15.00 | (5.40 + 5.25)/2 | 0.10 | 7.99 | |
| | Ch: 60.00m to 68.20m | 1 | 8.20 | (5.25 + 4.95)/2 | 0.10 | 4.18 | |
| | | | | | **Total Qty** | **2530.44** | **Cum** |

Contractor Consultant Asst.Engineer Asst.Exec.Engineer